

		<h1>Job Summary</h1>		Ticket Number TN# BCO-1812-0006		Ticket Date 12/2/2018	
COUNTY		COMPANY		API Number			
Weld		HIGHPOINT OPERATING		05-123-48495			
WELL NAME		RIG		JOB TYPE			
Wetco 4-63-5-4033CB		Cartel 7		Surface Casing			
SURFACE WELL LOCATION		CJES Field Supervisor		CUSTOMER REP			
40.339946 104.449667		Derek Scott		Daniel Eldridge			
EMPLOYEES							
WELL PROFILE							
Max Treating Pressure (psi):				Bottom Hole Static Temperature (°F):			
Bottom Hole Circulating Temperature (°F):				Well Type:			
Open Hole							
1	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)		
	13.5	0	847				
2	Size (in)	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)		
Casing/Tubing/Drill Pipe							
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Surface	9.625	36	J-55	0	847		
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
Type	Size (in)	Weight (lb/ft)	Grade	TMD From (ft)	TMD to (ft)	TVD From (Ft)	TVD to (Ft)
CEMENT DATA							
Stage 1:		From Depth (ft):	0	To Depth (ft):	847		
Type: Lead		Volume (sacks):	260	Volume (bbls):	89.3		
		Cement & Additives:	Density (ppg)		Yield (ft³/sk)	Water Req.	
		100% CSC +0.25pps Poly Flake	13		1.93	10.54	
Stage 2:		From Depth (ft):		To Depth (ft):			
Type:		Volume (sacks):		Volume (bbls):			
		Cement & Additives:	Density (ppg)		Yield (ft³/sk)	Water Req.	
Stage 3:		From Depth (ft):		To Depth (ft):			
Type:		Volume (sacks):		Volume (bbls):			
		Cement & Additives:	Density (ppg)		Yield (ft³/sk)	Water Req.	
Stage 4:		From Depth (ft):		To Depth (ft):			
Type:		Volume (sacks):		Volume (bbls):			
		Cement & Additives:	Density (ppg)		Yield (ft³/sk)	Water Req.	
SUMMARY							
Preflushes:		23 bbls of Fresh Water	Calculated Displacement (bbl):		62.3	Stage 1	
		10 bbls of Dye	Actual Displacement (bbl):		62.3	Stage 2	
Total Preflush/Spacer Volume (bbl):		33	Plug Bump (Y/N):		Yes	Bump Pressure (psi):	
Total Slurry Volume (bbl):		89.3	Lost Returns (Y/N):		No	(if Y, when)	
Total Fluid Pumped		184.6					
Returns to Surface:		Cement	18 bbls				
Job Notes (fluids pumped / procedures / tools / etc.):		Job went well. We bumped on time and had no circulation issues.					
Customer Representative Signature:		Thank You For Using CJES O-TEX Cementing					

Cement Job Log

[illegible]



Client	High Point	Client Rep	Daniel Eldridge	Supervisor	Derek Scott
Ticket No.	18120006	Well Name	Wetco 4-63-5-4033CB	Unit No.	445067
Location	NWSW 4-4N-63W	Job Type	Surface Casing	Service District	Brighton, CO
Comments	260sx CSC @ 13.0ppg 1.93yield			Job Date	12/2/2018

