

BJ Cementing Treatment Report

SERVICE SUPERVISOR	Brian Boyd	RIG	True 33
CLIENT FIELD REPRESENTATIVE	Tom	COUNTY	WELD
DISTRICT	Cheyenne, WY	STATE / PROVINCE	CO
SERVICE	Cementing		

WELL GEOMETRY

TYPE	ID (in)	OD (in)	WEIGHT (lb/ft)	MD (ft)	TVD (ft)	EXCESS (%)
Casing	8.92	9.63	36.00	1,562.00	1,562.00	
Open Hole	13.50	0.00	0.00	1,575.00	1,575.00	30.00

HARDWARE

Bottom Plug Used?	No	Tool Type	Float Collar
Top Plug Used?	Yes	Tool Depth (ft)	1,518.00
Top Plug Provided By	Non BJ	Max Casing Pressure - Rated (psi)	3512.00
Top Plug Size	9.625	Max Casing Pressure - Operated (psi)	2016.00
Centralizers Used	Yes	Pipe Movement	None
Centralizers Quantity	16.00	Job Pumped Through	Manifold
Centralizers Type	Bow	Top Connection Thread	LTC
Landing Collar Depth (ft)	1,518	Top Connection Size	9.625

CIRCULATION PRIOR TO JOB

Well Circulated By	Rig	PV Mud In	2
Circulation Prior to Job	Yes	YP Mud In	4
Circulation Time (min)	45.00	Solids Present at End of Circulation	No
Circulation Rate (bpm)	6.00	10 sec SGS	2
Circulation Volume (bbls)	139.00	10 min SGS	3
Lost Circulation Prior to Cement Job	No	Flare Prior to / during the Cement Job	No
Mud Density In (ppg)	8.90	Gas Present	No

TEMPERATURE

Ambient Temperature (°F)	45.00	Slurry Cement Temperature (°F)	63.00
Mix Water Temperature (°F)	55.00	Flow Line Temperature (°F)	80.00

FLUID DETAILS

FLUID TYPE	FLUID NAME	DENSITY (ppg)	YIELD (Cu Ft/sk)	H ₂ O REQ (gals/sk)	PLN TOP FLD (ft)	LENGTH (ft)	VOL (sk)	VOL (Cu Ft)	VOL (bbls)
Spacer / Pre Flush / Flush	Water	8.3337			0.00				20.0000
Lead Slurry	BJCem S100.03.1C	12.0000	2.5298	14.86	0.00	1,050.00	264	667.0000	118.7000
Lead Slurry	BJCem S100.03.1C	13.0000	1.9869	10.80	912.00	500.00	169	336.0000	59.8000
Displacement Final	Water	8.3300			0.00			0.0000	117.0000

Client Name: Petro Operating Company

Well: FLASCHENRIEM #4

Well API: 05-123-49818

Start Date: 3/21/2019

End Date: 3/21/2019

Field Ticket #:



FLUID TYPE	FLUID NAME	COMPONENT	CONCENTRATION	UOM
Spacer / Pre Flush / Flush	Water	Fresh Water	100.0000	PCT
Lead Slurry	BJCem S100.03.1C	IntegraSeal POLI	0.1300	LBS/SK
Lead Slurry	BJCem S100.03.1C	CEMENT, ASTM TYPE III	100.0000	PCT
Lead Slurry	BJCem S100.03.1C	FOAM PREVENTER, FP-25	0.3000	BWOB
Lead Slurry	BJCem S100.03.1C	ACCELERATOR, SALT, CHLORIDE, CALCIUM, A-7P, PELLETS	2.0000	LBS/SK
Lead Slurry	BJCem S100.03.1C	Cement Additive, Sodium Metasilicate A-2	2.0000	LBS/SK
Lead Slurry	BJCem S100.03.1C	CEMENT EXTENDER, GYPSUM, A-10	5.0000	BWOB
Lead Slurry	BJCem S100.03.1C	ACCELERATOR, SALT, CHLORIDE, CALCIUM, A-7P, PELLETS	2.0000	LBS/SK
Lead Slurry	BJCem S100.03.1C	FOAM PREVENTER, FP-25	0.3000	BWOB
Lead Slurry	BJCem S100.03.1C	Cement Additive, Sodium Metasilicate A-2	2.0000	LBS/SK
Lead Slurry	BJCem S100.03.1C	IntegraSeal POLI	0.1300	LBS/SK
Lead Slurry	BJCem S100.03.1C	CEMENT, ASTM TYPE III	100.0000	PCT
Lead Slurry	BJCem S100.03.1C	CEMENT EXTENDER, GYPSUM, A-10	5.0000	BWOB
Displacement Final	Water	Fresh Water	100.0000	PCT

DISPLACEMENT AND END OF JOB SUMMARY

Displaced By	BJ	Amt of Cement Returned / Reversed	27.00
Calculated Displacement Vol (bbls)	117.00	Method Used to Verify Returns	Visual
Actual Displacement Vol (bbls)	117.00	Amt of Spacer to Surface	20.00
Did Float Hold?	Yes	Pressure Left on Casing (psi)	0.00
Bump Plug	Yes	Amt Bled Back After Job	0.50
Bump Plug Pressure (psi)	1000.00	Total Volume Pumped (bbls)	314.00
Were Returns Planned at Surface	Yes	Top Out Cement Spotted	No
Cement Returns During Job	Full	Lost Circulation During Cement Job	No

Client Name: Petro Operating Company

Well: FLASCHENRIEM #4

Well API: 05-123-49818

Start Date: 3/21/2019

End Date: 3/21/2019

Field Ticket #:



BJ Cementing Event Log

Surface - Cheyenne, WY - Brian Boyd

SEQ	START DATE / TIME	EVENT	DENSITY (ppg)	PUMP RATE (bpm)	PUMP VOL (bbls)	PIPE PRESSURE (psi)	COMMENTS
1	03/21/2019 07:08	Callout					Customer requested crew to be on location at 12:00
2	03/21/2019 09:00	Arrive on Location					BJ crew has journey management and departs from shop to location, BJ crew arrives on location and meet with customer
3	03/21/2019 10:15	STEACS Briefing					BJ crew has steacs briefing over rigging up iron and hoses
4	03/21/2019 10:30	Rig Up					BJ crew rigs up iron and hoses
5	03/21/2019 11:30	Other (See comment)					Waiting on rig to finish running casing
6	03/21/2019 17:00	STEACS Briefing					Steacs briefing with BJ crew, rig crew and company man over job and hazards
7	03/21/2019 17:44	Prime Up	8.3300	2.00	2.00	30.00	Fill pumps and lines
8	03/17/2019 17:46	Pressure Test	8.3300	0.50	0.50	3150.00	Pressure test iron and hoses to 3000 PSI
9	03/21/2019 17:55	Pump Spacer	8.3300	3.00	20.00	70.00	Pump 20 bbls of fresh water ahead with dye
10	03/21/2019 18:00	Equipment Issue					Micro motion could not read density, ground wire broke off put new spittler on wire to get density to read, mixing system up on pump truck then crack started to spray cement cover it up with tape and rags. Lastly laptop for pump truck screen went out so could not chart job. Customer was notified and has understanding that will not get a chart for the job. Notified office about situation and going to bring new pump truck for next job to assure do not have issues again.
11	03/21/2019 18:27	Pump Lead Cement	12.0000	4.00	118.00	71.00	Pump 118 bbls of 12 PPG lead cement (264 Sks, 2.52 Yield, 14.86 Gals/Sks)
12	03/21/2019 18:55	Pump Tail Cement	13.0000	4.00	59.00	120.00	Pump 59 bbls of 13 PPG Tail cement (169 Sks, 1.98 Yield, 10.80 Gals/Sks, Top of Tail 912')
13	03/21/2019 19:12	End Pumping					Shut down pumping
14	03/21/2019 19:15	Drop Top Plug					Drop top plug with company man
15	03/21/2019 19:15	Pump Displacement	8.3300	7.00			Pump 117 bbls of fresh water displacement
16	03/21/2019 19:33	Cement Back-to-Surface	8.3300	7.00	90.00	700.00	90 bbls into displacement got cement to surface for total of 27 bbls to surface
17	03/21/2019 19:34	Pump Displacement	8.3300	3.00	100.00	350.00	Last 17 bbls of displacement slow rate

18	03/21/2019 19:39	Land Plug			117.00	1000.00	Bump plug to 1000 PSI, FCP of 350 PSI total displacement of 117 bbls
19	03/21/2019 19:42	Check Floats					Got .5 bbl back to pump truck
20	03/21/2019 19:44	STEACS Briefing					BJ crew has steacs over rigging down iron and hoses
21	03/21/2019 19:50	Rig Down					BJ crew rigs down iron and hoses
22	03/21/2019 20:45	Leave Location					BJ crew has journey management and departs from location

Flaschenriem 4 Surface Job Chart

