

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

07/01/2019

Submitted Date:

07/03/2019

Document Number:

688305080

FIELD INSPECTION FORM

Loc ID 320752 Inspector Name: Sherman, Susan On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 10362
Name of Operator: S & D LLC
Address: 7119 SILVER MOON LANE
City: FORT COLLINS State: CO Zip: 80525

Findings:

- 3 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
Heffner, Taylor	303-219-3362	theffner@phxresources.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
204792	WELL	SI	01/01/2017	GW	005-06877	DANIEL KISSLER 1-9	PA

General Comment:

[PA Inspection](#)

Location

Overall Good:

Signs/Marker:

Type	DRILLING/RECOMP		
Comment:			
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date: _____

Overall Good:

Spills:

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

Venting:

Yes/No			
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected Facilities

Facility ID: 204792 Type: WELL API Number: 005-06877 Status: SI Insp. Status: PA

Cement

Cement Contractor

Contractor Name: _____ Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): _____ Cement Volume (sx): _____

Good Return During Job: _____ Cement Type: _____

Comment: 7/3/20198037' CIBP set by Cutter wireline and 2 sxs bumped on top.

Corrective Action: _____ Date: _____

Workover

Comment: Toby's Oilfield Service Rig 1 MIRU 7/1/2019, 7/2/2019 pulling tubing, running scraper and hydrotesting casing.
7/3/2019 Attempted to set 8037' CIBP on tubing, wouldn't set. Cutter wireline called to set bottom two plugs.

Corrective Action: _____ Date: _____

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
688305081	Phoenix PA Rig sign at Manila Rd 7/1/2019	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4869266
688305082	Phoenix PA Rig sign at Cavanaugh Rd 7/1/2019	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4869267
688305083	Phoenix PA Rig 7/1/2019	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4869268
688305134	Phoenix PA Rig Sign 7/3/2019	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4869269
688305135	Phoenix PA Rig 7/3/2019	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4869270