

<div><div><div><div></div><div>noble</div><div>energy</div></div></div><div>Daily Operations</div></div>				
Well Name: CAMOLO RED D27-04				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
CAMOLO RED D27-04	05-123-17006	ABANDON WELL	3/4/2019	WELLS WHISPER SLICKLINE ON LOC, SITE ASSESSMENT, SM, RU, SIP ( T:1100, C: 650 ) RIH W/ JU RET HEAD, FISH PADDED PLUNGER @ 6973'. RIH W/ JU RET HEAD, FLUTED NO-GO PLUNGER @ 6974'. NO FLUID LEVEL DETECTED. RIH W/ BLIND BOX, TAG FILL @ 7169'. OOH W/ ALL TOOLS. RD, SECURE WELL, MOVE OFF.
CAMOLO RED D27-04	05-123-17006	ABANDON WELL	4/4/2019	MI EQUIPMENT, SM, RU EQUIPMENT, CHECK PRESSURE'S, 1100/700, SURFACE CSG 0 PSI, BRADENHEAD TEST, ACCUMULATOR TEST, SWI, PU & SECURE LOCATION, SDFN, CREW TRAVEL.
CAMOLO RED D27-04	05-123-17006	ABANDON WELL	4/5/2019	CTTR, HSM, START & WARM UP EQUIPMENT, DAILY RIG INSPECTION, TEST HARDLINE, CHECK PRESSURE'S, 1100/700, SURFACE 0 PSI, BWD & CIRCULATE WELL CLEAN, NDWH, NU BOP'S, RU WORKFLOOR, TEST BOP & FLANGE SEAL OVER WELL, UNLAND 2.063" TBG, STANDBACK 38 STANDS = 76 JTS OF 2.063 TBG & LD 135 JTS ON CAST FBT # 183, SM W/WL CREW, RU WL RIH W/JBGR @ 6813', POOH, RIH W/10K CIBP & SET @ 6735', POOH, RIH W/CDB & DUMP 2 SXS ON TOP OF CIBP @ 6735', POOH, RDMO WL, LOAD HOLE, SWI, DRAIN UP PUMP & LINES, PU & SECURE LOCATION, SDFN, CTTY
CAMOLO RED D27-04	05-123-17006	ABANDON WELL	4/8/2019	CREW TO LOC, SM, RIG INSP, SIP ( C:0, S:0 ) LOAD WELL W/ 10 FW, SI & TEST CIBP @ 6735', 500 psi / 15 MIN, LOST 50 psi, RELEASE PRESSURE. SM W/ ANYTIME HYDRO TESTERS, RU, PERFORM MIT. START: 510 psi, 5 MIN: 492 psi, 10 MIN: 476 psi, 15 MIN: 462 psi, LOST 48 psi, FAILED TEST. RD TESTERS. SM W/ C & J WIRELINE, RU, RIH & SET 3-1/2" CIBP @ 4360', OOH W/ SETTING TOOL, RI & DB 2sx CMT, OOH W/ BAILER. SI & TEST CIBP TO 1200 psi / 15 MIN, GOOD TEST, NO LOSS. MU, RIH W/ CMT RBL, LOG FROM 3000' TO SURFACE, OOH W/ TOOLS, SEND LOGS INTO OPS GROUP, REVIEW FOR PERF POINTS. COURTESY PLUG DEPTHS ADJUSTED TO 1710' - 1410'. STATE APPROVED. MU. RIH W/ 1' - 6 SPF SQZ GUN, PERF @ 1710', OOH W/ GUN. SI & TEST CIRC, 3 BPM @ 1000 psi, NO COMMUNICATION OR CIRCULATION. RELEASE PRESSURE, FLOW BACK. MU, RIH W/ 1' - 6 SPF SQZ GUN, PERF @ 1410', OOH W/ GUN, RD WIRELINE. TIH & LDOF ALL 2-1/16" IJ JOINTS. SECURE WELL, BD PUMP & LINES. SDFD.
CAMOLO RED D27-04	05-123-17006	ABANDON WELL	4/9/2019	CREW TO LOC, SM, RIG INSP, SIP ( C:0, S:0 ) 0730: CAST DRIVER ARRIVED WITH 2-1/16" WORK STRING, REJECTED LOAD, BAD TUBING, DAMAGED PINS, CEMENT IN TOP 2 ROWS, HOLES IN TBG. 1130: CAST ON LOC W/ GOOD WORK STRING, SPOT IN. 236 JTS RECEIVED. SM W/ DOWNHOLE TOOL SERVICE, MU 3-1/2" TRANSPAK, TALLY IN W/ 46 JTS 2-1/16" N-80 3.25# CS HYDRIL TUBING, SET PKR @ 1451'. CIRCULATE PERFS @ 1710' - 1410', FULL RETURNS, DIRTY WATER, 3 bpm @ 500 psi, SD PUMP, RELEASE PKR, TOO, LD PKR. SM W/ C & J WIRELINE, MU, RIH & SET 3-1/2" CIRC @ 1446', OOH W/ SETTING TOOL. RD WIRELINE. MU STINGER, TI W/ 46 JTS TBG, STING INTO CIRC. SM W/ SLB CEMENT, RU, TEST LINES & KO's, GOOD TEST, PUMP 5 FW, EST CIRC, 10 CHEM WASH MUD FLUSH, 25 CMT @ 15.8# ( 120sx G CMT W/ 1% CC & FRICTION REDUCER ) 2 FW DISP, STING OUT, PUMP ADDITIONAL 1 FW, BALANCE 2 bb CMT LEFT ON CIRC., RD CEMENTERS. POOH W/ TBG, LDOF 16 JTS, REV - CIRC WELL W/ 20 FW @ 943', NO CMT TO SURFACE. TOO, SB 30 JTS. SECURE WELL. BD PUMP & LINES. SDFD.
Page 1/2				
Report Printed: 7/3/2019				

