

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

07/18/2019

Submitted Date:

07/22/2019

Document Number:

692401181**FIELD INSPECTION FORM**Loc ID 458558 Inspector Name: Colby, Lou On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 10598Name of Operator: SANDRIDGE EXPLORATION & PRODUCTION LLCAddress: 123 ROBERT S KERR AVECity: OKLAHOMA CITY State: OK Zip: 73102**Status Summary:**☐ THIS IS A FOLLOW UP INSPECTION☒ FOLLOW UP INSPECTION REQUIRED☐ NO FOLLOW UP INSPECTION REQUIRED**Findings:**6 Number of Comments1 Number of Corrective Actions☒ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
Church, Matt	405-651-6853	mchurch@sandridgeenergy.com	
		sandridgeenvironmental@sandridgeenergy.com	

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
458558	LOCATION	AC	10/31/2018		-	Marmot 0880 S19 CTB	CI

General Comment:

This is a Construction and Stormwater Inspection. Form 42 : NOTICE OF CONSTRUCTION: was Filed for this Site, Start Date 7/15/18. Conditions at time of Inspection were Clear Sunny Skies, at 75 degrees F with stady wind from the South. Elevation at Site is 8100 ft.

Construction activities have been shut down at site pending negotiations (per Operator). At present, completed Pad itself would be 7.76 acres, with total disturbance at 10.46 acres. Operator has indicated that site revision is in process and Location size maybe significantly reduced.

Location ConstructionLocation ID: 458558 CDP: _____

Comment: No construction activities were in progress, work has been shut down by Operator. Central Portion of Pad area has been grubbed; grub and topsoil being pushed to East side of site. Pipeline construction is staged at East end of site. Srape has exposed very light sandy soil which was blowing when trafficked over by pipeline crew leaving site. Silt fence has been installed as perimeter control on South, down gradient side.

Corrective Action: _____ Date: _____

Form 2A COAs:**Comment:** _____

Corrective Action: _____ Date: _____

Wildlife BMPs:

Comment: This Location is within a Sensitive Wildlife Habitat; Greater Sage Grouse and CPW Black Bear area.

Corrective Action: _____ Date: _____

Stormwater:

Erosion BMPs	Present	Other BMPs	Present
SILT FENCES			

Comments: Erosion BMPs: Further perimeter controls will be needed as site work/disturbance progresses.

Other BMPs:

Corrective Action: _____ Date: _____

SILT FENCES	Yes		
-------------	-----	--	--

Comments: Erosion BMPs: Silt fence has been installed as perimeter control on South, down gradient side of Location. Area on inside of fence has been graded, creating a stormwater conveyance. On the downslope portions of fence, checks will need to be installed to control sediment and diffuse stormwater energy. Operator indicated this would be completed ASAP.

Other BMPs:

Corrective Action: Install sufficient/effective BMPs in accordance with, and monitoring per Good Engineering Practices per Rule 1002.f Date: 07/23/2019

Comment: Fugitive dust was observed. Light soil will be very susceptible to any traffic. Monitoring & controls will have to be implemented when Operator or Pipeline company is conducting activities, or when windy conditions exist as indicated.**Corrective Action:** Take actions to control fugitive dust per Rule 805.c**Date:** 07/23/2019**On Site Inspection (305):**Surface Owner Contact Information:Name: _____ Address: _____
Phone Number: _____ Cell Phone: _____Operator Rep. Contact Information:Landman Name: _____ Phone Number: _____
Date Onsite Request Received: _____ Date of Rule 306 Consultation: _____

Request LGD Attendance: _____

LGD Contact Information:

Name: _____ Phone Number: _____ Agreed to Attend: _____

Summary of Landowner Issues:

Summary of Operator Response to Landowner Issues:

Onsite Inspection Memorandum Summarizing Discussions at Inspection as Attachment:

Inspected FacilitiesFacility ID: 458558 Type: LOCATION API Number: - Status: AC Insp. Status: CI**Attached Documents**You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
692401184	Inspection Photos CI	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4885951