



## Partner Summary Report

Date: 7/3/2019

Report #: 3

Well Name: DILLARD USX AB03-14P

DOL:

Spud Date: 10/2/2010

### Well Header

Well Name DILLARD USX AB03-14P	API 05-123-31071	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB) ORIGINAL HOLE - 7,175.1	Current PBTD (ftKB) ORIGINAL HOLE - 7,099.0		
Spud Date 10/2/2010	TD Date 10/5/2010	Rig Release Date 10/6/2010	First Gas Sales				
Actual Latitude (°) 40.59671867	Actual Longitude (°) -104.53765043	Quarter 3 SE	Quarter 4 SW	Section 3	Township 7	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 7/1/2019 12:00

Objective P&A	AFE Number				
Report Start Date 7/3/2019 06:00	Report End Date 7/3/2019 17:30	<p>Operations Summary</p> <p>7/3/19 CREW TO LOCATION. HELD SAFETY MTG. IWP 0/0# SURF 0#. FINISH POOH W/TBG. LAID DOWN BHA. RU CASD HOLE WIRELINE. AND HELD SAFETY MTG. W/ALL ON LOCATION. PICKED UP CIBP AND TIH. SET CIBP AT 6688'. POOH W/SETTING TOOL. PICKED UP DUMP BAILER W/2 SKS CMT AND TIH. DUMP CMT ON TOP OF CIBP. POOH AND LAID DOWN BAILER. RD WIRELINE. PICKED UP SN AND TIH TO 5650'. RU PUMP AND CIRCILATED WELL BORE CLEAN OF OIL AND GAS. TEST CIBP AND CSG TO 500# AND HELD FOR 15 MIN. CHG OUT 3K WELL HEAD WITH 5K WELL HEAD. TEST WELL HEAD. SECURE WELL RDMOL</p> <p>181 JTS 2 3/8 J-55 EUE 8 RD TBG, SN, NC. EOT AT 5650' KB</p> <p>TALLY IS IN ATTACHMENTS</p>			