

Bonanza Creek Energy Operating, Inc.
Daily Completion/Workover Report

New Drill Recompletion LOE Re-Frac Casing Repair T/A 19003..09
 Date: 11-Jul-19 Well Name: Antelope 43-17 AFE: CO007138

Legal Desc: NESE

Sec: 17 Twn: 5N Rng: 62W
 Surface Csg: 12 jts Size: 8 5/8" Wt/Gd: 24# Conn. J-55 ST&C 8RD Depth: 524'
 Production Csg: 163 jts Size: 4 1/2" Wt/Gd: 11.6# Conn. N-80 LT&C 8RD Depth: 6702'
 Rods: Size: Wt/Gd: Top: Depth: 4.7# 8RD
 Tubing: 201 jts Size: 2 3/8" Wt/Gd: J-55 Conn. EUE Depth: 6518'
 Packer: RBP: CIBP 6245' Sd Plug Last Cleaned 6693'
 TD 6737' PBTD 6702' TOC 1780' Out To
 Fluid Lost 6461 Recovered 1994 Load Remaining 4467
 Other Information:

Zone	Perforations	Depths
CIBP		6245'
Niobrara		6298' - 6448' (48 holes)
Codell		6548' - 6556' (32 holes)

Job Objective: Offset frac T/A

Operation Past 24 Hours

SICP-100, SITP-100 SISP-0, MIRU RWS #11. Hold safety meeting and discuss JSA. Control well to the rig tank then pump a 30/10 bbl kill down the csg and tbg to get well on a strong vacuum. Breakdown the wellhead then RU to TOO H w/ 201 jts and lay down 8 jts. RU to TBIH w/ 10K HM CIBP and work to set w/ 193 jts at +/- 6245'. Plug is set 53' above the top Niobrara perfs at 6298'. RU and roll the hole clean of gas and oil then pressure test to 1000 psi and held for 10 min w/ no leak off. RU to pump 2 sks cmt and displace w/ 24 bbls then lay down one jt. ND the Bop's and repack the wellhead. EOT is landed w/ 192 jts at +/- 6213'. Clean up location and RD to move to the Antelope 44-17. Turn well over to prod, end of report. Offset frac prep to be charged to the Antelope O-20 pad AFE 19003..09.

Proposed Operations: Well SI for offset frac

Contractor: RWS / Zito / Anytime Supervisor: Kurt Dodge

Cost Estimate

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
Location				Production Liner		
Misc. Pump				Production Casing		
Trucking	RWS			Tubing		
Bits				Tree		
Drilling Fluids				Pumping Unit & Engine		
Cement & Services				Subsurface Equipment		
Cased Hole Logging & Perf				Flow Line & Connections		
Equipment Rentals	Anytime			Separation/Treating Equip		
Contract Services				Storage Tanks		
Completion Unit	RWS #11			Wellhead Equipment		
Swab Rig				Other Lease Equipment		
Stimulation						
Hydrotesting						
Professional Services						
Roustabout						
Frac tanks / KCL water	Zito					
Slickline				Total Tangible		
Anchors				Completion Cost		
Tubing rental				Drill Cost		
				Total Cost		
Total Intangibles						