

Bonanza Creek Energy Operating, Inc.
Daily Completion/Workover Report

New Drill Recompletion LOE Re-Frac Casing Repair T/A 19003..09
 Date: 15-Jul-19 Well Name: Antelope 24-17 AFE: CO007091

Legal Desc: SESW

Sec: 17 Twn: 5N P&A Rng: 62W
 Surface Csg: 11 jts Size: 8 5/8" Wt/Gd: 23# Conn. ST&C 8RD Depth: 451'
 Production Csg: 153jts Size: 4 1/2" Wt/Gd: 11.6# Conn. LT&C 8RD Depth: 6730'
 Rods: Size: Wt/Gd: Top: Depth:
 Tubing: 204 jts Size: 2 3/8" Wt/Gd: 4.7# Conn. EUE 8RD Depth: 6257'
 Packer: RBP: CIBP 6287' Sd Plug Last Cleaned Out To
 TD 6758' PBTD 6719' TOC 1340'
 Fluid Lost 6486 Recovered 2013 Load Remaining 4473
 Other Information:

Zone	Perforations	Depths
CIBP		6287'
Niobrara		6370' - 6510' (48 holes)
Codell		6594' - 6604' (40 holes)

Job Objective: Offset frac T/A

Operation Past 24 Hours

SICP-180, SITP-110, SISP-0, MIRU RWS #11. Hold safety meeting and discuss JSA. Control well to the rig tank then pump a 30/10 bbl kill down the csg and tbg to get well on a strong vacuum. Breakdown the wellhead then RU to TOOH w/ 214 jts and lay down 9 jts. RU to TBIH w/ 10K HM CIBP and work to set w/ 205 jts at +/- 6287'. Plug is set 83' above the top Niobrara perms at 6370'. RU and roll the hole clean of gas and oil then pressure test to 1000 psi and held for 10 min w/ no leak off. RU to pump 2 sks cmt and displace w/ 25 bbls then lay down one jt. ND the Bop's and repack the wellhead. EOT is landed w/ 204 jts at +/- 6257'. Clean up location and RD to move to the Antelope M-17. Turn well over to prod, end of report. Offset frac prep to be charged to the Antelope O-20 pad AFE 19003..09.

Proposed Operations: Well SI for offset frac

Contractor: RWS / Zito / Acme / SES / Anytime Supervisor: Larry Webb

Cost Estimate

Intangible	Description	Daily	Cum	Tangible	Daily	Cum
	Location			Production Liner		
	Misc. Pump			Production Casing		
	Trucking	RWS		Tubing		
	Bits			Tree		
	Drilling Fluids			Pumping Unit & Engine		
	Cement & Services			Subsurface Equipment		
	Cased Hole Logging & Perf			Flow Line & Connections		
	Equipment Rentals	Anytime		Separation/Treating Equip		
	Contract Services			Storage Tanks		
	Completion Unit	RWS #11		Wellhead Equipment		
	Swab Rig			Other Lease Equipment		
	Stimulation					
	Hydrotesting					
	Professional Services	SES				
	Roustabout					
	Frac tanks / KCL water	Acme / Zito				
	Slickline			Total Tangible		
	Anchors			Completion Cost		
	Tubing rental			Drill Cost		
				Total Cost		
	Total Intangibles					