



Pioneer Energy Services

DATE: 07/03/2019

LOCATION: Ft. Morgan, CO (Wireline) Michael Adamson (970) 867-5171

UNIT: P-133

ENGINEER: Filiberto Lopez

TICKET NUMBER: T-50F-775-4DF2

CLIENT INFO	COMPANY: Anadarko Petroleum Corporation			PO#:		
	BILLING ADDRESS: PO Box 4995			CITY: The Woodlands	ST: TX	ZIP: 77387-4995
WELL INFO	WELL NAME: STATE 15-16A		FIELD / BLOCK:		COUNTY / PARISH: Weld	ST: CO - Colorado
	API / OCSG#: 0512320354	AFE#:	PRICE ZONE: LAND			Page 1 of 4

CODE	SERVICE DESCRIPTION	QTY	AMOUNT
Run 01 - RIH with 3.75" gauge ring to 7735'			
011	Gauge Ring Run 4-1/2"	1	
Run 02 - RIH with 4.50" casing CIBP & set @ 7725'.			
015	CIBP (10K) @ 7000' (CIBP included) 4-1/2"	1	
Run 03 - RIH with bailer & dump cement on top of CIBP set @ 7725'.			
026	Dump Bailer run + SX	1	
Run 04 - RIH with 4.50" casing CIBP & set @ 7025'.			
015	CIBP (10K) @ 7000' (CIBP included) 4-1/2"	1	



Pioneer Energy Services

DATE: 07/08/2019

LOCATION: Ft. Morgan, CO (Wireline) Michael Adamson (970) 867-5171

UNIT: P-133

ENGINEER: Dean Marshall

TICKET NUMBER: T-576-ADA-A9FD

CLIENT INFO	COMPANY: Anadarko Petroleum Corporation			PO#:	
	BILLING ADDRESS: PO Box 4995			CITY: The Woodlands	ST: TX
WELL INFO	WELL NAME: STATE 15-16A		FIELD / BLOCK:		COUNTY / PARISH: Weld
	API / OCSG#: 0512320354	AFE#:	PRICE ZONE: LAND		ST: CO - Colorado
	Page 1 of 4				

CODE	SERVICE DESCRIPTION	QTY	AMOUNT
Run 01 - RIH 2" SQZ GUN SHOOT HOLES @ 4505' & 4" SHOOT HOLES @ 4305'			
056	Sqz Holes - 5,000' 4-1/2" (upper & lower)	1	



Pioneer Energy Services

DATE: 07/10/2019

LOCATION: Ft. Morgan, CO (Wireline) Michael Adamson (970) 867-5171

UNIT: P-81

ENGINEER: Ruben Grant

TICKET NUMBER: T-FF0-C86-5106

CLIENT INFO	COMPANY: Anadarko Petroleum Corporation			PO#:		
	BILLING ADDRESS: PO Box 4995			CITY: The Woodlands	ST: TX	ZIP: 77387-4995
WELL INFO	WELL NAME: STATE 15-16A		FIELD / BLOCK:		COUNTY / PARISH: Weld	ST: CO - Colorado
	API / OCSG#: 0512320354	AFE#:	PRICE ZONE: LAND			Page 1 of 4

CODE	SERVICE DESCRIPTION	QTY	AMOUNT
Run 01 - 8 5/8" CIBP @ 80'			
029	CIBP - 80' 8-5/8" (CIBP included 10K)	1	