

US ROCKIES REGION  
**Operation Summary Report**

Well: **BEARSON 10-27A**

Spud date: 6/30/2003

Project: COLORADO-WELD-NAD83-UTM13

Site: BEARSON 10-27A

Rig name no.: SPN 724/724

Event: ABANDONMENT

Start date: 6/24/2019

End date: 7/22/2019

Active datum: RKB @5,031.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/27/0/SENW/6/0/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
6/13/2019	10:00 - 11:00	1.00	ABANDP	53	B	P		<b>FORM 17 TEST</b>
	14:00 - 14:15	0.25	ABANDP	48	1	P		HELD SAFETY MEETING.
	14:15 - 15:45	1.50	ABANDP	33	1	P		MIRU FLARE EQP
	15:45 - 16:00	0.25	ABANDP	33	1	P		SECURED LOCATION. SIFN.
6/14/2019	7:00 - 8:00	1.00	ABANDP	35	1	P		MIRU SUMMIT. CSG 850/TBG 800 PSI.
	8:00 - 9:00	1.00	ABANDP	35	D	P		RIH W/JUC2" TAGGED @ 8051. NO TOOLS
	9:00 - 9:30	0.50	ABANDP	35	A	P		RIH WITH 1.5"BB. TAG @8100'. NO FLUID DETECTED.
6/15/2019	7:00 - 7:15	0.25	ABANDP	48	B	P		REVIWED JSA
	7:15 - 8:00	0.75	ABANDP	52	F	P		PRESSURE TESTED LINES 500/LOW/5 MIN 500/HIGH/15MIN TEST WAS GOOD.
	8:00 - 13:00	5.00	ABANDP	33	F	P		OPENED WELL TO FLARE CSG 850PSI FLARED DOWN TO 100PSI. SWITCHED TO TBG 300PSI FLARED DOWN TO 40PSI
	13:00 - 15:00	2.00	ABANDP	33	1	P		SI WELL RDMO. THE RIG THAT WAS SCH TO MOVE IN GOT MOVED TO ANOTHER LOCATION.
	15:00 - 15:30	0.50	ABANDP	33	1	P		SECURED LOCATION.
6/24/2019	7:00 - 9:30	2.50	ABANDP	33	1	P		MIRU FLARE EQP.
	9:30 - 10:30	1.00	ABANDP	52	F	P		PRESSURE TEST 500/LOW/5MIN. 1200/HIGH/15MIN .TEST WAS GOOD.
	10:30 - 13:30	3.00	ABANDP	33	F	P		FLARED DOWN CGG TO 400PSI. RU UP KILL TRUCK.
	13:30 - 14:30	1.00	ABANDP	47	C	P		PUMPED 80BBLs DOWN THE BACKSIDE. WELL ON VAC.
	14:30 - 16:00	1.50	ABANDP	33	F	P		FLARED DOWN THE TBG TO 0PSI.SIFN
	16:00 - 16:15	0.25	ABANDP	33	1	P		SECURED LOCATION.
6/25/2019	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING.
	7:00 - 8:30	1.50	ABANDP	30	A	P		ROAD RIG AND EQUIPMENT TO LOCATION.
	8:30 - 10:00	1.50	ABANDP	30	A	P		RIG UP. HOOK UP PUMP AND TANK. CHECK PSI. STP BLOW, SCP VAC AND SISP 0 PSI.
	10:00 - 10:30	0.50	ABANDP	30	E	P		PUMP 30 BBLs DOWN TUBING. FUNCTION TEST BOP. TEST BOP BLIND RAMS TO 250/5K AND HAD GOOD TEST.
	10:30 - 12:30	2.00	ABANDP	30	F	P		NDWH AND NUBOP. TEST PIPE RAMS TO 250/5K AND HAAD GOOD TEST.
	12:30 - 15:00	2.50	ABANDP	31	I	P		TOOH TALLYING 2.375 4.7# J-55 EUE TUBING. WELL LANDED W/258 JTS @8056.
	15:00 - 18:00	3.00	ABANDP	34	I	P		<b>RU CUTTERS WL. PU 4.5 GAUGE RING AND RUN TO 8060. PU 4.5 CIBP AND SET @8020. PU DUMPBAILER AND SPOT 2 SACS CMT ON PLUG. PU 4.5 CIBP AND SET @7265. RD WL. SWI.</b>
	18:00 - 18:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD.
6/26/2019	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK PSI. STP BLOW, SCP 0 PSI AND SISP 0 PSI.
	7:00 - 8:30	1.50	ABANDP	31	I	P		TIH AND TAH W/232 JTS @7265.
	8:30 - 10:00	1.50	ABANDP	31	H	P		RU TO CIRCULATE. ROLL HOLE AND PSI TEST TO 1K AND HAD GOOD TEST.

US ROCKIES REGION  
Operation Summary Report

Well: BEARSON 10-27A

Spud date: 6/30/2003

Project: COLORADO-WELD-NAD83-UTM13

Site: BEARSON 10-27A

Rig name no.: SPN 724/724

Event: ABANDONMENT

Start date: 6/24/2019

End date: 7/22/2019

Active datum: RKB @5,031.99usft (above Mean Sea Level)

UWI: 0/2/N/67/W/27/0/SENW/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	10:00 - 11:00	1.00	ABANDP	51	D	P		HOLD SAFETY MEETING. RU BASIC CMT CREW. PUMP 9.1 BBLS WATER, 25 SAC OR 6.8 BBLS OF 15.8# CMT @1.53 YIELD AND DISPLACE WITH 26.2 BBLS OF WATER. RD BASIC CMT.
	11:00 - 14:00	3.00	ABANDP	31	I	P		SB 48 JTS TOTAL AND LD 184 JTS.
	14:00 - 15:30	1.50	ABANDP	34	I	P		HOLD SAFETY MEETING. RU RELIANCE WL. PU AND SET 4.5 CIBP @4398. PU DUMP BAILER AND SPOT 2 SACS CMT ON PLUG. RD WL.
	15:30 - 18:00	2.50	ABANDP	31	Z	P		PU THUNDERBIRD 4.5 INTERNAL CASING CUTTER AND TIH WITH 44 JTS + SUBS @1375. RU PS AND CUT CASING. NOTE: TOOK 30 MIN TO CUT AND BLADES CAME OUT FLAT. RD PS. TOO H SB AND LD CUTTER. SWI.
	18:00 - 18:30	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD.
6/27/2019	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK PSI. SCP 0 PSI. SISP 0 PSI.
	7:00 - 8:30	1.50	ABANDP	30	F	P		NDBOP, WELLHEAD AND SURFACE HEAD. SPEAR CASING AND UNLAND. NU SURFACE FLANGE, CROSSOVER SPOOL AND BOP.
	8:30 - 12:00	3.50	ABANDP	31	H	P		RU TO CIRCULATE. CONDITION HOLE FOR CEMENT.
	12:00 - 13:00	1.00	ABANDP	31	I	P		TOOH LD 32 JTS OF 4.5 11.6# LT&C CASING. CHANGE TOOLS OVER TO 2.375.
	13:00 - 13:30	0.50	ABANDP	31	I	P		PU XN/NC AND TIH W/48 JTS @1481.
	13:30 - 14:30	1.00	ABANDP	31	I	P		RU TO CIRCULATE. CONDITION HOLE FOR CEMENT.
	14:30 - 16:00	1.50	ABANDP	51	D	P		HOLD SAFETY MEETING. RU BASIC CEMENT CREW. PUMP 10 BBLS MUDFLUSH, 5 BBLS WATER, 321 SAC AND 90.3 BBLS OF 14# CEMENT @1.58 YIELD AND DISPLACE WITH 1.2 BBLS. RD CMT CREW.
	16:00 - 17:30	1.50	ABANDP	31	I	P		TOOH LD 45 JTS LEAVING 3 JTS @92FT IN THE HOLE. REVERSE OUT TUBING UNTIL CLEAN. LD 3 JTS.SWI.
	17:30 - 18:00	0.50	ABANDP	30	G	P		CREW TRAVEL TO YARD.
6/28/2019	6:00 - 7:00	1.00	ABANDP	30	G	P		CREW TRAVEL TO LOCATION. HOLD SAFETY MEETING. CHECK PSI SISP 0 PSI.
	7:00 - 7:30	0.50	ABANDP	31	I	P		TIH AND TAG TOC @224 W/7 + 10. TOOH.
	7:30 - 8:00	0.50	ABANDP	33	D	P		LOAD AND TEST CASING. PSI TEST TO 500 PSI AND HD GOOD TEST.
	8:00 - 8:30	0.50	ABANDP	30	J	P		NDBOP, CROSSOVER SPOOL AND SURFACE FLANGE.
	8:30 - 9:00	0.50	ABANDP	34	I	P		HOLD SAFETY MEETING. RU SPN WL. PU AND SET 8.625 @80. RD WL.
	9:00 - 10:00	1.00	ABANDP	30	C	P		RACK PUMP AND TANK. RD. CLEAN UP LOCATION. MRO. FINAL REPORT.
7/22/2019	11:00 - 12:00	1.00	ABANDZ	52		P		PRESSURE TESTED CIBP, SURFACE CASING TO 500 PSI
	12:00 - 13:00	1.00	ABANDZ	53	B	P		DUG UP SURFACE CASING
	13:00 - 14:00	1.00	ABANDZ	53	C	P		CUT CASING 6' BELOW GL, TAGGED @ 75'
	14:00 - 15:00	1.00	ABANDZ	53	B	P		FILLED CASING STUB WITH 45 BAGS 5000 PSI CEMENT
	15:00 - 16:00	1.00	ABANDZ	53	A	P		CAPPED CASING WITH A METAL PLATE CONTAINING WELL INFO
	16:00 - 17:00	1.00	ABANDZ	53	B	P		BACKFILLED
	17:00 - 17:00	0.00	ABANDZ	53	F	P		PLACED MARKER BALL

US ROCKIES REGION  
**Operation Summary Report**

Well: BEARSON 10-27A			Spud date: 6/30/2003		
Project: COLORADO-WELD-NAD83-UTM13		Site: BEARSON 10-27A		Rig name no.: SPN 724/724	
Event: ABANDONMENT		Start date: 6/24/2019		End date: 7/22/2019	
Active datum: RKB @5,031.99usft (above Mean Sea Level)			UWI: 0/2/N/67/W/27/0/SENW/6/0/0/0/0/0/0/0		

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	15:30 - 15:30	0.00	ABANDP	50				P&A'd OFFLINE. JSND.