

State of Colorado  
Oil and Gas Conservation Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

OGCC RECEPTION

Receive Date:

08/08/2019

Document Number:

402138524

## Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, or report abandonment of Off-Location Flowlines, Produced Water Transfer Systems, Domestic Taps, or Crude Oil Transfer Lines as required by the 1100 Series Rules. The Form shall also be submitted to report Grade 1 Gas Leaks from Flowlines per Rule 1104.k.

## Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas  
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960  
Address: 1625 BROADWAY #2200 Email: anita.cuevas@nblmidstream.com  
City: DENVER State: CO Zip: 80202  
Is the Operator a Tier One member of the Utility Notification Center of Colorado (UNCC) that participates in Colorado's One Call notification system? Yes ☒ No ☐

## PRODUCED WATER TRANSFER SYSTEM

## PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION

Facility ID: 466607 Transfer System Name: GCP-06-MON-100-L5 Action Type: As Built  
Estimated Daily Transfer Volume : 885 Facility Surety ID: 20180081  
(barrels) Financial Assurance Rule 711

## PRODUCED WATER TRANSFER SYSTEM REGISTRATION

Planned Construction Date: \_\_\_\_\_

A representative legal location and associated latitude and longitude near the center of the transfer system.

County: WELD

Qtr Qtr: SWSW Section: 27 Township: 6N Range: 66W Meridian: 6

Latitude: 40.453325 Longitude: -104.769345

## PRODUCED WATER TRANSFER LINE AS-BUILT SPECIFICATIONS

Date Produced Water Transfer Line was Placed into Service: 12/13/2017

## Pipe Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only)  
Max outer Diameter (inches): 6.930 Wall Thickness: 0.665 Weight (lb/ft): 9.20 Grade:  
Coating: False Pipe Material: Native Materials Burial Depth: 5  
Max Anticipated Operating PSI: 740 Testing Pressure: 1006 Test Date: 10/29/2017

## Description of Corrosion Protection:

N/A - FlexSteel

## Description of Integrity Management Program:

The pipeline is piggable. A post construction hydrostatic test has been performed and is attached. Continuous pressure monitoring has been implemented as the integrity method.

Construction method used for all public by-ways, road crossings, sensitive wildlife habitats, sensitive areas and natural and manmade watercourses (i.e., bored and cased or bored only)

All crossings are bored and cased.

## OPERATOR COMMENTS AND SUBMITTAL

Comments Pipe grade is 750 psi.  
GCP-06-MON-100-L5 was constructed in 2017 and put into service prior to May 1, 2018. PDOP was not available. The date of measurement is the date of the construction alignments.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.  
Signed: \_\_\_\_\_ Date: 08/08/2019 Email: anita.cuevas@nblmidstream.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_

Director of COGCC

Date: 8/9/2019

## Attachment Check List

Att Doc Num	Name
402138524	Form44 Submitted
402138666	PRODUCED WATER TRANSFER SYSTEM GEODATABASE GDB
402138669	AERIAL PHOTO
402138673	TOPO MAP
402138675	PRESSURE TEST

Total Attach: 5 Files