

State of Colorado  
Oil and Gas Conservation Commission1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109

OGCC RECEPTION

Receive Date:

08/13/2019

Document Number:

402138093

## Produced Water Transfer System

The Flowline Report, Form 44, shall be submitted to register, report realignment, report removal from service, or report abandonment of Off-Location Flowlines, Produced Water Transfer Systems, Domestic Taps, or Crude Oil Transfer Lines as required by the 1100 Series Rules. The Form shall also be submitted to report Grade 1 Gas Leaks from Flowlines per Rule 1104.k.

## Operator Information

OGCC Operator Number: 10686 Contact Person: Anita Cuevas  
Company Name: NOBLE MIDSTREAM SERVICES LLC Phone: (303) 6537960  
Address: 1625 BROADWAY #2200 Email: anita.cuevas@nblmidstream.com  
City: DENVER State: CO Zip: 80202  
Is the Operator a Tier One member of the Utility Notification Center of Colorado (UNCC) that participates in Colorado's One Call notification system? Yes ☒ No ☐

## PRODUCED WATER TRANSFER SYSTEM

## PRODUCED WATER TRANSFER SYSTEM IDENTIFICATION

Facility ID: Transfer System Name: GCP-06-MON-100-L6 Action Type: As Built  
Estimated Daily Transfer Volume : 125 Facility Surety ID: 20180081  
(barrels) Financial Assurance Rule 711

## PRODUCED WATER TRANSFER SYSTEM REGISTRATION

Planned Construction Date:

A representative legal location and associated latitude and longitude near the center of the transfer system.

County: WELD

Qtr Qtr: SESE Section: 29 Township: 6N Range: 66W Meridian: 6

Latitude: 40.455315 Longitude: -104.793075

## PRODUCED WATER TRANSFER LINE AS-BUILT SPECIFICATIONS

Date Produced Water Transfer Line was Placed into Service: 03/18/2018

## Pipe Description and Testing

Type of Fluid Transferred: Produced Water Pipe Material: Other Standard Dimension Ratio: (for HDPE pipe only)  
Max outer Diameter (inches): 6.930 Wall Thickness: 0.665 Weight (lb/ft): 9.20 Grade:  
Coating: False Pipe Material: Native Materials Burial Depth: 5  
Max Anticipated Operating PSI: 740 Testing Pressure: 1008 Test Date: 03/03/2018

## Description of Corrosion Protection:

N/A - FlexSteel

## Description of Integrity Management Program:

The pipeline is piggable. A post construction hydrostatic test has been performed and is attached. Continuous pressure monitoring has been implemented as the integrity method.

Construction method used for all public by-ways, road crossings, sensitive wildlife habitats, sensitive areas and natural and manmade watercourses (i.e., bored and cased or bored only)

Bored and cased.

## OPERATOR COMMENTS AND SUBMITTAL

Comments Pipe grade is 750 psi.  
GCP-06-MON-100-L6 was constructed in 2018 and placed into service prior to May 1, 2018. PDOP is not available.  
The date of measurement is the date of the construction alignments.  
Resubmitted 8/13/2019 with updated geodatabase.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct and complete.  
Signed: \_\_\_\_\_ Date: 08/13/2019 Email: anita.cuevas@nblmidstream.com

Print Name: Anita Cuevas Title: Regulatory Contractor

Based on the information provided herein, this Flowline Report complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: \_\_\_\_\_ Director of COGCC Date: \_\_\_\_\_

## Attachment Check List

<u>Att Doc Num</u>	<u>Name</u>
402138093	Form44 Submitted
402138199	AERIAL PHOTO
402138200	TOPO MAP
402138201	PRESSURE TEST
402138205	PRESSURE TEST
402142202	PRODUCED WATER TRANSFER SYSTEM GEODATABASE GDB

Total Attach: 6 Files