



## Partner Summary Report

Date: 3/21/2019

Report #: 1

Well Name: DR JOE CC06-23

DOL:

Spud Date: 12/15/2005

### Well Header

Well Name DR JOE CC06-23	API 05-123-23269	County/Parish WELD	State/Province COLORADO	Total Depth All (TVD) (ftKB)	Current PBTD (ftKB) ORIGINAL HOLE - 6,989.0		
Spud Date 12/15/2005	TD Date 12/19/2005	Rig Release Date 12/20/2005			First Gas Sales		
Actual Latitude (°) 40.33782314	Actual Longitude (°) -104.47597453	Quarter 3 NW	Quarter 4 SE	Section 6	Township 4	Township N/S Dir N	Range E/W Dir W

Job: ABANDON , Job Start Date: 3/21/2019 06:00

Objective P&A	AFE Number
------------------	------------

Report Start Date 3/21/2019 06:00	Report End Date 3/21/2019 18:00	Operations Summary SPOT IN BASE BEAM, PUMP AND TANK. TRANSFER OVER 40 BBLS OF FRESH WATER FROM PREVIOUS LOCATION AND DELIVER 130 BBLS. RIG UP RANGER RIG 7007. IWP: 300/300 PSI, 0 PSI - SURF. PERFORM ACCUMULATOR AND BOP STUMP TEST. OPEN WELL TO WORK TANK AND CONTROL WITH 40 BBLS OF FRESH DOWN CASING AND 20 BBLS DOWN TUBING. ND TOP HALF OF 3K MANDREL STYLE WH. NU 5K FLANGE ADAPTOR+5K DUAL OUT SPOOL+5K BOP. ND FLOOR AND RU TONGS. LD 40 JTS OF 2 3/8" J-55 TBG, SB 160 JTS. RU KLX WIRELINE. RIH WITH 4 1/2" 11.6# CIBP AND SET AT 6294' KB WITH 2 SKS OF CEMENT. RD WIRELINE. C/O WH TO 5K FLANGE. TIH NC+SN+160 JTS OF 2 3/8" J-55 TBG. INSTAL 5K TBG HANGER AND LAND AT 5274' KB WITH 160 JTS. CIRCULATE HOLE FULL AND TEST CIBP TO 1000 PSI. HOLD FOR 15 MINS - TEST GOOD. DRAIN PUMP AND LINES. SECURE LOCATION. SDFN
--------------------------------------	------------------------------------	--