



Daily Operations

Well Name: GUTTERSEN USX D23-17

Daily Operations

Well Name	API	Job Type	Start Date	Summary
GUTTERSEN USX D23-17	05-123-28038	PLUG AND ABANDON	5/10/2019	MIRU BULLSEYE FLOW BACK AND SPN CEMENT & PUMP TRUCKS. TEST EQUIPMENT. (NOTE: PERFORMED A BH TEST 250/400/ 0 PSI. THERE WAS NO CHANGE IN THE TBG OR CSG PRESSURE DURING THE TEST AND NO VENTING OR FLUID FROM THE SURFACE CSG). (EOT @ 6900' KB). BLEED WELL DOWN. CAUGHT CIRCULATION W/ 73 BFW. MIX AND PUMP 34 SKS G NEAT CEMENT (7.1 BBLs 15.8 PPG). DISPLACE W/ 25 BFW AND SWI FOR 1 HR. PRESSURE TEST THE PLUG @ 6394' KB TO 500 PSI, GOOD TEST. R/U C&J ENERGY SERVICES. RIH W/ 2 3/8" TBG PUNCH AND SHOOT HOLES @ 4498' KB. POOH W/ WIRELINE. MIX AND PUMP 41 SKS G NEAT (8.5 BBLs 15.8 PPG). DISPLACE W/ 15 BFW. RIH W/ TBG PUNCH ON WIRELINE AND SHOOT HOLES @ 2500' KB. POOH W/ WIRELINE. R/D C&J ENERGY SERVICES. MIX AND PUMP 34 SKS G NEAT CEMENT (7 BBLs 15.8 PPG). DISPLACE W/ 7.7 BFW AND SHUT WELL IN. SDFD, CREWS TO THE YARD.
GUTTERSEN USX D23-17	05-123-28038	PLUG AND ABANDON	5/13/2019	CREWS TO LOCATION: IWP- TBG 0 PSI, CSG 0 PSI & SURFACE 0 PSI. RIH W/ 2 3/8" TBG PUNCH AND SHOOT HOLES @ 975' KB. POOH W/ WIRELINE. R/D C&J ENERGY SERVICES. MIX AND PUMP 93 SKS G NEAT CEMENT (19 BBLs 15.8 PPG). DISPLACE W/ 1/4 BFW. SWI. R/D BULLSEYE FLOWBACK AND SPN CEMENT & PUMP TRUCKS. MOVE OFF LOCATION.