

Donnelly Casing Pulling Co.

Phone 522-1410

P. O. Box 648
Sterling, Colorado 80751

RECEIVED
DEC - 3 1969
COLO. OIL & GAS CONS. COMM.
Bob Donnelly

SOLD TO
Vaughey & Vaughey
c/o Art. Skaer
924 Patterson Bldg.
Denver, Colorado



INVOICE DATE June 26, 1969

WELL

Townsite #2

INVOICE NO. 81

| | | |
|------------------------------------|-----------------|-----------|
| 5224# of 5 1/2" O. D. Casing @ | \$.27 per foot | \$1410.48 |
| 54 Hours day work running tubing @ | 17.00 per hour | 918.00 |
| 30 Sax cement @ | 1.80 each + tax | 55.62 |
| Pump | per well | 100.00 |
| 1800' of 1" tubing @ | .05 per foot | 90.00 |
| 20 Hours water truck @ | 10.00 per hour | 200.00 |
| Plains Pumping Service | ticket enclosed | 105.00 |
| A & R Welding | " " | 40.90 |
| Dresser Magcohar 30 Sax mud | " " | 42.40 |

Welding

" "

\$2962.40

* 63.91

\$3026.31

| Date | Day Work | Remarks |
|---------|----------|--|
| 5-27-69 | 0 | M.I.R.U. Dug dead men |
| 5-28-69 | 0 | Cut off braden head |
| 5-31-69 | 8 | Ran 75 gal. sand to 6700', dumped 10 sax cement to 6620', worked casing to 12" tension |
| 6-2-69 | 6 Hours | Ran spotting tubing, used water truck 2 hours. |
| 6-3-69 | 10 Hours | Mixed mud, run spotting tubing, water truck 6 hours. |
| 6-4-69 | 12 Hours | Mixed mud, run spotting tubing, circulated mud, loaded oil & spotted 45 bbls. oil. watruck 4 hours |
| 6-5-69 | 0 | Pulled tubing, worked pipe, pulled off starting nipple. Water truck 5 hours. |
| 6-6-69 | 0 | Welding nipple and worked pipe |
| 6-7-69 | 0 | No work |
| 6-9-69 | 6 Hours | Worked pipe, ran spotting tubing. |
| 6-10-69 | 8 Hours | Worked pipe and circulated mud. Pulled spotting tubing, worked pipe |
| 6-11-69 | 0 | Ran shot to 5516', worked pipe |
| 6-12-69 | 0 | Worked pipe, shot @ 5387', worked pipe |
| 6-13-69 | 0 | Worked pipe |
| 6-14-69 | 8 Hours | Run spotting tubing and circulated mud. |
| 6-15-69 | 4 Hours | Spotted oil, pulled spotting tubing water truck 3 hours. |
| 6-16-69 | 0 | Worked pipe |
| 6-17-69 | 0 | Shot @ 5208', came loose, pulled 5 jts. |
| 6-18-69 | 0 | Pulled 65 jts. |
| 6-19-69 | 0 | Pulled 99 jts. Mud to 220', run 15 sax cement to 185', mud to 28', run 10 sax cement to base cellar. |

THANK YOU

Pl
ck 10215