

FORM
5Rev
10/14**State of Colorado**
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

401846129

Date Received:

DRILLING COMPLETION REPORT

Per Rule 308A, this form and all required attachments shall be submitted after completing the drilling operations to drill, sidetrack, or deepen a wellbore and after changing the casing and/or cement configuration of a wellbore. If any attempt has been made to test, complete, or produce the well, the operator shall also submit a Form 5A (Completed Interval Report) per Rule 308B. If the well has been plugged, the operator shall also submit a Form 6 (Well Abandonment Report) per Rule 311.

Completion Type ☒ Final completion ☐ Preliminary completion

OGCC Operator Number: 10261

Contact Name: ROBERT CARNEY

Name of Operator: BAYSWATER EXPLORATION & PRODUCTION LLC

Phone: (720) 881-4509

Address: 730 17TH ST STE 500

Fax:

City: DENVER

State: CO

Zip: 80202

Email: paul.gottlob@iptenergyservices.com

API Number 05-123-47271-00

County: WELD

Well Name: KTC Farms

Well Number: B-35-36HC

Location: QtrQtr: NWNW Section: 35 Township: 7N Range: 66W Meridian: 6
FNL/FSL FEL/FWL

Footage at surface: Distance: 267 feet Direction: FNL Distance: 466 feet Direction: FWL

As Drilled Latitude: 40.538054 As Drilled Longitude: -104.752558

GPS Data:

Date of Measurement: 11/13/2018 PDOP Reading: 1.3 GPS Instrument Operator's Name: Andrew Muller
FNL/FSL FEL/FWL** If directional footage at Top of Prod. Zone Dist: 305 feet Direction: FNL Dist: 470 feet Direction: FWL
Sec: 35 Twp: 7N Rng: 66W
FNL/FSL FEL/FWL** If directional footage at Bottom Hole Dist: 333 feet Direction: FNL Dist: 471 feet Direction: FEL
Sec: 36 Twp: 7N Rng: 66W

Field Name: WATTENBERG

Field Number: 90750

Federal, Indian or State Lease Number:

Spud Date: (when the 1st bit hit the dirt) 07/29/2018 Date TD: 09/23/2018 Date Casing Set or D&A: 09/25/2018

Rig Release Date: 10/02/2018 Per Rule 308A.b.

Well Classification:

☐ Dry ☒ Oil ☐ Gas/Coalbed ☐ Disposal ☐ Stratigraphic ☐ Enhanced Recovery ☐ Storage ☐ Observation

Total Depth MD 17472 TVD** 7347 Plug Back Total Depth MD 17432 TVD** 7347

Elevations GR 4861 KB 4886

Digital Copies of ALL Logs must be Attached per Rule 308A ☒

List Electric Logs Run:

CBL, Mud, MWD, RES on API 05-123-11540

CASING, LINER AND CEMENT

| Casing Type | Size of Hole | Size of Casing | Wt/Ft | Csg/Liner Top | Setting Depth | Sacks Cmt | Cmt Top | Cmt Bot | Status |
|-------------|--------------|----------------|-------|---------------|---------------|-----------|---------|---------|--------|
| CONDUCTOR | 26 | 16 | 42 | 0 | 80 | 400 | 0 | 80 | VISU |
| SURF | 13+1/2 | 9+5/8 | 36 | 0 | 1,555 | 388 | 0 | 1,555 | VISU |
| 1ST | 8+1/2 | 5+1/2 | 20 | 0 | 17,458 | 2,720 | 640 | 17,458 | CBL |

STAGE/TOP OUT/REMEDIAL CEMENT

Cement work date: _____

| Method used | String | Cementing tool setting/perf depth | Cement volume | Cement top | Cement bottom |
|-------------|--------|-----------------------------------|---------------|------------|---------------|
| | | | | | |

Details of work:

FORMATION LOG INTERVALS AND TEST ZONES

| FORMATION NAME | Measured Depth | | Check if applies | | COMMENTS (All DST and Core Analysis must be submitted to COGCC) |
|----------------|----------------|--------|------------------|-------|---|
| | Top | Bottom | DST | Cored | |
| PARKMAN | 3,856 | | NO | NO | |
| SUSSEX | 4,266 | | NO | NO | |
| SHANNON | 4,594 | | NO | NO | |
| SHARON SPRINGS | 7,035 | | NO | NO | |
| NIOBRARA | 7,057 | | NO | NO | |
| FORT HAYS | 7,470 | | NO | NO | |
| CARLILE | 7,583 | | NO | NO | |

Operator Comments:

The stated footages for the TPZ are at MD 7720', TVD 7304', if changed upon completion this will be updated on the Form 5A.
The stated footages for the BHL are from the Projection to Bit footages from the As Drilled Directional Survey.

Open Hole Logging Exception: RES on API# 05-123-11540, WILSON 1-35.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____

Print Name: PAUL GOTTLÖBTitle: Regulatory & Engin. Tech. Date: _____ Email: paul.gottlob@iptenergyservices.com

Attachment Check List

| Att Doc Num | Document Name | attached ? | | | |
|-----------------------------|-----------------------|------------|-------------------------------------|----|-------------------------------------|
| <u>Attachment Checklist</u> | | | | | |
| 401846758 | CMT Summary * | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| | Core Analysis | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| 401853788 | Directional Survey ** | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| | DST Analysis | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| | Logs | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| | Other | Yes | <input type="checkbox"/> | No | <input checked="" type="checkbox"/> |
| <u>Other Attachments</u> | | | | | |
| 401846765 | LAS-CEMENT BOND | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 401846768 | PDF-CEMENT BOND | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 401846775 | LAS-MUD | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 401846777 | PDF-MUD | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 401846783 | PDF-MWD/LWD | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 401846784 | LAS-MWD/LWD | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 401846786 | PDF-MWD/LWD | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| 401853787 | DIRECTIONAL DATA | Yes | <input checked="" type="checkbox"/> | No | <input type="checkbox"/> |
| | | | | | |

General Comments

| <u>User Group</u> | <u>Comment</u> | <u>Comment Date</u> |
|-------------------|---|---------------------|
| Engineer | rt'd to DRAFT - missing Submit tab portion of Reporting Logs Run (change RGR nomenclature also) | 09/24/2019 |

Total: 1 comment(s)

