

**FORM**  
**6**  
Rev  
05/18

**State of Colorado**  
**Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE	ET	OE	ES
Document Number: 402118060			
Date Received: 08/30/2019			

**WELL ABANDONMENT REPORT**

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.  
A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 10112 Contact Name: Mike Jumper  
 Name of Operator: FOUNDATION ENERGY MANAGEMENT LLC Phone: (918) 526-5545  
 Address: 5057 KELLER SPRINGS RD STE 650 Fax: (918) 585-1660  
 City: ADDISON State: TX Zip: 75001 Email: mjumper@foundationenergy.com

**For "Intent" 24 hour notice required,** Name: Welsh, Brian Tel: (719) 325-6919  
**COGCC contact:** Email: brian.welsh@state.co.us

API Number 05-125-10550-00 Well Name: NEWTON Well Number: 22-4  
 Location: QtrQtr: SENW Section: 4 Township: 1N Range: 45W Meridian: 6  
 County: YUMA Federal, Indian or State Lease Number: \_\_\_\_\_  
 Field Name: REPUBLICAN Field Number: 73275

Notice of Intent to Abandon  Subsequent Report of Abandonment

*Only Complete the Following Background Information for Intent to Abandon*

Latitude: 40.085960 Longitude: -102.411000  
 GPS Data:  
 Date of Measurement: 03/05/2007 PDOP Reading: 2.7 GPS Instrument Operator's Name: MIKE ROBERT  
 Reason for Abandonment:  Dry  Production Sub-economic  Mechanical Problems  
 Other \_\_\_\_\_  
 Casing to be pulled:  Yes  No Estimated Depth: \_\_\_\_\_  
 Fish in Hole:  Yes  No If yes, explain details below  
 Wellbore has Uncemented Casing leaks:  Yes  No If yes, explain details below  
 Details: \_\_\_\_\_

**Current and Previously Abandoned Zones**

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
NIOBRARA	2428	2442			

Total: 1 zone(s)

**Casing History**

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	9+1/2	7	17	463	118	463	0	CALC
1ST	6+1/4	4+1/2	10.5	2,571	75	2,571	1,610	CBL

## Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 2380 with 2 sacks cmt on top. CIBP #2: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #3: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top. CIBP #4: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.  
CIBP #5: Depth \_\_\_\_\_ with \_\_\_\_\_ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:   
Set \_\_\_\_\_ sks cmt from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Type: \_\_\_\_\_ Plug Tagged:

Perforate and squeeze at 513 ft. with 90 sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
Perforate and squeeze at \_\_\_\_\_ ft. with \_\_\_\_\_ sacks. Leave at least 100 ft. in casing \_\_\_\_\_ CICR Depth  
(Cast Iron Cement Retainer Depth)

Set \_\_\_\_\_ sacks half in. half out surface casing from \_\_\_\_\_ ft. to \_\_\_\_\_ ft. Plug Tagged:

Set 10 sacks at surface

Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker:  Yes  No

Set \_\_\_\_\_ sacks in rat hole Set \_\_\_\_\_ sacks in mouse hole

### Additional Plugging Information for Subsequent Report Only

Casing Recovered: \_\_\_\_\_ ft. \_\_\_\_\_ inch casing Cut and Cap Date: \_\_\_\_\_  
of \_\_\_\_\_

\*Wireline Contractor: \_\_\_\_\_ \*Cementing Contractor: \_\_\_\_\_

Type of Cement and Additives Used: \_\_\_\_\_

Flowline/Pipeline has been abandoned per Rule 1105  Yes  No \*ATTACH JOB SUMMARY

Technical Detail/Comments:

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: \_\_\_\_\_ Print Name: Mike Jumper

Title: D&C Intern Date: 8/30/2019 Email: mjumper@foundationenergy.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: SUTPHIN, DIRK Date: 9/25/2019

**CONDITIONS OF APPROVAL, IF ANY:** \_\_\_\_\_

Expiration Date: 3/24/2020

<b>COA Type</b>	<b>Description</b>
	<p>Plugging:</p> <ol style="list-style-type: none"> <li>1) Provide 48 hour notice of MIRU via electronic Form 42 - Start of Plugging Operations.</li> <li>2) After placing the shallowest hydrocarbon isolating plug, operator must wait a sufficient time to confirm static conditions. If at any time after placing this plug there is evidence of pressure or of fluid migration, contact COGCC engineering before continuing operations.</li> <li>3) Shoe plug: Tag plug 50' above surface casing shoe, if cement does not circulate to surface.</li> <li>4) Surface plug: Cement from 50' to surface in casing and annulus.</li> <li>5) With the Form 6 SRA operator must provide written documentation which positively affirms each COA from the approved Notice of Intent to Abandon has been addressed.</li> </ol> <p>Bradenhead:</p> <p>Prior to starting plugging operations a bradenhead test shall be performed if there has not been a reported bradenhead test within the 60 days immediately preceding the start of plugging operations. The Form 17 shall be submitted within 10 days of the test.</p> <ol style="list-style-type: none"> <li>1) If before opening the Bradenhead valve, the beginning pressure is greater than 25 psi, sampling is required.</li> <li>2) If pressure remains at the conclusion of the test, or if any liquids were present during the test, sampling is required.</li> </ol> <p>Sampling shall comply with Operator Guidance - Bradenhead Testing and Reporting Instructions. If samples are collected, copies of all final laboratory analytical results shall be provided to the COGCC within three (3) months of collecting the samples. If there is a need for sampling, contact COGCC engineering for verification of plugging procedure.</p> <p>Venting during plugging:</p> <p>Operator shall implement measures to control venting, to protect health and safety, and to ensure that vapors and odors from well plugging operations do not constitute a nuisance or hazard to public welfare.</p> <p>Flowlines:</p> <p>Properly abandon flowlines per Rule 1105. File electronic Form 42 once abandonment is complete. Within 30 days of an operator completing abandonment requirements for an off-location flowline or crude oil transfer line, the operator must submit a Flowline Report, Form 44.</p>

### **Attachment Check List**

<b>Att Doc Num</b>	<b>Name</b>
402118060	FORM 6 INTENT SUBMITTED
402134884	WELLBORE DIAGRAM
402162668	WELLBORE DIAGRAM
402162669	WELLBORE DIAGRAM

Total Attach: 4 Files

### **General Comments**

<b>User Group</b>	<b>Comment</b>	<b>Comment Date</b>
Engineer	Well Info: Form indicates casing to be pulled ? ="yes" Estimated depth = 2462' whereas top of cement is 1610' by CBL. Wellbore diagram (proposed plugs) indicates a perf & squeeze for the shoe plug. Made it "no" and erased the estimated depth. Plugging: Replaced 90 sks at surface with perf & squeeze at 513' (50' below surface casing) with 90 sks and 10 sks at surface.	09/25/2019
Engineer	rt'd to DRAFT - operator request WBD clarifications	08/19/2019

Total: 2 comment(s)