

**FORM  
INSP**

Rev  
X/15

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

09/25/2019

Submitted Date:

09/25/2019

Document Number:

679705561

**FIELD INSPECTION FORM**

Loc ID 397673 Inspector Name: Moran, Rick On-Site Inspection  2A Doc Num: \_\_\_\_\_

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Operator Information:**

OGCC Operator Number: 27900  
Name of Operator: EQUITY OIL CO  
Address: 1700 BROADWAY STE 2300  
City: DENVER State: CO Zip: 80290-

**Findings:**

- 5 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

Contact Name	Phone	Email	Comment
CO, Western	303-876-7091	whitingwesternco@whiting.com	<a href="#">Western slope inspections</a>

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
230072	WELL	PA	11/10/1976	DA	103-07731	EMERALD 171	PA

**General Comment:**

[COGCC Inspection Report Summary.](#)

On 9-25-2019 at approximately 9:15, inspector Rick Moran, conducted a routine well inspection at Equity Oil well Emerald 171 in Rio Blanco county.

No corrective actions were identified.

On location to witness plugging of well.

This is a summary of inspection report 679705561.

**Location**

Overall Good:

Emergency Contact Number:

Comment:

Corrective Action:

Date: \_\_\_\_\_

Overall Good:

**Spills:**

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type		
Comment:		
Corrective Action:		Date:

**Inspected Facilities**

Facility ID: 230072 Type: WELL API Number: 103-07731 Status: PA Insp. Status: PA

**Cement**

Cement Contractor

Contractor Name: Diamond Back

Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): 4' to 113'

Cement Volume (sx): 83

Good Return During Job: YES

Cement Type: Non aggregate STM C Type

Comment: Wireline from prior day tagged a solid surface at 113 feet. Today cement added from 113 feet to approximately 4 foot below top of casing.

Corrective Action:

Date: \_\_\_\_\_

**Reclamation - Storm Water - Pit**

**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment

Comment:

Corrective Action:

Date: \_\_\_\_\_

**Pits:**  NO SURFACE INDICATION OF PIT

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
679705562	inspection photo	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4947454">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=4947454</a>