



Activity - Well Chronology by Job without Costs

Well Name: YCF 32-12-1

API/UWI 05103112000000	SAP Cost Center ID 1711311001	Permit Number	State/Province Colorado	County Rio Blanco
Surface Location T01N-R98W-S32	Spud Date 10/18/2008 00:00	Original KB Elevation (ft) 6,809.00	Gr Elev (ft) 6,784.00	KB-Ground Distance (ft) 25.00

Plug & Abandon

Job Category Abandonment	Primary Job Type Plug & Abandon	Secondary Job Type Permanent	Start Date 8/26/2019 06:30	End Date 9/4/2019 13:00
AFE Number RW.2018.05046	Total AFE Amount (Cost)	Total Field Estimate (Cost) 44,330.50	Total Final Invoice (Cost)	

End of Job Summary

Plugged & Abandoned Csg strings cut off 3' below surface and welded marker plate in place. Cement to surface in 9-5/8" Csg & 20" Conductor

Daily Operations

Rpt #	Start Date	End Date	Summary #1
1.0	8/26/2019	8/26/2019	First Rpt for Plug & Abandon. Review JSA, Chk Mntr. MIRU SPN Rig #14 & Equip.
2.0	8/27/2019	8/27/2019	Cont Rpt for Plug & Abandon. 9-5/8" SICP @ 0 psig. Review JSA w/ SPN. Chk Mntr. PT 9-5/8" Csg. To 500 psig for 15 min. GD Test. (BLM stated they did not need to witness the 9-5/8" PT) Hold Tailgate Safety Meeting & fill out Hot Work Permit. Cut off 9-5/8" Csg. cap & weld on adapter spool. TIH w/ WL Re-Entry Guide, SN, 104 Jts 4.7# 2-3/8" 8rd EUE P-110 Tbg. to 3,315' Jt. # 104. PT Tbg to 1,000 psig for 5 min. GD Test. RU Sandline & Lub. RIH w/ JDC & Retrieve SV. RD Sandline & Lub. TIH & Tag @ 3,388' . LD 2 Jts 4.7# 2-3/8" 8rd EUE P-110. Install Washington Rubber & Circulate 255 Bbl FW. SWI. SDFN.
3.0	8/28/2019	8/28/2019	Shut Down waiting on cement truck
4.0	8/29/2019	8/29/2019	Shut down waiting on cement truck
5.0	8/30/2019	8/30/2019	shut down waiting on cement truck
6.0	8/31/2019	8/31/2019	Shut down waiting on cement truck
7.0	9/1/2019	9/1/2019	Shut down waiting on cement truck
8.0	9/2/2019	9/2/2019	Shut down waiting on cement truck
9.0	9/3/2019	9/3/2019	Cont Rpt for Plug & Abandon. 9-5/8" SICP @ 0 psig. SITP @ 0 psig. Review JSA w/ SPN (Rig Crew & Cmt Crew). Chk Mntr. TIH w/ 1 Jt 4.7# 2-3/8" 8rd EUE P-110 Tbg & 8'x 2-3/8" pup Jt to 3,387' . Est Circ w/ 5 Bbl. FW. Mix & Pump 30 sxs 15.8 ppg Class G Cmt. Displace w/ 12 Bbls FW. TOC @ 3,307' . TOOH & LD 3 Jts 4.7# 2-3/8" 8rd EUE P-110 Tbg & 8' x 2-3/8" pup Jt to 3,283' . Rev Circ Clean w/ 13 Bbls FW. Mix & Pump 142 Bbls 9 ppg KWF. Top of KWF @ 1,447' . TOOH & LD 58 Jts 4.7# 2-3/8" 8rd EUE P-110 Tbg to 1,447' . Mix & Pump 55 sxs 15.8 ppg Class G Cmt. Displaced w/ 5 Bbls FW. TOC @ 1,301' . LD 5 Jts 4.7# 2-3/8" 8rd EUE P-110 Tbg to 1,287' . Rev. Circ clean w/ 5 Bbls FW. Mix & Pump 86 Bbls 9 ppg KWF. Top of KWF @ 178' . TOOH & LD 35 Jts 4.7# 2-3/8" 8rd EUE P-110 Tbg. to 178' . Mix & Pump 66 sxs 15.8 ppg Class G cement 178' - Sur. Mix & pump 44 sxs 15.8 ppg Class G cement down 20" Conductor Annulus 38' - Surface. RD Floor & Tongs. SDFN.
10.0	9/4/2019	9/4/2019	Cont Rpt for Plug & Abandon. Review JSA. Chk Mntr. RD Pulling unit & move equip. out of way. Dig out well head & cut csg strings off 3' below surface. Visually verified cement @ surface in 20" Conductor & 9-5/8" Csg. Weld on Marker plate. Backfill over well. SDFN