



00208745

RECEIVED

JUL 2 1990

COLO. OIL & GAS CONS. COMM.

**BEST IMAGE
AVAILABLE**

SCOTT NO. 1
NWSW Section 11 T6N-R92W
Moffat County, Colorado
DRILLING REPORT

- 11/15/89 MIRURT. Spudded 10:00 am 11/14/89. Drilled 12 1/4" hole to 85' of 8 5/8" casing, cement to surface with 70 sacks of cement.
- 11/16/89 - 12-04-89 Building location
- 12/05/89 PBDT 105'. Drilled 20' in 4 hrs. with air.
- 12/06/89 PTD 400'. Drilling. Drilled 295' in 10 hrs. Air & foam. Bit no. 1 7 7/8" Hughes in @ 85'.
- 12/07/89 PTD 569'. Drilling. Drilled 169' in 10 hrs. Bit no. 1 Hughes 7 7/8" in @ 85' out @ 569'. 484' in 20 hrs. Air w/foam. Attempted to drill with water, could not establish circ.
- 12/08/89 PTD 569'. Drilled 0' in 10 hrs, building water pit and installing circ. pump.
- 12/09/89 PTD 569'. Drilled 0' in 10 hrs. Installed larger compressor and finished building pit.
- 12/10/89 PTD 760'. Drilling. Drilled 191' in 10 1/2 hrs. Drilling with air. Bit no. 1 in @ 85' out @ 569', 484' in 20 hrs. Bit no. 2 Veral, 7/8" bit in @ 569'.
- 12/11/89 PTD 923'. Drilling, Drilled 163' in 10 1/2 hrs. Drilling with air. Bit no. 2 in @ 569'.
- 12/12/89 PTD 1,063'. Drilling. Drilled 140' in 10 1/2 hrs. Air and wtr. Bit no. 2 in @ 569' out @ 1,063, 494' in 26 hrs.
- 12/13/89 PTD 1,141'. Drilling. Drilled 78' in 10 1/4 hrs. Air and wtr. Bit no. 3, Veral 7 7/8", in @ 1,063'.
- 12/14/89 PTD 1,261'. Drilling. Drilled 120' in 10 1/2 hrs. Air & wtr. Bit no. 3, 7 7/8" Varel, in @ 1,141'.
- 12/15/89 PTD 1,342', Trip Bit.

12/16/89 PTD 1,560'. Drilling. Drilled 200' in 10 1/2 hrs. Air & wtr. Bit no. 1, Hughes 7 7/8" in @ 1,360'.

12/17/89 TD 1,652'. Prep to run casing. Drilled 92' in 6 hrs. TOH. Ran Halliburton DIL and density logs. Loggers TD 1,646'. Laid down drill pipe.

12/18/89 SI, waiting on pulling unit to run casing. Attempted to run 5 1/2" csg. Tongs would not work on small rig. Released csg. crew and rig. Unloaded tubing and casing.

**BEST IMAGE
AVAILABLE**