

Crumley Pumping Service, LLC

PO BOX 475

Akron, CO 80720

Cell (970) 768-5659

August 22, 2019

PADCO, LLC

P. O. Box 5275

Beverly Hills,

CA 90209-5275

Invoice for plugging supervision on Sharp/Blake #2A

Page 1

8/9 - Yetter hauling plugging equipment to #2A location

8/12 - Yetter rigged up on #2A well, unseated pump and pulled rods, laid rods down on Yetter's trailer, Polished rod, 45 - 7/8" & 149 - 3/4" sucker rods, polished rod 3 - 2', 2 - 4' rod subs.

E3Solutions delivered 130 bbls fresh water and put in 210 bbl tank.

Unset tubing anchor, pull tubing to derrick, talley out, 160 jts 2 7/8" tubing; 4903'

8/13 - Susan with COGCC on location, Brand X on location, set CIBP @4870', mix 2 sx cement, run in and tag plug @ 4870', dump cement on top of plug run tubing in, mix 17 sacks of gel, and circulate hole

Pick Testers on location, hydrotest tubing out of hole to 6000#

stand back 50 stds in derrick, lay rest of tubing down on Yetter's float

unland casing, and start working, 10" stretch @ 80,000#, 18" stretch @ 100,000#

E3 Solutions cleaned out swab tank, hauled to disposal

8/14 - Brand X on location, couldn't get wireline in past 450', rigged up casing jars, ran in 900', wireline tried to get in again and couldn't, released wireline to go do another job. relanded casing, ran in with 20 stands tubing, circulated hole with water, displaced fluid in hole 2 times, got parafin out of hole, pulled tubing to derrick, unlanded casing,

Brand X back on location, shoot casing off @ 2004', notified Susan w/COGCC by text rig up to lay down casing, pull and lay down 61 jts 5.5" casing

E3Solutions delivered 130 bbls fresh water and put in 210 bbl tank.

Ran in with tubing to 2063', Yetter mixed and pumped 40 sx cement in & out of stub plug

pull tubing to derrick

Crumley Pumping Service, LLC

PO BOX 475

Akron, CO 80720

Cell (970) 768-5659

August 22, 2019

PADCO, LLC
P. O. Box 5275
Beverly Hills,

CA 90209-5275

Invoice for plugging supervision on Sharp/Blake #2A

Page 2

8/15 - run in with tubing, tag stub plug @ 1850', pull tubing laying down on Yetter's float
all but 6 jts, mix and pump 50 sacks cement @ 182', standby 4 hours to let cement set up
run 2 jts tubing in, tag plug @ 46',
Susan w/COGCC on location
mix and dump 10 sx cement, cement at top of surface casing
Lay down rest of tubing on Yetter's float
Yetter hauling equipment off location

8/16 - cement still at top of surface pipe
E3 Solutions cleaned out swab tank, disposed of contents

8/17 - LLG dug out surface pipe to 10', cut casing off,
welded plate on top with; Sharp/Blake #2A, 05-121-10573-00, 8/15/2019

took photo of plate welded on and sent to Susan W/COGCC
LLG covered up surface pipe, took out deadmen, hauled gravel from location
to lease road

6 days @ \$300.00 / day \$1800.00

Thankyou