



Bonanza Creek Energy

Latham #K21-O24-14HNB

API # 05-123-49898

Production

June 20, 2019

Quote #: 32461

Execution #: 18962



Bonanza Creek Energy

Attention: Mr. Adam Conry | (303) 883.3351 | AConry@bonanzacrk.com

Bonanza Creek Energy | 410 17th St Suite 1400 | Denver, CO. 80202

Dear Mr. Adam Conry,

Thank you for the opportunity to provide cementing services on this well. BJ Services strives to achieve complete customer satisfaction. If you have any questions regarding the services or data provided, please contact BJ Services at any time.

Sincerely,
Gage Putnam
Field Engineer I | (307) 887-4243 | Gage.Putnam@bjservices.com

Field Office 1716 East Allison Rd., Cheyenne WY, 82007
Phone: (307) 638-5585

Sales Office 999 18th St. Suite 1200 Denver, CO 80202
Phone: (281) 408-2361

BJ Cementing Treatment Report

SERVICE SUPERVISOR	John Cook	FORMATION	NIOBRARA
DISTRICT	Cheyenne, WY	COUNTY	WELD
SERVICE	Cementing	STATE / PROVINCE	CO

WELL GEOMETRY

TYPE	ID (in)	OD (in)	WEIGHT (lb/ft)	MD (ft)	TVD (ft)	EXCESS (%)
Previous Casing	8.92	9.63	36.00	1,610.00	1,610.00	
Open Hole	8.50			11,896.00	6,311.00	7.00
Casing	4.78	5.50	20.00	11,886.00	6,311.00	

HARDWARE

Bottom Plug Used?	No	Tool Type	
Top Plug Used?	Yes	Tool Depth (ft)	
Top Plug Provided By	Non BJ	Pipe Movement	None
Top Plug Size	5.500	Job Pumped Through	Manifold
Centralizers Used	Yes	Top Connection Thread	BTC
Centralizers Type	Rigid	Top Connection Size	5.5
Landing Collar Depth (ft)			

CIRCULATION PRIOR TO JOB

Well Circulated By	Rig	YP Mud In	14
Circulation Prior to Job	Yes	Solids Present at End of Circulation	No
Circulation Time (min)	180.00	10 sec SGS	8
Circulation Rate (bpm)	7.00	10 min SGS	9
Circulation Volume (bbls)	1200.00	30 min SGS	7
Lost Circulation Prior to Cement Job	No	Flare Prior to / during the Cement Job	No
Mud Density In (ppg)	9.40	Gas Present	No
PV Mud In	17		

TEMPERATURE

Ambient Temperature (°F)	70.00	Slurry Cement Temperature (°F)	80.00
Mix Water Temperature (°F)	67.00	Flow Line Temperature (°F)	90.00

Client: Bonanza Creek Energy

Well: LATHAM #K21-O24-14HNB

Well API: 05-123-49898

Start Date: 6/20/2019

End Date: 6/20/2019



FLUID DETAILS

FLUID TYPE	FLUID NAME	DENSITY (ppg)	YIELD (Cu Ft/sk)	H ₂ O REQ (gals/sk)	PLN TOP FLD (ft)	LENGTH (ft)	VOL (sk)	VOL (Cu Ft)	VOL (bbls)
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	11.0000			0.00				20.0000
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	12.0000			0.00				60.0000
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	11.0000			0.00				20.0000
Lead Slurry	BJCem P100.3.01C	12.5000	2.1529	12.23	0.00	5,000.00	590	1271.0000	226.2000
Tail Slurry	BJCem P50.6.02C	13.5000	1.4770	7.45	5,000.00	6,973.00	1160	1714.0000	305.1000
Displacement 2	Retarded Water	8.3337			13,244.00	0.00	0	0.0000	20.0000
Displacement Final	Displacement Final (Water)	8.3308			0.00			0.0000	244.6000

FLUID TYPE	FLUID NAME	COMPONENT	CONCENTRATION	UOM
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	IntegraGuard GW-86	1.2000	PPB
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	RETARDER, R-31	0.5000	PPB
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	WEIGHTING ADDITIVE, W-11	243.3100	PPB
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	RETARDER, R-7C	2.0000	PPB
Spacer / Pre Flush / Flush	IntegraGuard EZ Spacer II	SPACER SURFACTANT, SS-267	1.0000	GPB
Lead Slurry	BJCem P100.3.01C	EXTENDER, BENTONITE	4.0000	BWOB
Lead Slurry	BJCem P100.3.01C	FLUID LOSS, FL-24	0.3000	BWOB
Lead Slurry	BJCem P100.3.01C	FOAM PREVENTER, FP-25	0.3000	BWOB
Lead Slurry	BJCem P100.3.01C	BONDING AGENT, BA-60	0.4000	BWOB
Lead Slurry	BJCem P100.3.01C	IntegraSeal POLI	0.1300	LBS/SK
Lead Slurry	BJCem P100.3.01C	RETARDER, SR-20	0.3000	BWOB
Lead Slurry	BJCem P100.3.01C	IntegraGuard GW-86	0.2000	BWOB
Lead Slurry	BJCem P100.3.01C	CEMENT, ASTM TYPE III	100.0000	PCT
Tail Slurry	BJCem P50.6.02C	FOAM PREVENTER, FP-25	0.3000	BWOB
Tail Slurry	BJCem P50.6.02C	IntegraGuard GW-86	0.1000	BWOB
Tail Slurry	BJCem P50.6.02C	RETARDER, SR-20	0.0500	BWOB
Tail Slurry	BJCem P50.6.02C	Flyash (Rockies)	50.0000	PCT
Tail Slurry	BJCem P50.6.02C	FLUID LOSS, FL-66	0.2000	BWOB
Tail Slurry	BJCem P50.6.02C	CEMENT, CLASS G	50.0000	PCT
Tail Slurry	BJCem P50.6.02C	EXTENDER, BENTONITE	2.0000	BWOB
Displacement 2	Retarded Water	RETARDER, SR-61L	0.1000	GPB
Displacement 2	Retarded Water	BIOCIDE, BIOC11139W	0.0100	GPB
Displacement Final	Displacement Final (Water)	BIOCIDE, BIOC11139W	0.0100	GPB

Client: Bonanza Creek Energy

Well: LATHAM #K21-O24-14HNB

Well API: 05-123-49898

Start Date: 6/20/2019

End Date: 6/20/2019



DISPLACEMENT AND END OF JOB SUMMARY

Displaced By	BJ	Amt of Cement Returned / Reversed	35.00
Calculated Displacement Vol (bbls)	258.00	Method Used to Verify Returns	Visual
Actual Displacement Vol (bbls)	259.00	Amt of Spacer to Surface	60.00
Did Float Hold?	Yes	Pressure Left on Casing (psi)	0.00
Bump Plug	Yes	Amt Bled Back After Job	2.50
Bump Plug Pressure (psi)	3000.00	Total Volume Pumped (bbls)	900.00
Were Returns Planned at Surface	Yes	Top Out Cement Spotted	No
Cement Returns During Job	Full	Lost Circulation During Cement Job	No

Client: Bonanza Creek Energy

Well: LATHAM #K21-O24-14HNB

Well
API: 05-123-49898

Start
Date: 6/20/2019

End
Date: 6/20/2019

