

Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791
Sterling, Colorado 80751

RECEIVED
SEP 1 1984
Bob Donnelly

SOLD TO Weeks Energy Minerals Corp.
1000 Security Life Bldg.
Denver, Colorado 80202



INVOICE DATE 9-1-84

WELL Keller #1

INVOICE NO. 84-533

5857' 4 1/2" OD Casing @	70¢ per foot	\$4099.90
Day Work, 45 hours @	\$50.00 per hour	2250.00
Cement, 40 sacks @	\$7.00 each + tax 3 1/2%	289.80
Shots, 2 @	\$30.00 per shot	60.00
Pump Job, 1 @	\$550.00 per job	550.00
Hauled pump to & from lease:		
Mack Truck, 4 hours @	\$42.00 per hour	168.00
10% fuel surcharge		16.80
Water Truck, 15 hours @	\$38.00 per hour	570.00
10% fuel surcharge		57.00
Welder, 4 hours @	\$21.00 per hour	84.00
Hauled casing to our yard:		
Mack Truck, 5 hours @	\$42.00 per hour	210.00
10% fuel surcharge		21.00
Trailer, 5 hours @	\$12.00 per hour	60.00
Helper, 5 hours @	\$14.00 per hour	70.00
Mack Truck, 5 hours @	\$42.00 per hour	210.00
10% fuel surcharge		21.00
Trailer, 5 hours @	\$12.00 per hour	60.00

\$8797.50 *mej*

CD FH 486600

DATE	DAY WORK	REMARKS
8-27-84	10 hours	Moved rig. Raised mast. Dug deadmen. Ran sand to 6500'. Water truck, 4 hours.
8-28-84	8 hours	Dug cellar. Set in jacks. Dumped 5 sacks cement on sand at 6500'. Loaded hole. Worked pipe to 12". Water truck, 4 hours.
8-29-84	9 hours	Took up tubing. Ran 60 joints. Spotted 20 bbls. oil. Pulled tubing. Water truck, 7 hours. Pump job.
8-30-84	8 hours	Worked pipe to 25".
8-31-84	6 hours	Worked pipe to 60". Shot at 5950' and 5850'. Worked pipe loose. Pulled 100 joints.
9-1-84	4 hours	Pulled rest of casing, 170 total joints. Set 25 sacks cement in and out bottom of surface at 221'. Mudded to 35'. Set 10 sacks cement to 4' below ground level. Welded on cap. Tallied pipe.

WELL COMPLETE

THANK YOU

RECEIVED SEP 17 '84