

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

12/04/2019

Submitted Date:

12/04/2019

Document Number:

699300653

FIELD INSPECTION FORM

Loc ID 336481 Inspector Name: Revas, Robbie On-Site Inspection 2A Doc Num: _____

Operator Information:

OGCC Operator Number: 69175
Name of Operator: PDC ENERGY INC
Address: 1775 SHERMAN STREET - STE 3000
City: DENVER State: CO Zip: 80203

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Findings:

6 Number of Comments
0 Number of Corrective Actions
 Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
,		cogccinspection@pdce.com	ALL INSPECTIONS

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
249812	WELL	SI	04/01/2019	GW	123-17615	GREGERSON U 12-10	SI

General Comment:

(This area is currently blank for general comments.)

Location

Overall Good:

Signs/Marker:

Type	WELLHEAD		
Comment:	Adequate		
Corrective Action:		Date:	
Type	DRILLING/RECOMP		
Comment:	Adequate		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action: Date: _____

Overall Good:

Spills:

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

Equipment:

Type: Bradenhead	# 2		corrective date
Comment:	Appears to be plumbed to surface		
Corrective Action:		Date:	

Venting:

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type			
Comment:			
Corrective Action:		Date:	

Inspected Facilities

Facility ID: 249812 Type: WELL API Number: 123-17615 Status: SI Insp. Status: SI

Cement

Cement Contractor

Contractor Name: CJ Energy Services Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 5,283' to 3,952' Cement Volume (sx): 38

Good Return During Job: YES Cement Type: 15.8#/gal. G cement

Comment: Pressure test CIBP @ 6,330' to 500 psi. Set CS plug @ 5,283' to 3,952' with 38 sxs 7.7 bbls 15.8#/gal CI G Cement

Corrective Action: _____ Date: _____

COGCC Comments

Comment	User	Date
<p>COGCC Inspection Report Summary On Tuesday 12/3/2019 at approximately 01230 hrs. I, Inspector Robbie Revas, Conducted an on-site inspection at a PDC location: Gregerson U12-10 at API #05-123-17615 in Weld County Colorado. While there, I observed Plugging operation. PDC Company man on location is Ryan Beam, Ranger Rig 22 was set over WH. Set CIBP @ 7,329' to 6,200' tagged @ 6,330' recieved Authorization from COGCC to set second CIBP @ 6,330'. Pressure test CIBP @ 6,330' to 500 psi. Set CS plug @ 5,283' to 3,952' with 38 sxs 7.7 bbls 15.8#/gal CI G Cement. During this inspection no compliance issues were observed: See attached location photos. Location is Snow covered and muddy, weather is clear. Continuing education COGCC Inspection Report Summary. This is a summary of inspection report.</p>	revasr	12/04/2019

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
699300654	Location pics	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5003724