

Inspection Photos

Operator: Enduring Resources
Location/API #: 067-07468
Date: 11-14-2019



Photo 1. View of the project area from the well pad entrance facing center.



Photo 2. View of the eastern project area, within the fenced working area. Stormwater flows from the well pad are eroding the area off of the road surface, which is not vegetated with desirable vegetation.



Photo 3. View of area with significant erosion in the southwestern project area. Wattles are full of sediment and are not adequate stormwater controls in this area. Cut slopes are not stabilized and erosional channels are forming on the slopes, and the sediment flows southwest where it discharges from the project area.



Photo 4. Another view of sedimentation and failed BMPs in the southwestern project area. Area needs stabilization measures and revegetation.



Photo 5. View of erosion and sedimentation in the southwestern project area, facing down-slope from the western cut-slope.



Photo 6. View of reference area, comprised of pinyon juniper woodland with grassy understory in openings.