

RECEIVED

Casey B

DIST/DIV OKLAHOMA CITY
AREA CASPER

STRIP LOG REPORT

FEB 17 1983

PAGE 001

DATE 02/15/83



00264388

FIELD MT HOPE EAST
LSE/BLK CAREY BWELL #1 REFNO GJ4402
RIG EVERTSONLOCATION SEC 29, T9N, R53W OPER WO
COUNTY LOGAN STATE CO STAT AC
GWI 50.0000% OPERATOR GULF
ST DATE 02/04/83 SUPERVIS KEBERT /

DFS: 005

02/09/83

WORKOVER

2-4-83 API #05-075-06274. FISH TBG & RESTORE TO PROD. PBTD 4890'. FIRST
REPORT. MIRU PU. POOH W/RODS & PMP. SIFN.2-5-83 PULLED 96 JTS 2-7/8", 6.5# TBG. TBG WAS PARTED. PARTED ON 97TH PIN.
PIN LOOKING UP. FOUND 4 JTS WORN THRU BY RODS INCLUDING 8' WORN SECTION
IMMEDIATELY ABOVE FISH. SIFN.

2-6-83 SIOS.

2-7-83 RIH W/BOWEN OS W/2-3/4 GRAPPLE ON 96 JTS TBG - HYDROTSTD IN HOLE.
BLEW 14 JTS, CAUGHT FISH SEVERAL TIMES & SLIPPED OFF. POOH. RIH W/BOWEN
OS W/2-1/2" GRAPPLE ON 96 JTS TBG. CAUGHT FISH. POOH W/1 STD TBG. LOST
FISH. SIFN.2-8-83 RIH W/BOWEN OS W/COLLAR GRAPPLE ON 1 JT 4-1/2" WO PIPE & 96 JTS 2-
7/8" TBG. WO PIPE NOT LONG ENOUGH TO CATCH COLLAR BELOW TOF. WO LONGER WO
PIPE. RIH W/2 JTS WO PIPE ON 96 JTS TBG. CAUGHT FISH & POOH. FOUND 5 MORE
ROD CUT TBG JTS & 1 JT SPLIT BELOW TBG ANCHOR. 20 JTS CORKSCREWED. SIFN.2-9-83 LD, HAUL OFF OLD TBG, 31 JTS JUNK, 126 JTS CLASS "C". RU TO SD PMP
SD PMP TO PBTD IN 10 RUNS. REC MUD W/SD & SHALE. SIFN.

DFS: 006

02/10/83

WORKOVER

2-10-83 API #05-075-06274. FISH TBG & RESTORE TO PROD. PBTD 4890'.
UNLOAD 140 JTS TBG. RIH W/MUD ANCHOR - 28.65' (BULL PLUGGED), PERF SUB -
3.0', SN - 1.0', 4 JTS 2-7/8" EUE, J-55 - 124.0', TBG ANCHOR - 3.0', 149
JTS TBG - 4697.69'. TOTAL TALLY = 4857.34'. RIH W/2-1/2"X2X22 RWBC PMP ON
63 - 3/4" RODS, 68 - 7/8" RODS & 59 - 1" RODS. PUT WELL TO PMPG. RDMO PU.

DFS: 009

02/13/83

WORKOVER

2-11-83 API #05-075-06274. FISH TBG & RESTORE TO PROD. PBTD 4890'.
PMP 17 BD & 210 BW IN 24 HRS. 2" X 112" X 5 SPM.

2-12-83 PMP 13 BD & 220 BW IN 24 HRS.

2-13-83 PMP 13 BD & 220 BW IN 24 HRS. DROP.

DATE 02/13/84

FIELD MT HOPE EAST

LSE/BLK CAREY

WELL B #1

REFNO GJ4402

RIG GIBSON

LOCATION SEC 29, T9N, R53W

COUNTY LOGAN

OPER WD

STATE CO

STAT AC

GWI 0.5000% OPERATOR GULF

ST DATE 02/04/83 SUPERVIS W. LARSEN /G

BEST IMAGE

DFS: 351

01/21/84

AVAILABLE

WORKOVER

01-18-84 FISHING PARTED TBG. API #05-075-06274. MIRR GIBSON WS. TRY TO UNSEAT PMP F/1-1/2 HR. PMP WOULD NOT UNSEAT. WRK RODS BETWEEN 40K# & 20K# RODS PARTED. TUB W/59-1", 68-7/8" & 59-3/4" RODS. ROD PULLED OUT OF BOX (THREADS WORN). 4-3/4" RODS & PMP LEFT IN HOLE. SIFN.

01-19-84 PBTD=4890'. PERFS/FMT=4823'-28'/"D" SAND. AC @ 4698'. SN @ 4825'. EOT @ 4857'. SITP=0PSI. ND WH. RU TO PULL TBG. TRY TO REL AC. ANCHOR WOULD NOT REL. WRK TBG BETWEEN 60K# & 40K# FOR 1-1/2 HR. TBG TORQUING UP. TBG PARTED WHILE PICKING UP. TUB W/102 JTS 2-7/8" 6.5# EUE J-55 TBG. (48TH, 49TH, 50TH & 102ND JTS ROD CUT & SPLIT. TBG TALLY 3197' +- TO TOP. SIFN.

01-20-84 RUN 4-1/2 IMPRESSION BLOCK & 2 JTS TBG ON SANDLINE TO TOP @ 3197' +-. POH. IMPRESSION BLOCK SHOWED 1/2 CIRCLE, 1-1/2" DIA, SLIGHTLY OFF CENTER. WO HYDROTSTR. RU HYDROTSTR. MAKE UP 4-1/2" SKIRTED FLAT BTM MILL SDFD.

01-21-84 TTH W/SKIRTED FLAT BTM MILL W/TOP SUB (4-1/2" OD X 3-3/4" ID) 3.0, 2-7/8" IF X 2-7/8" EUE XO, (3.5" OD) 0.7', & 91 JTS TBG. HYDROTIST TBG TO 5000PSI BELOW SLIPS. FOUND 7 BAD JTS (HAD TROUBLE W/CUPS SEALING AGAINST ROD CUT TBG). PU & RIH W/11 JTS TBG & TAG FISH @ 3197' +-. MI PAR SWIV & MUD PMP. SWIV FROZE. THAW SWIV. RU MUD PMP & PWR SWIV. SIFN.

01-22-84 SDFS.

DFS: 353

01/23/84

WORKOVER

1-23-84 API #05-075-06274. FISHING PARTED TBG. PBTD @ 4890'. PERFS @ 4823'-28'/"D" SAND. AC @ 4698'. SN @ 4825'. EOT @ 4857'. BREAK CIRC. START MILLING. GETTING FINE METAL CUTTINGS W/MUD IN RETURNS. HAD TROUBLE W/MILL PLUGGING OFF. (CSG TSTD TO 800PSI & HELD). CIRC DN TBG TO UNPLUG. MADE 3-1/2' IN 8 HRS. CIRC CLEAN. PU 1 JT. SIFN.

DFS: 354

01/24/84

WORKOVER

1-24-84 API #05-075-06274. FISHING PARTED TBG. PBTD @ 4890'. PERFS @ 4823'-28'/"D" SAND. PKR @ 4698'. SN @ 4825'. EOT @ 4857'. TOP OF TBG FSH @ 3200'. MILLING ON TBG BODY @ 6' TO TOP OF NEXT TBG COLLAR. TOP OF ROD FSH @ +- 4705'. 3/4" PIN LOOKING UP. 4 RODS & PMP LEFT IN HOLE. MILL ON FSH 6-1/2 HRS. MADE 2'. MILL KEPT PLUGGING. CIRC DN TBG TO UNPLUG. MILL STOPPED CUTTING. CIRC CLEAN & POH A/TBG. HIGH-45 DEG F. LOW 17 DEG F. WIND-15 MPH F/NW.

DFS: 355

01/25/84

WORKOVER

1-25-84 API #05-075-06274. FISHING PARTED TBG. NR.

DFS: 356

01/26/84

WORKOVER

1-25-84 API #05-075-06274. FISHING PARTED TBG. SI. WCD 3 HRS. SI. WU DOTCO F/3 HR. GIH W/FULL OPENING OS W/3XTENSION BOWL & COLLAR STOP. LATCH TBG & PULLED 10,000# OVER STRING WEIGHT. SION.

1-26-84 PBTD @ 4890'. PERFS/FMT=4823'-28'/"D" SAND. PKR @ 4698'. SN @ 4825'. EOT @ 4857'. RU PETRO LOG. GIH W/1-11/16" OD FP TOOL. STACKED OUT 70' BELOW THE OS @ 3272'. POH. GIH W/WEIGHT BARS. ATTEMPT TO BEAT THRU TIGHT SPOT. STUCK TOOLS & JARRED FREE. POH. GIH W/FP TOOL. PULLED 25,000# OVER STRING WEIGHT. UNABLE TO WRK TOOLS DOWN HOLE PAST 3272'. POH & RD PETRO-LOG. REL FULL OPENING OVERSHOT. POH. SION. HIGH=43 DEG F. LOW=27 DEG F.

DFS: 359

01/29/84

WORKOVER

1-27-84 API #05-075-06274. FISHING PARTED TBG. PBTD=4890'. PERFS/FMT=4823'-28'/"D" SAND. PKR @ 4698'. SN @ 4825'. EDT @ 4857'. PU & GIH W/US DRESSED F/2-7/8" TBG COLLAR, EXTENSION, BUMPR SUB & JARS ON 2-1/8" TBG. LATCH ONTO FISH @ 3202'. JARRED ON FSH F/6 HRS. PULLED F/50,000# TO 95,000# WHILE JARRING. TBG PARTED. PU 4000# ON WEIGHT INDICATOR. PU 2 JTS. SION.
01-28-84 FIN POH W/TBG, JARS, BUMPR SUB, EXTENSION, OS & 23 JTS 2-7/8" TBG. PIN PULLED OUT OF TBG COLLARS. TBG COLLAR LOOKING UP @ 3903'. FOUND 2 PIECES OF METAL STUCK IN TBG @ 70' BELOW OS. 24 JTS TBG LEFT IN HOLE.
1-29-84 SION.

DFS: 360

01/30/84

WORKOVER

1-30-84 API #05-075-06274. FISHING PARTED TBG. PBTD=4890'. PERFS/FMT=4823'-28'/"D" SAND. PKR @ 4698'. SN @ 4825'. EDT @ 4857'. PU & GIH W/FULL OPENING OS, DRESSED F/2-7/8" TBG COLLAR. LATCH FSH @ +- 3903'. GIH W/1-1/2" SINKER BARS ON SANDLINE. TAGGED BTM @ 4807' ON DEPTHOMETER. POH W/SANDLINE. SION.

DFS: 361

01/31/84

WORKOVER

1-31-84 API #05-075-06274. FISHING PARTED TBG. PBTD=4890'. PERFS/FMT=4823'-28'/"D" SAND. ANCHOR @ 4698'. SN @ 4825'. EDT @ 4857'. RO PETRO-LOG. GIH W/FP TOOLS. ANCHOR 100% STUCK @ 4673', 40% FREE @ 4645'. POH. GIH W/2-1/8" CHEMICAL CUTTER. CUT TBG @ 4668'. LEFT 5' OF TBG ABOVE ANCHOR. POH. RO PETRO-LOG. POH W/TBG. DRAGGING 5-10,000# OVER STRING W/ F/2 JTS. REC AN ADDITIONAL 23 JTS + 1 CUT JT. PU & GIH W/US DRESSED F/2-7/8" TBG BODY, BUMPR SUB, JARS & TBG. SION 5 STDS OFF BTM. TOP OF ROD FSH: 4770'. RECOUNT RODS. 1 ROD & PMP LEFT IN HOLE. PIN LOOKING UP (3/4"). TOP OF TBG FISH: 4668'. 2-7/8" TBG BODY LOOKING UP. 5' TBG STUB, ANCHOR, 4 JTS TBG, SN, PERFORATED SUB & MUD ANCHOR LEFT IN HOLE (165').

DFS: 362

02/01/84

WORKOVER

2-01-84 API #05-075-06274. FISHING PARTED TBG. PBTD=4890'. PERFS/FMT=4823'-28'/"D" SAND. ANCHOR @ 4698'. SN @ 4825'. EDT @ 4857'. FIN GIH W/TBG. STACKED OUT +- 70' ABOVE FSH. WSH 30' IN TWO HRS. REC LARGE AMNT OF SHALE & CMT. REC MANY PIECES OF SHALE 1/2-1" IN DIAMETER. JARS & BUMPR SUB KEPT PLUGGING. CIRC ON TBG & UP CSG ANN. FIN CIRC TO TOP. LATCH FSH & JAR ON SAME F/2 HRS. NO MOVEMENT. RELEASE OS. POH W/5 STDS TBG. SION.

DFS: 363

02/02/84

WORKOVER

2-02-84 API #05-075-06274. FISHING PARTED TBG. PBTD=4890'. PERFS/FMT=4823'-28'/"D" SAND. ANCHOR @ 4698'. SN @ 4825'. EDT @ 4857'. FIN POH W/JARS, BUMPER SUB & OS. PU & GIH W/4-1/2" OD WSHOVER SHOE (2'), 4-1/2" OD WSH PIPE PUP UNIT (6') BUMPER SUB, JARS & 25 JTS TBG. SION. TOO WINDY TO RUN TBG. HIGH=41 DEG F. LOW=15 DEG F. WIND=NN @ 36 MPH W/GUSTS TO 50 MPH

RECEIVED

DIST/DIV OKLAHOMA CITY
AREA CASPER

STRIP LOG REPORT

FEB 27 1984

PAGE 00
DATE 02/13/84BEST IMAGE
AVAILABLE

DFS: 366

02/05/84

WORKOVER COLO. OIL & GAS CONS. COMM.

2-03-84 API #05-075-06274. FISHING PARTED TBG. PBTB=4890'. PERFS/FMT=4823'-28'/"D" SAND. PKR @ 4673'. SN @ 4825'. EOT @ 4857'. FIN GIH W/ WASHOVER EQUIP. NO FILL ABOVE FISH. CIRC 4' FILL F/TOP OF FISH @ 4668' TO TOP OF ANCHOR @ 4673'. REC SHL, CMT & MUD. WSH OVER ANCHOR CATCHER F/3 HR MADE 1'1/2'. PUSHED ANCHOR DN HOLE 8'. CIRC HOLE CLEAN. POH. SION.
02-04-84 SIOS. ALL GIBSON RIGS SI F/FUNERAL OF RIG HAND.
02-05-84 SIOS.

DFS: 367

02/06/84

WORKOVER

2-06-84 API #05-075-06274. FISHING PARTED TBG. PBTB=4890'. PERFS/FMT=4823'-28'/"D" SAND. PKR @ 4673'. SN @ 4825'. EOT @ 4857'. GIH W/DS DRESSED F/2-7/8" TBG BODY, XO, BMPR SUB, JARS, XO & 2-7/8" TBG. LATCHED FSH. LD FSHG TOOLS. GIH W/SAND PMP. MADE 5 1/2 HR. REC SAND, SHALE & CMT SION.

RECOVERED ALL OF FISH

DFS: 368

02/07/84

WORKOVER

2-07-84 API #05-075-06274. FISHING PARTED TBG. PBTB=4890'. PERFS/FMT=4823'-28'/"D" SAND. ANCHOR @ 4754'. SN @ 4789'. EOT @ 4856'. GIH W/SAND PMP W/DEPTHOMETER. TAG PBTB @ +/- 4890' SLM. POH. HYDROTEST IN HOLE TO 5000PSI AS FOLLOWS: 63.42'-2 JTS 2-7/8" EUE 8RD MUD ANCHOR W/BP. 3.00'-3-7/8" EUE 8RD PERFORATED SUB. 1.00'-2'7/8" CUP TYPE SN. 31.46'-1 JT 2 7/8" DITTO TBG. 3.00'-2-7/8" X 5-1/2" BAKER ANCHOR CATCHER. SET TO SHEAR @ 40,000#. 4754.46'-150 JTS 2-7.8" DITTO TBG. SET ANCHOR W/12,000# TENSION. DID NOT FIND ANY BAD JTS OF TBG. RAN TOP JTS ON BTM & BTM JTS ON TOP. SN @ 4789' GL. ANCHOR @ 4754' GL. EOT @ 4856' GL. GIH 2X2-1/2" X 2" X 22' RWBD INSERT PMP, 60-3/4" RODS, 69-7/8" RODS, 59 -1" RODS & 20' OF 1" PONY RODS. SPACE OUT & HANG WELL ON PMP. START UNIT PMPG. WILL CARRY PRODUCTION 1 DAY LATE. RAN 69 ROD GUIDES AT VARIOUS PLACES IN ROD STRING.

DFS: 369

02/08/84

WORKOVER

2-08-84 API #05-075-06274. FISHING PARTED TBG. PBTB=4890'. PERFS/FMT=4823'-28'/"D" SAND. AC @ 4754'. SN @ 4789'. EOT @ 4856'. PMPD 8 BD TO TANKS & AN ESTIMATED 53 BW TO PIT IN 16 HRS. 5 X 112" STROKE PMPG AN ESTIMATED 92 BFPD PER BBL TSTS.

DFS: 370

02/09/84

WORKOVER

2-09-84 API #05-075-06274. FISHING PARTED TBG. PBTB=4890'. PERFS/FMT=4823'-28'/"D" SAND. AC @ 4754'. SN @ 4789'. EOT @ 4856'. PMPD 15 BD & 187 BW IN 24 HR. 5 X 112" SPM. DROP.