

**FORM  
INSP**

Rev  
X/15

**State of Colorado  
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203  
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

12/04/2019

Submitted Date:

12/13/2019

Document Number:

680306077

**FIELD INSPECTION FORM**

Loc ID: 312309 Inspector Name: SCHURE, KYM On-Site Inspection:  2A Doc Num: \_\_\_\_\_

**Operator Information:**

OGCC Operator Number: 10330  
Name of Operator: INVESTMENT EQUIPMENT LLC  
Address: 412 W PLATTE AVE  
City: FT MORGAN State: CO Zip: 80701

**Status Summary:**

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

**Findings:**

3 Number of Comments  
0 Number of Corrective Actions  
 Corrective Action Response Requested

**ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE**

**Contact Information:**

Contact Name	Phone	Email	Comment
Chisholm, James Jr.		investmentequipment@gmail.com	

**Inspected Facilities:**

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
221164	WELL	SI	01/01/2019	OW	075-09290	COLORADO 4-10	PA

**General Comment:**

P&A Day (1)

**Inspected Facilities**

Facility ID: 221164 Type: WELL API Number: 075-09290 Status: SI Insp. Status: PA

**Cement**

Cement Contractor

Contractor Name: Bohler Well Service

Contractor Phone: 970-522-3078

Surface Casing

Cement Volume (sx): \_\_\_\_\_

Circulate to Surface: \_\_\_\_\_

Cement Fall Back: \_\_\_\_\_

Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_

Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): 4450

Cement Volume (sx): 2

Good Return During Job: \_\_\_\_\_

Cement Type: II

Comment: Safety meeting w/daily work plan, leveled location for basebeam, MIRU, pulled rods, unlanded tubing, released packer, laid tubing down, RU Wireline, set CIBP @ (4450'), dump bailed (2) sks cement on top, loaded hole, shot squeeze hole @ (230'), RD Wireline, broke out wellhead, installed valve, shut in well, shut down for night.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**COGCC Comments**

Comment	User	Date
P&A Day (1)	schureky	12/13/2019