

**Well Name:** Tabor 1                      **API #** 05-067-06220  
**Inspection Number:** 685200612  
**Inspection Number:** 693900931

**Corrective Action:** Adequately mark all anchors  
**Corrective Action:** 7/30/2019  
**Action Completed:** Removed anchors.

**Corrective Action:** Stormwater controls (run-on and runoff) need to be installed to stabilize erosion within the project area by December 21, 2018. Erosion controls such as mulch, hydromulch, or erosion blankets are needed on the well pad cut-slope until vegetation becomes established. This should be installed in coordination with seeding efforts described above  
**Corrective Action:** Installed stormwater controls and erosion controls with hydro mulch and seeding.  
**Action Completed:** 11/18/2019

