

Inspection Photos
Operator: BP America
Location/API #: 067-09471
Date: 1-15-2020



Photo 1. View of the project area from the southwestern corner facing center.



Photo 2. View of the southern fill slope from the southeastern corner facing westward. Based on operator submitted documentation, re-seeding was conducted in 2018. As vegetation is in a dormant condition, germination and revegetation success should be assessed during the active 2020 growing season.



Photo 3. View of the eastern project area from the southeastern corner facing northward.



Photo 4. View of cobble run-down placed in the southern project area. Operator should note that cobble rock is not considered a BMP, as it does not effectively reduce energy of stormwater flows. Course rock is needed where rock is used as a stormwater BMP. Operator needs to continue to monitor stormwater erosion and apply BMPs according to good engineering practices when/where stabilization is needed.



Photo 5. View of reference area, comprised of open pinyon and juniper woodland with sagebrush dominated understory.