

# Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791  
Sterling, Colorado 80751

Bob Donnelly



00278538

SOLD TO Donnelly Casing Pulling Co.  
Box 791  
Sterling, Colorado 80751

RECEIVED

OCT 22 1982

INVOICE DATE 9-23-82

WELL Cliff

GOLO. OIL & GAS CONS. COMM.

INVOICE NO. 82-4000

Pulled rods & tubing		\$ 750.00
4706' 4½" OD Casing @	70¢ per foot	3,294.20
Day Work, 63 hours @	\$50.00 per hour	3,150.00
Shots, 1 @	\$30.00 per shot	30.00
Pump Jobs, 2@	\$550.00 per job	1,100.00
Hauled pump to & from lease:		
Mack Truck, 4 hours @	\$42.00 per hour	168.00
10% fuel surcharge		16.80
Water Truck, 23 hours @	\$38.00 per hour	874.00
10% fuel surcharge		87.40
Welder, 4 hours @	\$21.00 per hour	84.00
Oil, 40 bbls. @	\$32.00 per bbl.	1,280.00
Cement, 65 sacks @	\$7.00 each + tax	468.65
Pipe Lax, 2 cans @	\$147.16 each + tax	303.15
1500' 1" Tubing @	15¢ per foot	225.00
Cleaned location. Hauled rods, tubing & casing to Donnelly Yard:		
Mack Truck #1, 30 hours @	\$42.00 per hour	1,260.00
10% fuel surcharge		126.00
Trailer, 30 hours @	\$12.00 per hour	360.00
Helper, 30 hours @	\$14.00 per hour	420.00
		<u>\$13,997.20</u>

DATE	DAY WORK	REMARKS
9-9-82	4 hours	Moved rig. Raised mast. Dug deadmen. Started pulling tubing.
9-10-82	0 hours	Finished pulling tubing.
9-13-82	12 hours	Ran sand to 5700'. Loaded hole. Dug cellar. Dumped 5 sacks cement on sand. Set in jacks. Worked pipe to 12". Water truck, 6 hours.
9-14-82	13 hours	Ran 50 joints tubing. Spotted 20 bbls. oil. Water truck, 9 hours. Pump job.
9-15-82	10 hours	Worked pipe at 12". Spotted more oil mixed with 2 cans Pipe Lax. Water truck, 5 hours.
9-16-82	10 hours	Worked pipe to 36". Pulled tubing.
9-17-82	10 hours	Worked pipe to 50". Shot at 4700'. Worked loose. Pulled 65 joints.



# Donnelly Casing Pulling Co.

Phone 522-1410

P.O. Box 791  
Sterling, Colorado 80751

Bob Donnelly

SOLD TO Donnelly Casing Pulling Co.  
Box 791  
Sterling, Colorado 80751

INVOICE DATE 9-23-82

WELL Cliff

INVOICE NO. 82-4000, page 2

DATE

DAY WORK

REMARKS

9-20-82

4 hours

Pulled casing to 1000'. Pumped 25 sacks cement.  
Pulled rest of casing, 121 total joints. Set  
25 sacks cement in and out bottom of surface.  
Mudded to 25'. Set 10 sacks cement to 4' below  
ground level. Lowered poles. Welded on cap.  
Water truck, 3 hours. Pump job.  
WELL COMPLETE

THANK YOU

RECEIVED

OCT 22 1982

GOLD. OIL & GAS CONS. COMM.