

## Green, Doreen [Prodigy Staff Advsr]

---

**From:** Jacobson - DNR, Eric <eric.jacobson@state.co.us>  
**Sent:** Wednesday, December 4, 2019 10:55 AM  
**To:** Clark\_Martin@oxy.com  
**Subject:** [EXTERNAL] Re: 0512322142 - Schara 1-17 - Update

Clark

Approved as outlined.

Eric

On Wed, Dec 4, 2019 at 10:49 AM <[Clark\\_Martin@oxy.com](mailto:Clark_Martin@oxy.com)> wrote:

Good morning Eric,

-

I would like to change the design to include 2 sx of cement instead of the 25 sx over the Nio CIBP at 7130', and change the cement at 4220'-4045' to a CIBP at 4220' and 2 sx.

Please let me know if you have any questions.

-

Thanks,

*Clark Martin*

Well Services Engineer

Cell: 817-229-5160

Office: 970-336-3872

-

--

Eric Jacobson, PE  
Engineer



[303-894-2100](tel:303-894-2100) (5265)

[1120 N Lincoln St Ste 801, Denver, CO 80203](#)

## Green, Doreen [Prodigy Staff Advsr]

---

**From:** Jacobson - DNR, Eric <eric.jacobson@state.co.us>  
**Sent:** Monday, December 16, 2019 10:43 AM  
**To:** Clark\_Martin@oxy.com  
**Subject:** [EXTERNAL] Re: 0512322142 - Schara 1-17 - Update

Clark

Approved as outlined.

Eric

On Mon, Dec 16, 2019 at 10:25 AM <[Clark\\_Martin@oxy.com](mailto:Clark_Martin@oxy.com)> wrote:

Good morning Eric,

-

After we ran a CBL to confirm casing cut, we would like to cut at 1950' instead of 2500' based on some heavy mud between 2500'-2000'. We would move the depths of the cement proportional to the cut.

Please let me know if you have any questions.

-

Thanks,

*Clark Martin*

Well Services Engineer

Cell: 817-229-5160

Office: 970-336-3872

-

--

Eric Jacobson, PE  
Engineer



[303-894-2100](tel:303-894-2100) (5265)

[1120 N Lincoln St Ste 801, Denver, CO 80203](#)