

FORM
6Rev
05/18

State of Colorado

Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203 Phone: (303) 894-2100 Fax: (303) 894-2109



DE ET OE ES

Document Number:

402310914

Date Received:

WELL ABANDONMENT REPORT

This form is to be submitted as an Intent to Abandon whenever an abandonment is planned on a borehole. After the abandonment is complete, this form shall again be submitted as a Subsequent Report of the actual work completed. The approved intent shall be valid for six months after the approval date, after that period, a new intent will be required. Attachments required with the Intent to Abandon are wellbore diagrams of the current configuration and the proposed configuration with plugs set.

A Subsequent Report of Abandonment shall indicate the actual work completed. Attachments required with a Subsequent Report are a wellbore diagram showing plugs that were set and casing remaining in the hole, the job summaries from all plugging contractors used, including wireline and cementing (third party verification) and any logs that may have been run during abandonment.

OGCC Operator Number: 69175

Contact Name: Valerie Danson

Name of Operator: PDC ENERGY INC

Phone: (970) 506-9272

Address: 1775 SHERMAN STREET - STE 3000

Fax:

City: DENVER

State: CO

Zip: 80203

Email: valerie.danson@pdce.com

For "Intent" 24 hour notice required,

Name:

Tel:

COGCC contact:

Email:

API Number 05-123-21671-00

Well Name: CARLSON

Well Number: 42-18

Location: QtrQtr: SENE Section: 18 Township: 6N Range: 64W Meridian: 6

County: WELD

Federal, Indian or State Lease Number:

Field Name: WATTENBERG

Field Number: 90750

☐ Notice of Intent to Abandon☒ Subsequent Report of Abandonment

Only Complete the Following Background Information for Intent to Abandon

Latitude: 40.488080

Longitude: -104.585920

GPS Data:

Date of Measurement: 06/03/2010

PDOP Reading: 1.8

GPS Instrument Operator's Name: Steve Cure

Reason for Abandonment:

☐ Dry☐ Production Sub-economic☐ Mechanical Problems☐ OtherCasing to be pulled: ☐ Yes☐ No

Estimated Depth:

Fish in Hole: ☐ Yes☐ No

If yes, explain details below

Wellbore has Uncemented Casing leaks:

☐ Yes☐ No

If yes, explain details below

Details:

Current and Previously Abandoned Zones

Formation	Perf. Top	Perf. Btm	Abandoned Date	Method of Isolation	Plug Depth
CODELL	6944	6954	01/14/2020	B PLUG CEMENT TOP	6894

Total: 1 zone(s)

Casing History

Casing Type	Size of Hole	Size of Casing	Weight Per Foot	Setting Depth	Sacks Cement	Cement Bot	Cement Top	Status
SURF	12+1/4	8+5/8	24	402	280	402	0	VISU
1ST	7+7/8	4+1/2	10.5	7,132	500	7,132	3,209	CBL

Plugging Procedure for Intent and Subsequent Report

CIBP #1: Depth 6894 with 2 sacks cmt on top. CIBP #2: Depth 6584 with 2 sacks cmt on top.
CIBP #3: Depth _____ with _____ sacks cmt on top. CIBP #4: Depth _____ with _____ sacks cmt on top.
CIBP #5: Depth _____ with _____ sacks cmt on top.

NOTE: Two(2) sacks cement required on all CIBPs.

Set 90 sks cmt from 1621 ft. to 1354 ft. Plug Type: STUB PLUG Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Set _____ sks cmt from _____ ft. to _____ ft. Plug Type: _____ Plug Tagged: ☐
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
Perforate and squeeze at _____ ft. with _____ sacks. Leave at least 100 ft. in casing _____ CICR Depth
(Cast Iron Cement Retainer Depth)

Set 230 sacks half in. half out surface casing from 623 ft. to 0 ft. Plug Tagged: ☐
Set _____ sacks at surface
Cut four feet below ground level, weld on plate Above Ground Dry-Hole Marker: ☐ Yes ☐ No
Set _____ sacks in rat hole Set _____ sacks in mouse hole

Additional Plugging Information for Subsequent Report Only

Casing Recovered: 1560 ft. 4+1/2 inch casing Cut and Cap Date: 01/15/2020
of
*Wireline Contractor: Ranger Energy Services *Cementing Contractor: NexTier
Type of Cement and Additives Used: Type III 14.8 PPG Portland Cement
Flowline/Pipeline has been abandoned per Rule 1105 ☐ Yes ☐ No *ATTACH JOB SUMMARY

Technical Detail/Comments:

Carlson 42-18 (05-123-21671)/Plugging Procedure
Producing Formation: Codell: 6944'-6954'
Upper Pierre Aquifer: 440'-1460'
TD: 7153' PBTD: 7118' (3/22/2004)
Surface Casing: 8 5/8" 24# @ 402' w/ 280 sxs
Production Casing: 4 1/2" 10.5# @ 7132' w/ 500 sxs cmt (TOC @ 3209 - CBL)

Procedure:

1. MIRU pulling unit. Pull 2 3/8 tubing.
2. RU wireline company.
3. TIH with CIBP. Set BP at 6894'. Top with 2 sxs 15.8#/gal CI G cement. (Top of Codell perms @ 6944')
4. TIH with CIBP. Set BP at 6584'. Top with 2 sxs 15.8#/gal CI G cement. (Top of Niobrara @ 6534')
5. Run CBL from 1800' to Surface.
6. TIH with casing cutter. Cut 4 1/2" casing at 1560'. Pull cut casing.
7. TIH with tubing to 1621'. RU cementing company. Mix and pump 90 sxs 14.8#/gal Type III cement down tubing (Pierre coverage from 1560'-1360'). TOC at 1354'.
8. Pick up tubing to 623'. Mix and pump 230 sxs 14.8#/gal Type III cement down tubing (Pierre coverage from 600'-surface). Cement circulate to surface.
9. Cut surface casing 6' below ground level and weld on cap.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed: _____ Print Name: Valerie Danson
Title: Reg Tech Date: _____ Email: valerie.danson@pdce.com

Based on the information provided herein, this Well Abandonment Report (Form 6) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: _____

CONDITIONS OF APPROVAL, IF ANY: _____

COA Type

Description

--	--

Attachment Check List

Att Doc Num

Name

402310955	CEMENT BOND LOG
402310956	CEMENT JOB SUMMARY
402310957	OPERATIONS SUMMARY
402310958	WELLBORE DIAGRAM

Total Attach: 4 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)