

FORM

21

Rev
08/14

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402014920

Date Received:

04/19/2019

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10654	Contact Name: Kris Freeman	Pressure Chart	
Name of Operator: LASSO OIL & GAS LLC	Phone: (972) 8101031	Cement Bond Log	
Address: 3021 RIDGE RD #156		Tracer Survey	
City: ROCKWALL State: TX Zip: 75032 Email: Kfreeman@31operating.com		Temperature Survey	
API Number: 05-103-07880	OGCC Facility ID Number: 230221	Inspection Number	
Well/Facility Name: C & K	Well/Facility Number: 1-6		
Location QtrQtr: NWSW Section: 6 Township: 3S Range: 100W Meridian: 6			

☒ SHUT-IN PRODUCTION WELL☐ INJECTION WELL

Last MIT Date:

Test Type:

☒ Test to Maintain SI/TA status☐ 5-Year UIC☐ Reset Packer☐ Verification of Repairs☐ Annual UIC TEST

☐ Describe Repairs or Other Well Activities: Began Pulling rods, wellhead was moving 2-3 inches off the ground with every pull. Did not Pressure test, Engineering team is working now to submit procedure to repair or plug the well.

Wellbore Data at Time of Test

Injection Producing Zone(s)	Perforated Interval	Open Hole Interval
MNCAB	1654-3126	

Tubing Casing/Annulus Test

Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?
1.5	3030	N/A	<input type="checkbox"/>

Casing Test

Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth.

Bridge Plug or Cement Plug Depth

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
03-26-2019	SHUT -IN	0	0	0
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
0	0	0	0	0

Test Witnessed by State Representative? ☐

OGCC Field Representative

OPERATOR COMMENTS:

Failed 04/19/2019

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Kris Freeman

Title: Operations

Email: Kfreeman@31operating.com

Date:

4/19/2019

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: _____

Date: 4/19/2019

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

Att Doc Num

Name

402014920	FAILED MECHANICAL INTEGRITY TEST
402014976	FORM 21 SUBMITTED

Total Attach: 2 Files

General Comments

User Group

Comment

Comment Date

		Stamp Upon Approval
--	--	---------------------

Total: 0 comment(s)

FAILED