



Magna Energy Services, LLC
 23295 US Hwy 85
 La Salle, CO 80645

Invoice

#28390

06/30/2014

Bill To

Division Of Oil & Gas Commission
 1120 Lincoln St., Room 801
 Denver CO 80203

Due Date: 07/30/2014

Invoice Summary

Attention To

Terms Net 30	API	PO Number OE PHA 14-60	AFE	Location/Lease Luther #2
Username	RSO#	Routing Code	Unique #	CC/RFS/PID/SO/WBS

Ticket / Ticket Date	Quantity	U/M	Item	Rate	Amount
15350-06/27/2014	1	Each	Rig work per the attached ticket	\$15,165.00	\$15,165.00
15351-06/28/2014	1	Each	Rig work per the attached ticket	\$8,065.00	\$8,065.00
15352-06/30/2014	1	Each	Rig work per the attached ticket	\$13,979.00	\$13,979.00
15353-06/30/2014	1	Each	Rig work per the attached ticket	\$5,920.00	\$5,920.00

Subtotal	\$43,129.00
Tax Total (0%)	\$0.00
Total	\$43,129.00

Thank you for your business.

LaSalle,CO - (970) 284-5752 | Ft Morgan, CO - (970) 867-9007 | Gillette, WY - (307) 682-4195 | Williston, ND - (701) 572-9019

*Thank you,
 Dan R...*

JOB LOG

Magna Energy Services
17509 MCR 14
Fort Morgan, Colorado 80701

Operator: State of Colorado

Well: Luther #2

Location: SW/SE, Sec. 23, T8N, R54W

Date: 7-1-14

Cat in P&A rig and equipment.

Dug out surface casing. Welded on casing head.

Rigged up P&A rig and related equipment.

NU BOPs.

PU 2-3/8" 4.7# J-55 8rd eue workstring and 6" rock bit and TIH to tag at 268'. Unable to work bit down hole.

RU power swivel. Broke circulation and drilled thru tight spot to 290'. LD swivel.

Continued to TIH circulating thru tight spots at 538', 854' and 1423' to tag at 4017'.

Conditioned hole.

Pumped 50 sks of class G 15.8# cement. Displaced 14.5 bbls.

PÜ to 1107'. Pumped 50 sks. Displaced 3.5 bbls.

PU to 190'. Pumped 92 sks to surface. LD tbng. WOC

Tagged plug at 6'. LD tag jnt.

ND BOPs.

Dug out and cut off surface head.

Welded on cap. Backfilled hole.

RDMO

Wireline Contractor: N/A

Cement Contractor: Magna Energy Services of Fort Morgan, CO

Bud Holman

Field Supervisor

720-280-5997

