

<div><div><div>ne</div><div>noble energy</div></div><div>Daily Operations</div></div>				
Well Name: SPIKE STATE D14-13				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
SPIKE STATE D14-13	05-123-25097	PLUG AND ABANDON	5/7/2019	RRTL & EQUIPMENT SPOT IN SDFN RCTT
SPIKE STATE D14-13	05-123-25097	PLUG AND ABANDON	5/8/2019	RCTL HSM FINISH SPOTTING TANKS RIG UP LAY HARDLINE & TEST WITH BOP & TIW = GOOD IWP 400/400 0 SURF BWD & CIRC NDWH NUBOP TEST RING GASKET = GOOD TOH S/B 78 JNTS LD 146 ON TRAILER HSM W/WL & R/U RIH SET CIBP @ 6877' POOH RIH SET CIBP @ 6669' POOH RIH D/B 2 SX POOH RIH SET CIBP @ 4050' POOH RIH D/B 2 SX POOH LOAD HOLE & TEST CSG TO 500# HELD 15 MIN = GOOD RIH PERF CSG @ 2500' & 2000' POOH R/D WL WINTERIZE WELL HEAD DRAIN PUMP & LINES SWI SDFN RCTT
SPIKE STATE D14-13	05-123-25097	PLUG AND ABANDON	5/9/2019	RCTL HSM W/TOOL HAND IWP 50 CSG 0 SURF P/U CIRC TIH W/78 JNTS SET CIRC @ 2400' HSM W/CEMENTERS & R/U EST CIRC P/5 BBLS FW SPACER P/161 SX G DISP 7 BBLS FW STING OUT & BALANCE 10 SX ON TOP OF CIRC TOC ANNULUS 2000' TOC CSG 2271' TOH S/B 30 LD 48 HSM W/WL & R/U RIH CUT CSG @ 940' POOH R/D WL BK CIRC & CONDITION WELL TIH 15 STANDS LD 30 JNTS NDBOP NUWH P/303 SX TO SURFACE FLUSH OUT 5K WELL HEAD SWI RDMO CLEAN CEMENT TANK SDFN RCTT
Page 1/1				
Report Printed: 2/24/2020				