



**Location**

Overall Good:

**Signs/Marker:**

Type	WELLHEAD		
Comment:	Adequate		
Corrective Action:		Date:	
Type	DRILLING/RECOMP		
Comment:	Adequate		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action:  Date: \_\_\_\_\_

Overall Good:

**Spills:**

Type	Area	Volume		

In Containment: No

Comment:

Multiple Spills and Releases?

**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

**Flaring:**

Type	Ignitor/Combustor		
Comment:			
Corrective Action:		Date:	

**Inspected Facilities**

Facility ID: 293991 Type: WELL API Number: 013-06567 Status: PR Insp. Status: PR

**Cement**

Cement Contractor

Contractor Name: Swabbco Contractor Phone: \_\_\_\_\_

Surface Casing

Cement Volume (sx): \_\_\_\_\_ Circulate to Surface: \_\_\_\_\_  
 Cement Fall Back: \_\_\_\_\_ Top Job, 1" Volume: \_\_\_\_\_

Intermediate Casing

Cement Volume (sxs): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

Production Casing

Cement Volume (sx): \_\_\_\_\_ Good Return During Job: \_\_\_\_\_

Plugging Operations

Depth Plugs(feet range): \_\_\_\_\_ Cement Volume (sx): 95

Good Return During Job: YES Cement Type: G Neat

Comment: Swabbco Cement crew pumped squeeze 75 sxs through retainer @ 7260' Codell perms @ 7564' & 7544', Niobrara perms @7330' & 7310'.Pumped 20 sxs on top of retainer 95 sxs total for squeeze CIBP set @7930'. Swabbco workover crew TOOH lay down tubing. DV Tool is @ 5153' Pump 10 sxs balance plug from 5205'-5073'. TOOH lay down tubing. Pump 15sx balance plug from 4280'-4085'. TOOH standing back & laying down tubing. Remove 7 1/16" BOP & replace with 11" Weatherford BOP. Rig up KLX wireline truck and jet cut casing @ 2500'. Circulate and condition well flaring gas through combustor for stump plug on 2/27/2020. Shut down for the evening.

Corrective Action: \_\_\_\_\_

Date: \_\_\_\_\_

**Reclamation - Storm Water - Pit**

**Interim Reclamation:**

Date Interim Reclamation Started: \_\_\_\_\_ Date Interim Reclamation Completed: \_\_\_\_\_

Land Use: \_\_\_\_\_

Comment: \_\_\_\_\_

**1002 SITE PREPARATION AND STABILIZATION**

1002a. FENCING \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002b. SOIL REMOVAL AND \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002c. PROTECTION OF SOILS \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1002E. SURFACE DISTURBANCE MINIMIZATION \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1003a. Waste and Debris removed? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Unused or unneeded equipment onsite? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Pit, cellars, rat holes and other bores closed? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Guy line anchors marked? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

1003b. Area no longer in use? \_\_\_\_\_ Production areas stabilized ? \_\_\_\_\_  
 1003c. Compacted areas have been cross ripped? \_\_\_\_\_  
 1003d. Drilling pit closed? \_\_\_\_\_ Subsidence over on drill pit? \_\_\_\_\_  
 Cuttings management: \_\_\_\_\_  
 1003e. Areas no longer needed for drilling or subsequent operations for have been re-vegetated to 80% of pre-existing? \_\_\_\_\_  
 Production areas have been stabilized? \_\_\_\_\_ Segregated soils have been replaced? \_\_\_\_\_

RESTORATION AND REVEGETATION

Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ Perennial forage re-established \_\_\_\_\_

Non-Cropland

Top soil replaced \_\_\_\_\_ Recontoured \_\_\_\_\_ 80% Revegetation \_\_\_\_\_

1003e. INTERIM VEGETATION TRANSECT  
 TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_  
 TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_  
 TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_  
 VEGETATIVE COVER \_\_\_\_\_

1003 f. Weeds Noxious weeds? \_\_\_\_\_

Comment \_\_\_\_\_

Corrective Action \_\_\_\_\_

Date \_\_\_\_\_

Overall Interim Reclamation

**Final Reclamation/ Abandoned Location:**

Date Final Reclamation Started: \_\_\_\_\_ Date Final Reclamation Completed: \_\_\_\_\_

Final Land Use: \_\_\_\_\_

Reminder: \_\_\_\_\_

Comment: \_\_\_\_\_

Well plugged \_\_\_\_\_ Pit mouse/rat holes, cellars backfilled \_\_\_\_\_

Debris removed \_\_\_\_\_ No disturbance /Location never built \_\_\_\_\_

Access Roads Regraded \_\_\_\_\_ Contoured \_\_\_\_\_ Culverts removed \_\_\_\_\_

Gravel removed \_\_\_\_\_

Location and associated production facilities reclaimed \_\_\_\_\_ Locations, facilities, roads, recontoured \_\_\_\_\_

Compaction alleviation \_\_\_\_\_ Dust and erosion control \_\_\_\_\_

Non cropland: Revegetated 80% \_\_\_\_\_ Cropland: perennial forage \_\_\_\_\_

Weeds present \_\_\_\_\_ Subsidence \_\_\_\_\_

1004.d. FINAL VEGETATION TRANSECT  
 TRANSECT RESULTS OF DISTURBED AREA% \_\_\_\_\_  
 TRANSECT RESULTS OF REFERENCE AREA% \_\_\_\_\_  
 TOTAL % OF DESIRABLE VEGETATION COVER \_\_\_\_\_  
 VEGETATIVE COVER \_\_\_\_\_

Comment: \_\_\_\_\_

Corrective Action: \_\_\_\_\_

Date \_\_\_\_\_

Overall Final Reclamation \_\_\_\_\_ Well Release on Active Location  Multi-Well Location

<b>Storm Water:</b>						
Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
		Tracking Pad	Pass			
Comment: <input type="text"/>						Date: _____
Corrective Action: <input type="text"/>						
<b>Pits:</b> <input type="checkbox"/> NO SURFACE INDICATION OF PIT						

**COGCC Comments**

Comment	User	Date
<p>COGCC Inspection Report Summary                      On Wednesday 2/26/2020 from 0800 hrs to 1800 hrs. I, Inspector Robbie Revas observed operations for a plug &amp; abandon job at a Crestone Peak Resources location: Ross #41-24 at API #05-013-06567 in Boulder County Colorado. While there, I observed Plug &amp; Abandon operations. Form 42 PA Doc. # 402314964 was submitted on 2-18-2020 Form 6 WAR Doc # 402301113 was submitted on 1-27-2020 Form 17 Bradenhead Doc # 402251817 was submitted 12-3-2019 During this inspection I observed: safety meeting, warm up equipment, spot Swabbco Cement equipment. Pump Squeeze 75 sxs through retainer @ 7260' Codell perms @ 7564' &amp; 7544', Niobrara perms @7330' &amp; 7310'. Pumped 20 sxs on top of retainer 95 sxs total for squeeze CIBP set @7930', Swabbco workover crew TOOH lay down tubing. DV Tool is @ 5153' Pump 10 sxs balance plug from 5205'-5073'. TOOH lay down tubing. Pump 15sx balance plug from 4280'-4085'. Stand back &amp; laying down tubing, Remove 7 1/16" BOP &amp; replace with 11" Weatherford BOP. Rig up KLX wireline truck and jet cut casing @ 2500'. Circulate and condition well flaring gas through portable combustor for stump plug on 2/27/2020. Shut down for the evening. No compliance issues were observed: See attached photos. Location is melting snow/ice muddy, weather is clear. I spoke with Carl Rayas Consulting representative for Crestone Peak Resources during the days operations . Continuing education COGCC Inspection Report Summary. This is a summary of inspection report.</p>	revasr	02/26/2020

**Attached Documents**

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
699301166	Location pics	<a href="http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5079146">http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5079146</a>