

**FORM
INSP**Rev
X/15**State of Colorado
Oil and Gas Conservation Commission**1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109

Inspection Date:

02/28/2020

Submitted Date:

02/28/2020

Document Number:

699301169**FIELD INSPECTION FORM**Loc ID 321487 Inspector Name: Revas, Robbie On-Site Inspection ☐ 2A Doc Num: _____**Operator Information:**OGCC Operator Number: 10633Name of Operator: CRESTONE PEAK RESOURCES OPERATING LLCAddress: 1801 CALIFORNIA STREET #2500City: DENVER State: CO Zip: 80202**Status Summary:**

- ☐ THIS IS A FOLLOW UP INSPECTION
- ☐ FOLLOW UP INSPECTION REQUIRED
- ☐ NO FOLLOW UP INSPECTION REQUIRED

Findings:5 Number of Comments0 Number of Corrective Actions☐ Corrective Action Response Requested**ANY CORRECTIVE ACTION(S) FROM
PREVIOUS INSPECTIONS THAT HAVE NOT
BEEN ADDRESSED ARE STILL APPLICABLE****Contact Information:**

Contact Name	Phone	Email	Comment
,		Cogcc.inspections@crestone pr.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
293991	WELL	PR	11/13/2008	GW	013-06567	ROSS 41-24	PA

General Comment:

LocationOverall Good: ☒

Signs/Marker:			
Type	DRILLING/RECOMP		
Comment:	Adequate		
Corrective Action:		Date:	
Type	WELLHEAD		
Comment:	Adequate		
Corrective Action:		Date:	

Emergency Contact Number:

Comment:

Corrective Action:

Date: _____

Overall Good: ☒

Spills:				
Type	Area	Volume		

In Containment: No

Comment:

☐ Multiple Spills and Releases?**Venting:**

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type		
Comment:		
Corrective Action:		Date:

Inspected FacilitiesFacility ID: 293991 Type: WELL API Number: 013-06567 Status: PR Insp. Status: PA**Cement**Cement ContractorContractor Name: Swabbco

Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____

Circulate to Surface: _____

Cement Fall Back: _____

Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____

Good Return During Job: _____

Production Casing

Cement Volume (sx): _____

Good Return During Job: _____

Plugging OperationsDepth Plugs(feet range): 2088Cement Volume (sx): 218Good Return During Job: YESCement Type: Type 3Comment:

Pump 100 bbl premix mud to condition hole, pump 85 sxs 14.8# Type 3 cement from 790'- 478'. TOOH Observe for gas migration.TIH and tag cement @ 490' Cement from 490' to surface with 133 sxs 14.8# type 3 cement.

Corrective Action: _____

Date: _____

Reclamation - Storm Water - Pit**Storm Water:**

Loc Erosion BMPs	BMP Maintenance	Lease Road Erosion BMPs	Lease BMP Maintenance	Chemical BMPs	Chemical BMP Maintenance	Comment
		Tracking Pad	Pass			

Comment: Corrective Action: Date: **Pits:** ☐ NO SURFACE INDICATION OF PIT**COGCC Comments**

Comment	User	Date
<p>COGCC Inspection Report Summary</p> <p>On Friday 2/28/2020 from 0800 hrs to 1800 hrs. I, Inspector Robbie Revas observed operations for a plug & abandon job at a Crestone Peak Resources location: Ross #41-24 at API #05-013-06567 in Boulder County Colorado.</p> <p>While there, I observed Plug & Abandon operations.</p> <p>Form 42 PA Doc. # 402314964 was submitted on 2-18-2020</p> <p>Form 6 WAR Doc # 402301113 was submitted on 1-27-2020</p> <p>Form 17 Bradenhead Doc # 402251817 was submitted 12-3-2019</p> <p>During this inspection I observed: safety meeting, warm up equipment, spot Swabbco Cement equipment. TIH and tag stump plug @ 2090', pump bottoms up with 100 bbl mud to condition hole, Cement from 790' - 478' with 85 sxs 14.8 # Type 3 cement. TOOH observe for gas migration. TIH tag cement @ 490'. Cemnt to surface with 133 sxs 14.8# type 3 cement. TOOH lay down tubing and start to RD for RDMO on 2/29/2020. Shut down for the evening. NG Contractor with sweeper on location to sweep road after crews leave for the evening.</p> <p>No compliance issues were observed:</p> <p>See attached photo.</p> <p>Location is melting snow/ice muddy, weather is clear.</p> <p>I spoke with Carl Rayas Consulting representative for Crestone Peak Resources during the days operations .</p> <p>Continuing education COGCC Inspection Report Summary.</p> <p>This is a summary of inspection report.</p>	revasr	02/28/2020

Attached DocumentsYou can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
699301170	Location pics	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5081767