



02434004

RECEIVED

APR - 7 1972

WELL CHRONOLCGY

GOLD OIL & GAS CO. COMM.

PETRO-LEWIS CORPORATION
CHAMPLIN-CLEAVE #16-32
C/SE/SE Sec. 32-16S-47W
Chayenne County, Colorado
Elevation: 4137' K.B.

1971

- Dec. 12 Spudded. Drilled 15" hole to 219'. Ran 6 joints (218') of 10 3/4" surface casing, set at 198' K.B. measurement, and cemented with 200 sacks of common cement plus 3% calcium chloride. Cement circulated.
- Dec. 13 Plug down at 8:00 A.M. Out from under surface at 8:00 P.M.
- Dec. 14 Drilling @ 1125' at 7:00 A.M. Trip for Bit #2 @ 1663'.
- Dec. 15 Drilling @ 2065' at 7:00 A.M.
- Dec. 16 On bank for rig repairs. Depth 2602'.
- Dec. 17 Finished rig repairs. On bottom at 9:15 A.M. Drilled to 2618'. Broke main drive chain.
- Dec. 18 Drilling @ 2860' at 7:00 A.M. Lost circulation @ 2890'. Regained circulation.
- Dec. 19 Drilling @ 3090' at 7:00 A.M. Lost circulation @ 3129' at 10:00 A.M.
- Dec. 20 Fighting lost circulation. Finally regained circulation at 2:30 P.M. (40 hrs. lost circulation time).
- Dec. 21 Drilling @ 3322' at 7:00 A.M. Trip for bit @ 3323'. Repaired rig.
- Dec. 22 Drilling @ 3488' at 7:00 A.M.
- Dec. 23 Drilling @ 3690' at 8:00 A.M.
- Dec. 24 Drilled to 3950' at 3:00 P.M. Shut down for Christmas.
- Dec. 25 Shut down.
- Dec. 26 Back to drilling from 3950' at 12:10 P.M. Geologist on well.
- Dec. 27 Drilling @ 4005' at 7:00 A.M.
- Dec. 28 Tripping for bit @ 4196' at 7:00 A.M.
- Dec. 29 Drilling @ 4400' at 8:00 A.M.

BEST IMAGE
AVAILABLE

1971

- Dec. 30 Drilling @ 4604' at 7:00 A.M.
Dec. 31 Tripping for bit @ 4720' at 8:00 A.M.

1972

- Jan. 1 Drilling @ 4852' at 7:30 A.M.
Jan. 2 Drilling @ 5046' at 7:00 A.M. Drilled to 5127'. Out to Drill Stem
Test zone in Mississippian.
Jan. 3 Finished running DST #1 from 5076-5127' at 12:30 P.M. Tool was plugging.
Preparing to retest.
Jan. 4 Running retest - DST #2 from 5076-5127'. Tool open at 7:00 A.M.
Started out with test tool at 12:30 P.M. Got test results at 4:08 P.M.
Jan. 5 Back to drilling from 5127' at 1:00 A.M. Drilling @ 5156' at 7:00 A.M.
Jan. 6 Drilled to 5300' TD at 12:24 A.M. Conditioned hole. Out to run logs
at 8:00 A.M. Finished logging at 2:30 P.M. Logs telecopied to Denver.
Decision was made to test Marmaton zone. Started DST #3.
Jan. 7 Finished running DST #3. Permission was given to plug and abandon.
Geologist off well at 12:00 noon.