

State of Colorado
Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:
402277502

Date Received:
01/06/2020

FIR RESOLUTION FORM

Overall Status: CAC

CA Summary:

1 of 2 CAs from the FIR responded to on this Form

1 CA Completed
0 Factual Review Request

OPERATOR INFORMATION

OGCC Operator Number: 10000
Name of Operator: BP AMERICA PRODUCTION COMPANY
Address: 1199 MAIN AVENUE SUITE 101
City: DURANGO State: CO Zip: 81301

Contact Name and Telephone:
Name:
Phone: () Fax: ()
Email:

Additional Operator Contact:

Contact Name	Phone	Email
Beebe, Sabre		SanJuanCOGCC@bp.com sabre.beebe@bpx.com

COGCC INSPECTION SUMMARY:

FIR Document Number: 693900701
Inspection Date: 08/21/2019 FIR Submit Date: 08/22/2019 FIR Status:

Inspected Operator Information:

Company Name: BP AMERICA PRODUCTION COMPANY Company Number: 10000
Address: 1199 MAIN AVENUE SUITE 101
City: DURANGO State: CO Zip: 81301

LOCATION - Location ID: 306861

Location Name: FEINBERG GAS UNIT C- N35N6W Number: 28NWSW County: LA PLATA
Qtrqtr: NWS Sec: 28 Twp: 35N Range: 6W Meridian: N
Latitude: 37.270211 Longitude: -107.538160

FACILITY - API Number: 05-067-00 Facility ID: 270213

Facility Name: FEINBERG C Number: 2
Qtrqtr: NWS Sec: 28 Twp: 35N Range: 6W Meridian: N
Latitude: 37.270211 Longitude: -107.538160

CORRECTIVE ACTIONS:

2 CA# 129583

Corrective Action: Stormwater erosion needs to be controlled within the project area. BMPs need to be selected, sized, installed, and maintained in accordance with good engineering practices such as those described by CDOT in erosion control manuals. Corrective action is backdated to document original corrective action date.

Date: 11/15/2018

Response: CA COMPLETED Date of Completion: 09/24/2019

Operator Comment: Additional storm water work was performed on 9/24/2019 which included removal of previously installed wattles, Installation of an armored silt trap to reduce velocity as water exits the well pad and armoring the run down for additional reduction of velocity. Berming installed to direct stormwater to the silt trap and prevent additional cutting in the fill slope of the well pad. See attached photos of work completed 9/24/2019.

COGCC Decision: Approved pending re-inspection

COGCC Representative:

OPERATOR COMMENT AND SUBMITTAL

Comment: Storm water controls have been revised and installed, see attached. Vegetation establishment after hydroseeding / mulching can take from 2 to 5 years to establish. Monitoring will be performed on the vegetative success.

I hereby certify that the statements made in this form are, to the best of my knowledge, true, correct, and complete.

Print Name: Sabre Beebe Signed: _____

Title: Compliance Specialist Date: 1/6/2020 7:29:58 AM

ATTACHMENT LIST

View Attachments in Imaged Documents on COGCC website (<http://ogccweblink.state.co.us/>) - Search by Document Number.

<u>Document Number</u>	<u>Description</u>
402277502	FIR RESOLUTION SUBMITTED
402277505	Storm water completion photos

Total Attach: 2 Files