



# Great Western Operating Company, LLC

Tollway LC 24-376HC

API # 05-001-10426

Surface Cement

August 13, 2019

Quote #: QUO-35177

Execution #: EXC-20342



# Great Western Operating Company, LLC

Attention: Mr. Matt Mount | (720) 595-2173 | [mmount@gwogco.com](mailto:mmount@gwogco.com)

Great Western | 1001 17th Street, Suite 2000 | Denver, CO 80202

---

Dear Mr. Mount,

Thank you for the opportunity to provide cementing services on this well. BJ Services strives to achieve complete customer satisfaction. If you have any questions regarding the services or data provided, please contact BJ Services at any time.

Sincerely,

Zen Keith

Field Engineer III | (307) 757-7178 | [Zen.Keith@BJServices.com](mailto:Zen.Keith@BJServices.com)

Field Office 28730 US-6, Rifle, CO 81650

Phone: (970) 632-2412

Sales Office 999 18th St. Suite 1200 Denver, CO 80202

Phone: (281) 408-2361

---

# BJ Cementing Treatment Report

SERVICE SUPERVISOR	Paul Linn III	FORMATION	
CLIENT FIELD REPRESENTATIVE	Kyle Hibbert	RIG	Ikon 12
DISTRICT	Rifle, CO	COUNTY	ADAMS
SERVICE	Cementing	STATE / PROVINCE	CO

## WELL GEOMETRY

TYPE	ID (in)	OD (in)	WEIGHT (lb/ft)	MD (ft)	TVD (ft)	EXCESS (%)	GRADE	THREAD
Open Hole	13.50	0.00	0.00	1,786.00	1,786.00	30.00		
Casing	8.92	9.63	36.00	1,786.00	1,786.00		J-55	LTC

## HARDWARE

Bottom Plug Used?	No	Tool Type	Float Collar
Top Plug Used?	Yes	Tool Depth (ft)	1,743.38
Top Plug Provided By	Non BJ	Pipe Movement	None
Top Plug Size	9.625	Job Pumped Through	Manifold
Centralizers Used	Yes	Top Connection Thread	8 RND
Centralizers Quantity	18.00	Top Connection Size	9.625
Centralizers Type	Bow		
Landing Collar Depth (ft)	1,743.38		

Client: Great Western Operating Company, LLC

Well: TOLLWAY LC #24-376HC

Well API: 05-001-10426

Start Date: 8/12/2019

End Date: 8/13/2019

Field Ticket #: FT-20342-R0Y3H70202-48183



## CIRCULATION PRIOR TO JOB

Well Circulated By	Rig	Solids Present at End of Circulation	No
Circulation Prior to Job	Yes	Flare Prior to / during the Cement Job	No
Circulation Time (min)	30.00	Gas Present	No
Circulation Rate (bpm)	4.75		
Circulation Volume (bbls)	142.50		
Lost Circulation Prior to Cement Job	No		
Mud Density In (ppg)	8.40		
Mud Density Out (ppg)	8.40		

## TEMPERATURE

Ambient Temperature (°F)	65.00	Slurry Cement Temperature (°F)	77.40
Mix Water Temperature (°F)	68.90	Flow Line Temperature (°F)	

## FLUID DETAILS

FLUID TYPE	FLUID NAME	DENSITY (ppg)	YIELD (Cu Ft/sk)	H <sub>2</sub> O REQ (gals/sk)	PLN TOP FLD (ft)	LENGTH (ft)	VOL (sk)	VOL (Cu Ft)	VOL (bbls)
Spacer / Pre Flush / Flush	Water	8.3300			0.00				20.0000
Tail Slurry	BJCem S100.3.XC	14.5000	1.3902	6.81	0.00	1,750.00	815	1134.0000	201.8000
Displacement 1	Water	8.3300			0.00			0.0000	114.7000

FLUID TYPE	FLUID NAME	COMPONENT	CONCENTRATION	UOM
Tail Slurry	BJCem S100.3.XC	CEMENT, ASTM TYPE III	100.0000	PCT

TIME	FLUID	RATE (bpm)	FLUID VOL (bbls)	PIPE PRESS (psi)
8/13/2019 6:55:00 AM	Water	4.00	20.00	82.00
8/13/2019 7:00:00 AM	BJCem S100.3.XC	4.00	201.80	101.00
8/13/2019 7:50:00 AM	Water	8.50	134.81	148.00

## MIN / MAX / AVG PRESSURE AND RATES

	MIN	MAX	AVG
Pressure (psi)	18.00	906.00	118.00
Rate (bpm)	2.00	8.50	4.50

Client: Great Western Operating Company, LLC

Well: TOLLWAY LC #24-376HC

Well API: 05-001-10426

Start Date: 8/12/2019

End Date: 8/13/2019

Field Ticket #: FT-20342-R0Y3H70202-48183



## DISPLACEMENT AND END OF JOB SUMMARY

Displaced By	BJ	Amt of Cement Returned / Reversed	35.00
Calculated Displacement Vol (bbls)	134.81	Method Used to Verify Returns	Visual
Actual Displacement Vol (bbls)	135.00	Amt of Spacer to Surface	40.00
Did Float Hold?	Yes	Pressure Left on Casing (psi)	0.00
Bump Plug	Yes	Amt Bled Back After Job	0.50
Bump Plug Pressure (psi)	672.00	Total Volume Pumped (bbls)	357.00
Were Returns Planned at Surface	Yes	Top Out Cement Spotted	No
Cement Returns During Job	Yes	Lost Circulation During Cement Job	No

Client: Great Western Operating  
Company, LLC

Well: TOLLWAY LC #24-376HC

Well API: 05-001-10426

Start Date: 8/12/2019

End Date: 8/13/2019

Field Ticket #: FT-20342-R0Y3H70202-48183



# BJ Cementing Event Log

Surface - Rifle, CO - Paul Linn III

SEQ	START DATE / TIME	EVENT	DENSITY (ppg)	PUMP RATE (bpm)	PUMP VOL (bbls)	PIPE PRESSURE (psi)	COMMENTS
1	08/12/2019 23:30	Callout					Call out on location time of 5:30 8/13/19
2	08/13/2019 02:30	Arrive on Location					Arrive on location. Rig was pulling drill pipe
3	08/13/2019 02:48	STEACS Briefing					Pre-Rig Up STEACS Briefing with all BJ Services cement crew
4	08/13/2019 02:57	Rig Up					Rig up the remaining of stuff from the last job
5	08/13/2019 03:34	Client					Wait on rig to run casing and circulate
6	08/13/2019 06:25	STEACS Briefing					Pre-Job STEACS briefing with rig crew, company man, and all BJ Services cement crew
7	08/13/2019 06:37	Rig Up					Load plug in plug container, stab plug container, and hook up lines
8	08/13/2019 06:48	Prime Up	8.4000	2.00	5.00	18.00	Fill lines with 5 bbls of fresh water
9	08/13/2019 06:50	Pressure Test				3268.00	Pressure test to 3268 psi
10	08/13/2019 06:55	Pump Spacer	8.4000	4.00	20.00	82.00	Pumped dye water spacer
11	08/13/2019 06:58	Pump Tail Cement	14.5000	4.00	5.00	101.00	Pump Tail Cement 14.5 ppg 815 sks 1.39 cuft/sk 6.81 gals/sk for a total of 201.76 bbls of Tail cement requiring 132.15 bbls of mix water. Weight verified by mud scales
12	08/13/2019 07:10	Pump Tail Cement	14.5000	4.50	50.00	125.00	Pump Tail Cement
13	08/13/2019 07:21	Pump Tail Cement	14.5000	4.50	100.00	108.00	Pump Tail Cement
14	08/13/2019 07:32	Pump Tail Cement	14.5000	4.50	150.00	115.00	Pump Tail Cement
15	08/13/2019 07:45	Pump Tail Cement	14.5000	4.50	204.00	108.00	Finished pumping Tail Cement 204 bbls away
16	08/13/2019 07:47	Drop Top Plug					Drop plug, verified by company man

Page 1

Client: Great Western Operating Company, LLC

Well: TOLLWAY LC #24-376HC

Well API:05-001-10426

Plan #: ORD-20342-R0Y3H7

Execution #: EXC-20342-R0Y3H702

Quote #: QUO-35177-D2Q2L2



SEQ	START DATE / TIME	EVENT	DENSITY (ppg)	PUMP RATE (bpm)	PUMP VOL (bbls)	PIPE PRESSURE (psi)	COMMENTS
17	08/13/2019 07:49	Pump Displacement	8.4000	8.50	20.00	148.00	Pump Fresh water displacement
18	08/13/2019 07:54	Pump Displacement	8.4000	8.50	50.00	427.00	Pump Fresh water displacement
19	08/13/2019 08:02	Pump Displacement	8.4000	8.50	114.00	906.00	Pump Fresh water displacement
20	08/13/2019 08:07	Cement Back-to-Surface					35 bbls of cement to surface
21	08/13/2019 08:07	Pump Displacement	8.4000	3.00	135.00	672.00	Pump Fresh water displacement
22	08/13/2019 08:08	Land Plug				1602.00	Land plug at 672 psi took to 1602
23	08/13/2019 08:08	Other (See comment)				1572.00	15 Min casing test: start 1595 psi, end 1630 psi.
24	08/13/2019 08:25	Check Floats					Check floats, 1/2 bbl back
25	08/13/2019 08:30	Wash Pumps and Lines					Wash pumps and lines to cellar
26	08/13/2019 08:41	STEACS Briefing					Pre-Rig Down STEACS Briefing with all BJ Services cement crew
27	08/13/2019 08:52	Rig Down					Rig down all equipment
28	08/13/2019 09:31	Leave Location					Leave location. Thanks for using BJ Services, Andrew Linn, and crew.

