

TARA 22-20

Date: 1/21/2020

AFE No:

## Daily Completion and Workover Report

DOL: 2

REPT NO. 2	OPERATOR Great Western Operating Company LLC		FIELD NAME PROSPECT		SUPERVISOR / ENGINEER SHAWN PRIMOSCH / MAX TREHUS		ST NO.																																																																								
SPUD DATE 11/22/2006	API 05-123-24389	STATE COLORADO	COUNTY ADAMS	DIVISION GREAT WESTERN OPERA																																																																											
OPERATIONS AT RPT TIME MIT PREP IS COMPLETE.																																																																															
24 HR SUMMARY POOH 173 JTS 2.375" EUE. SET CIBP @ 6.970'. DUMP 2 SX CLASS G. RIH 2.375" EUE & LAND @ 6.876'. NU WH. CIRCULATE CLEAN. PT WELLBORE TO 500 PSI. CAP & SECURE. R/D EQUIPMENT. RELEASE RIG TO RITCHEY 26-1-22HN @ 16:00 HRS.																																																																															
MIT PREP IS COMPLETE.																																																																															
24 HR FORECAST MIT PREP IS COMPLETE.																																																																															
GL ELEV	RKB 4,660.0 (usft)	FORMATION	TMD 0	TVD 0	PBTMD	PBTVD																																																																									
AUTH COST /				DAY COST / CUM COST																																																																											
CASING DETAILS																																																																															
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE																																																																								
TUBING DETAILS																																																																															
ASSEMBLY	SIZE	INST DATE	FROM (usft)	TO (usft)	SIZE	WEIGHT	GRADE																																																																								
PERFORATIONS																																																																															
FORMATION/ZONE	DATE	SIDETR #	STATUS	TYPE	TOP (usft)	BASE (usft)																																																																									
<table border="1"> <thead> <tr> <th>HOURS</th> <th>DUR (hr)</th> <th>PHASE</th> <th>CODE</th> <th>SUB</th> <th>DESCRIPTION</th> </tr> </thead> <tbody> <tr> <td>00:00 - 06:30</td> <td>6.50</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>WSIFN</td> </tr> <tr> <td>06:30 - 07:00</td> <td>0.50</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>SERVICE &amp; START EQUIPMENT. HOLD APRE-JOB SAFETY, PROCEDURES, AND HAZARD ASSESSMENT MEETING WITH ALL ONSITE PERSONNEL. DISCUSS DAILY JOB OBJECTIVES &amp; ASSOCIATED HAZARDS.</td> </tr> <tr> <td>07:00 - 07:30</td> <td>0.50</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>SITP = 150 PSI, SICP = 50 PSI, BLEED OFF CSG &amp; TBG GAS HEADS. PUMP 40 BBLs FRESH H2O W/ BIO. DOWN CSG @ 3 BPM. CSG ON VAC.</td> </tr> <tr> <td>07:30 - 09:00</td> <td>1.50</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>UNLOCK &amp; OPEN PIPE RAMS. DIS-ENGAGE HANGER LOCK-DOWNS. PULL &amp; L/D HANGER &amp; 1 JT. PULL &amp; STAND 172 JTS OF 2.375" EUE + XN PROFILE &amp; NC. TOTAL OF 235 JTS RECOVERED FROM THE WELL.</td> </tr> <tr> <td>09:00 - 10:30</td> <td>1.50</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>MIRU "KLX" E-LINE TRUCK &amp; RELATED C/W PRESSURE CONTROL EQUIPMENT. RIH W/ 4.5" CIBP TO 7.000'. LOG STRIP TO LOCATE COLLARS. ** COLLAR AT 6.982'. SHIFT UP PROPOSED SET DEPTH 12'. SET CIBP @ 6.970'. POOH SETTING TOOLS. M/U &amp; LOAD 3" X 40' DUMP BAILER W/ 2 SX CLASS G CEMENT. RIH W/ BAILER &amp; DUMP CONTENTS ON CIBP @ 6.970'. POOH W/ BAILER. RDMO E-LINE TO HOME BASE. **** ETOC @ 6.960'.</td> </tr> <tr> <td>10:30 - 12:30</td> <td>2.00</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>TALLY IN W/ THE FOLLOWING 2.375". 4.7 PPF, J-55, EUE TBG STRING: * NOTCHED COLLAR * 1.87" XN PROFILE NIPPLE (1.79" NO-GO) * 230 JTS * 7.0625" TBG HANGER LAND HANGER (NO LOCK-DOWNS, LARKEN TBG HEAD). EOT LANDED @ 6.875.77'.</td> </tr> <tr> <td>12:30 - 13:00</td> <td>0.50</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>R/D WORK FLOOR. N/D BOP STACK. N/U 2.375" EUE, SK, SINGLE MASTER PRODUCTION TREE. N/U FLOWLINE ASSEMBLY.</td> </tr> <tr> <td>13:00 - 13:55</td> <td>0.92</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>R/U TO CIRCULATE. ESTABLISH REVERSE CIRCULATION W/ FRESH BIOCIDED H2O AT 3 BPM (30 BBLs TO FILL). CIRCULATE WELLBORE CLEAN. TOTAL OF 150 BBLs PUMPED. RECOVER TRACE OIL.</td> </tr> <tr> <td>13:55 - 14:10</td> <td>0.25</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>PRESSURE TEST WELLBORE &amp; WELLHEAD TO 500 PSI FOR 15 MIN: START = 515 PSI. END = 528 PSI = PASS. BLEED OFF PRESSURE TO RIG TANK. CAP &amp; SECURE WELL.  ** NO COMMUNICATION TO THE BRADEN HEAD WAS OBSERVED DURING WELLBORE TEST. SIBHP = 0 PSI.</td> </tr> <tr> <td>14:10 - 16:00</td> <td>1.83</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>FREEZE PROTECT PUMP &amp; LINES. EMPTY RIG TANK TO DISPOSAL (50 BBLs). SCOPE DOWN &amp; LAY OVER MAST. R/D RIG &amp; RELATED EQUIPMENT. PREPARE EQUIPMENT FOR TOMORROW MORNING MOVE. RELEASE RIG TO RITCHEY 26-1-22HN @ 16:00 HRS.</td> </tr> <tr> <td>16:00 - 00:00</td> <td>8.00</td> <td>NICAL INT</td> <td>PLANNED</td> <td></td> <td>WSI. MIT PREP IS COMPLETE.</td> </tr> </tbody> </table>								HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION	00:00 - 06:30	6.50	NICAL INT	PLANNED		WSIFN	06:30 - 07:00	0.50	NICAL INT	PLANNED		SERVICE & START EQUIPMENT. HOLD APRE-JOB SAFETY, PROCEDURES, AND HAZARD ASSESSMENT MEETING WITH ALL ONSITE PERSONNEL. DISCUSS DAILY JOB OBJECTIVES & ASSOCIATED HAZARDS.	07:00 - 07:30	0.50	NICAL INT	PLANNED		SITP = 150 PSI, SICP = 50 PSI, BLEED OFF CSG & TBG GAS HEADS. PUMP 40 BBLs FRESH H2O W/ BIO. DOWN CSG @ 3 BPM. CSG ON VAC.	07:30 - 09:00	1.50	NICAL INT	PLANNED		UNLOCK & OPEN PIPE RAMS. DIS-ENGAGE HANGER LOCK-DOWNS. PULL & L/D HANGER & 1 JT. PULL & STAND 172 JTS OF 2.375" EUE + XN PROFILE & NC. TOTAL OF 235 JTS RECOVERED FROM THE WELL.	09:00 - 10:30	1.50	NICAL INT	PLANNED		MIRU "KLX" E-LINE TRUCK & RELATED C/W PRESSURE CONTROL EQUIPMENT. RIH W/ 4.5" CIBP TO 7.000'. LOG STRIP TO LOCATE COLLARS. ** COLLAR AT 6.982'. SHIFT UP PROPOSED SET DEPTH 12'. SET CIBP @ 6.970'. POOH SETTING TOOLS. M/U & LOAD 3" X 40' DUMP BAILER W/ 2 SX CLASS G CEMENT. RIH W/ BAILER & DUMP CONTENTS ON CIBP @ 6.970'. POOH W/ BAILER. RDMO E-LINE TO HOME BASE. **** ETOC @ 6.960'.	10:30 - 12:30	2.00	NICAL INT	PLANNED		TALLY IN W/ THE FOLLOWING 2.375". 4.7 PPF, J-55, EUE TBG STRING: * NOTCHED COLLAR * 1.87" XN PROFILE NIPPLE (1.79" NO-GO) * 230 JTS * 7.0625" TBG HANGER LAND HANGER (NO LOCK-DOWNS, LARKEN TBG HEAD). EOT LANDED @ 6.875.77'.	12:30 - 13:00	0.50	NICAL INT	PLANNED		R/D WORK FLOOR. N/D BOP STACK. N/U 2.375" EUE, SK, SINGLE MASTER PRODUCTION TREE. N/U FLOWLINE ASSEMBLY.	13:00 - 13:55	0.92	NICAL INT	PLANNED		R/U TO CIRCULATE. ESTABLISH REVERSE CIRCULATION W/ FRESH BIOCIDED H2O AT 3 BPM (30 BBLs TO FILL). CIRCULATE WELLBORE CLEAN. TOTAL OF 150 BBLs PUMPED. RECOVER TRACE OIL.	13:55 - 14:10	0.25	NICAL INT	PLANNED		PRESSURE TEST WELLBORE & WELLHEAD TO 500 PSI FOR 15 MIN: START = 515 PSI. END = 528 PSI = PASS. BLEED OFF PRESSURE TO RIG TANK. CAP & SECURE WELL.  ** NO COMMUNICATION TO THE BRADEN HEAD WAS OBSERVED DURING WELLBORE TEST. SIBHP = 0 PSI.	14:10 - 16:00	1.83	NICAL INT	PLANNED		FREEZE PROTECT PUMP & LINES. EMPTY RIG TANK TO DISPOSAL (50 BBLs). SCOPE DOWN & LAY OVER MAST. R/D RIG & RELATED EQUIPMENT. PREPARE EQUIPMENT FOR TOMORROW MORNING MOVE. RELEASE RIG TO RITCHEY 26-1-22HN @ 16:00 HRS.	16:00 - 00:00	8.00	NICAL INT	PLANNED		WSI. MIT PREP IS COMPLETE.
HOURS	DUR (hr)	PHASE	CODE	SUB	DESCRIPTION																																																																										
00:00 - 06:30	6.50	NICAL INT	PLANNED		WSIFN																																																																										
06:30 - 07:00	0.50	NICAL INT	PLANNED		SERVICE & START EQUIPMENT. HOLD APRE-JOB SAFETY, PROCEDURES, AND HAZARD ASSESSMENT MEETING WITH ALL ONSITE PERSONNEL. DISCUSS DAILY JOB OBJECTIVES & ASSOCIATED HAZARDS.																																																																										
07:00 - 07:30	0.50	NICAL INT	PLANNED		SITP = 150 PSI, SICP = 50 PSI, BLEED OFF CSG & TBG GAS HEADS. PUMP 40 BBLs FRESH H2O W/ BIO. DOWN CSG @ 3 BPM. CSG ON VAC.																																																																										
07:30 - 09:00	1.50	NICAL INT	PLANNED		UNLOCK & OPEN PIPE RAMS. DIS-ENGAGE HANGER LOCK-DOWNS. PULL & L/D HANGER & 1 JT. PULL & STAND 172 JTS OF 2.375" EUE + XN PROFILE & NC. TOTAL OF 235 JTS RECOVERED FROM THE WELL.																																																																										
09:00 - 10:30	1.50	NICAL INT	PLANNED		MIRU "KLX" E-LINE TRUCK & RELATED C/W PRESSURE CONTROL EQUIPMENT. RIH W/ 4.5" CIBP TO 7.000'. LOG STRIP TO LOCATE COLLARS. ** COLLAR AT 6.982'. SHIFT UP PROPOSED SET DEPTH 12'. SET CIBP @ 6.970'. POOH SETTING TOOLS. M/U & LOAD 3" X 40' DUMP BAILER W/ 2 SX CLASS G CEMENT. RIH W/ BAILER & DUMP CONTENTS ON CIBP @ 6.970'. POOH W/ BAILER. RDMO E-LINE TO HOME BASE. **** ETOC @ 6.960'.																																																																										
10:30 - 12:30	2.00	NICAL INT	PLANNED		TALLY IN W/ THE FOLLOWING 2.375". 4.7 PPF, J-55, EUE TBG STRING: * NOTCHED COLLAR * 1.87" XN PROFILE NIPPLE (1.79" NO-GO) * 230 JTS * 7.0625" TBG HANGER LAND HANGER (NO LOCK-DOWNS, LARKEN TBG HEAD). EOT LANDED @ 6.875.77'.																																																																										
12:30 - 13:00	0.50	NICAL INT	PLANNED		R/D WORK FLOOR. N/D BOP STACK. N/U 2.375" EUE, SK, SINGLE MASTER PRODUCTION TREE. N/U FLOWLINE ASSEMBLY.																																																																										
13:00 - 13:55	0.92	NICAL INT	PLANNED		R/U TO CIRCULATE. ESTABLISH REVERSE CIRCULATION W/ FRESH BIOCIDED H2O AT 3 BPM (30 BBLs TO FILL). CIRCULATE WELLBORE CLEAN. TOTAL OF 150 BBLs PUMPED. RECOVER TRACE OIL.																																																																										
13:55 - 14:10	0.25	NICAL INT	PLANNED		PRESSURE TEST WELLBORE & WELLHEAD TO 500 PSI FOR 15 MIN: START = 515 PSI. END = 528 PSI = PASS. BLEED OFF PRESSURE TO RIG TANK. CAP & SECURE WELL.  ** NO COMMUNICATION TO THE BRADEN HEAD WAS OBSERVED DURING WELLBORE TEST. SIBHP = 0 PSI.																																																																										
14:10 - 16:00	1.83	NICAL INT	PLANNED		FREEZE PROTECT PUMP & LINES. EMPTY RIG TANK TO DISPOSAL (50 BBLs). SCOPE DOWN & LAY OVER MAST. R/D RIG & RELATED EQUIPMENT. PREPARE EQUIPMENT FOR TOMORROW MORNING MOVE. RELEASE RIG TO RITCHEY 26-1-22HN @ 16:00 HRS.																																																																										
16:00 - 00:00	8.00	NICAL INT	PLANNED		WSI. MIT PREP IS COMPLETE.																																																																										