

Ground Level

Cut off 6' below
ground level

8-5/8" set at 441'
and cemented to
Surface

100 sks class G
neat cement:
3,098'-3,348'
(Tagged)

7.036" open hole

CIBP + 2 sks
cement 6,826'-
6,850'

4.5" set at 7,000'
and cut off at
6,120'

120 sks class G cement neat w/ 3% calcium chloride:
0'-426' (brought to surface)

250 sks class G neat cement from 473'-1,635' (Tagged)

Taylor #1-A
05-123-15471
As Plugged: 1/16/2014

