

US ROCKIES REGION
Operation Summary Report

Well: **ZABKA 12-15**

Spud date: 1/1/2004

Project: COLORADO-WELD-NAD83-UTM13

Site: ZABKA 12-15

Rig name no.: BASIC 1534/1534

Event: CONST- CAP WELL WORK

Start date: **3/12/2020**

End date:

Active datum: RKB @4,885.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/15/0/SWNW/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
3/6/2020	7:00 - 9:00	2.00	LOCPRP	53	B	P		ANCHORS PLUS INSTALL A STRING FENCE FOR RIG OPS.
3/12/2020	11:30 - 13:00	1.50	WO/REP	30	A	P		PJSM WITH BASIC ENERGY SERVICES AND RANGER WELL SERVICE, ROAD RIG AND MOVE EQUIPMENT FROM THE ANDERSON 14-34 TO THE ZABKA 12-15, (16.5) MILE MOVE
	13:00 - 15:00	2.00	ABANDP	30	A	P		BLOW DOWN UPPER TREE, SPOT BASEBEAM AND EQUIPMENT (DRIVELINE BROKE ON RIG WHILE BACKING UP RIG TO BASEBEAM) SOFT GROUND, TOOK DRIVELINE OFF, TOOL PUSHER WENT TO BASIC YARD AND GOT REPLACEMENT DRIVELINE, RIG UP PUMP AND FLOWLINES
	15:00 - 17:00	2.00	ABANDP	30	E	P		SITP = 1,360 PSI SICP = 1,397 PSI SISCP = 2.3 PSI PUMP 110 BBLs. OF FRESH WATER WITH BIOCIDES DOWN TUBING, WHILE VENTING THRU 4.5 CASING, WITH CHOKE SET ON 20 FOR 1-1/2 HRS, WELL STARTED CIRCULATING, PUMPED 68 MORE BBLs., OF FRESH WATER WITH BIOCIDES, KICK OUT PUMP (NOTE: CHANGED OUT DRIVELINE WHILE BLOWING DOWN AND CIRCULATING WELL)
	17:00 - 18:00	1.00	ABANDP	30	A	P		SPOT IN RIG ASSISTED WITH WINCH TRUCK BECAUSE OF SOFT GROUND, LEVEL RIG, TOOK AWHILE TO LEVEL RIG SOFT GROUND
	18:00 - 18:30	0.50	ABANDP	30	I	P		SECURE WELL, DRAIN UP, TARP UP, PICK UP TOOLS AND TRASH, DEBRIEF WITH RIG CREW SHUT DOWN FOR THE NIGHT, NO INCIDENTS OR SPILLS
	18:30 - 19:30	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO YARD
	9:00 - 11:00	2.00	WO/REP	35	A			MIRUSL SITP = 1,500 PSI, SICP = 1,500 PSI, RIH W/ 2" JUC TO 7,210' ROH W/ PLUNGER, RIH W/ 2" JUC TO 7,211' ROH W/ FLOATER, RIH W/ 1.50 BLIND BOX TAGGED UP AT 7,335', ROH RDSL, FLUID LEVEL N/A
3/13/2020	6:00 - 7:00	1.00	WO/REP	30	G	P		RIG CREW TRAVEL TO LOCATION
	7:00 - 7:30	0.50	WO/REP	48	B	P		SAFETY MEETING, REVIEW JSA FOR DAYS EVENTS, ALL ON LOCATION ATTENDING, SEE SAFETY REPORT ALSO
	7:30 - 8:00	0.50	WO/REP	30	M	P		LOOK RIG OVER, RIG SERVICE, START AND WARM UP RIG AND EQUIPMENT
	8:00 - 9:00	1.00	WO/REP	30	A	P		SITP = 0 PSI SICP = 0 PSI SISCP = 1 PSI VERIFY NO PRESSURE ON UPPER TREE, RE-LEVEL RIG, RIG UP UNIT

US ROCKIES REGION
Operation Summary Report

Well: ZABKA 12-15

Spud date: 1/1/2004

Project: COLORADO-WELD-NAD83-UTM13

Site: ZABKA 12-15

Rig name no.: BASIC 1534/1534

Event: CONST- CAP WELL WORK

Start date: 3/12/2020

End date:

Active datum: RKB @4,885.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/15/0/SWNW/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	9:00 - 11:00	2.00	WO/REP	30	D			PJSM WITH SWABBCO, SPOT IN TESTER, FUNCTION TEST BOP ON RIGS TEST STUMP, RIG UP PRESSURE TEST EQUIPMENT, PRESSURE TEST BLIND RAMS LOW TEST TO 250 PSI FOR 5 MINUTES, HIGH TEST TO 5,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE, PUMP 10 BBLS. OF FRESH WATER WITH BIOCIDES DOWN TUBING AND 20 BBLS. DOWN CASING, NIPPLE DOWN WELLHEAD 3K, REMOVE CAP, INSTALL COMPANION FLANGE, 3K TO 5K SPOOL, INSTALL 2-3/8" X 6' PUP JOINT WITH TIW ON TUBING HANGER, STRIP ON AND NIPPLE UP BOP AND TORQUE, PRESSURE TEST PIPE RAMS LOW TEST TO 250 PSI FOR 5 MINUTES, HIGH TEST TO 3,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE, RIG DOWN TESTER, RIG UP FLOOR
	11:00 - 13:30	2.50	WO/REP	31	I	P		PULL TUBING HANGER UP TO FLOOR, REMOVE TUBING HANGER, TRIP OUT OF HOLE VISUALLY INSPECTING AND TALLYING CURRENT 2-3/8", 4.7, J-55, EUE TUBING STRING AS FOLLOWS (232) JTS. OF 2-3/8", 4.7, J-55, EUE (1) 2-3/8" SN (1) 2-3/8" NOTCHED COLLAR VISUALLY TUBING LOOKED GOOD JOINT COUNT WAS CORRECT TOTAL TUBING TALLY WITH 16' KB = 7,216.61 PUMPED 20 BBLS. OF FRESH WATER WITH BIOCIDES WHILE TRIPPING OUT OF HOLE (BOP DRILL AT 12:00)
	13:30 - 16:30	3.00	WO/REP	31	I	P		PICK UP 2-3/8" SN AND 4.5 SCRAPER, TRIP IN HOLE WITH 109 STANDS OF 2-3/8", 4.7, J-55, EUE TUBING, PICK UP 4 JOINTS TO 6898', WORK SCRAPER, LAY DOWN 4 JOINTS, TRIP OUT OF HOLE WITH 109 STANDS, LAY DOWN 4.5 SCRAPER AND SN
	16:30 - 18:30	2.00	WO/REP	34	I	P		PJSM WITH NEXTIER COMPLETIONS SOLUTIONS, SPOT IN RIG UP WIRELINE, RUN IN HOLE WITH 4.5, 10K (3.60) OD CIBP AND SET CIBP AT 6,875', RUN OUT OF HOLE, RUN IN HOLE WITH DUMP BAILER AND DUMP 2 SACKS OF CEMENT ON CIBP, RUN OUT OF HOLE WITH DUMP BAILER, RIG DOWN WIRELINE, PUMPED 25 BBLS. OF FRESH WATER WITH BIOCIDES AFTER SETTING 4.5 CIBP
	18:30 - 19:00	0.50	WO/REP	30	I	P		SECURE WELL, DRAIN UP, TARP UP, PICK UP TOOLS AND TRASH, DEBRIEF WITH RIG CREW, SHUT DOWN FOR THE WEEK END, NO INCIDENTS OR SPILLS
	19:00 - 20:00	1.00	WO/REP	30	G	P		RIG CREW TRAVEL TO YARD
3/16/2020	6:00 - 7:00	1.00	WO/REP	30	G	P		RIG CREW TRAVEL TO LOCATION
	7:00 - 7:30	0.50	WO/REP	48	B	P		SAFETY MEETING, REVIEW JSA FOR DAYS EVENTS, ALL ON LOCATION ATTENDING, SEE SAFETY REPORT ALSO
	7:30 - 8:00	0.50	WO/REP	30	M	P		LOOK RIG OVER, RIG SERVICE, START AND WARM UP RIG AND EQUIPMENT

US ROCKIES REGION
Operation Summary Report

Well: ZABKA 12-15

Spud date: 1/1/2004

Project: COLORADO-WELD-NAD83-UTM13

Site: ZABKA 12-15

Rig name no.: BASIC 1534/1534

Event: CONST- CAP WELL WORK

Start date: 3/12/2020

End date:

Active datum: RKB @4,885.99usft (above Mean Sea Level)

UWI: 0/4/N/67/W/15/0/SWNW/6/0/0/0/0/0/0

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:00 - 9:00	1.00	WO/REP	52	E	P		SICP = 0 PSI SISCP = 1 PSI OPEN 4.5 CASING, TOP LOAD WELL WITH 38 BBLS. OF FRESH WATER WITH BIOCID, PRESSURE TEST 4.5 CIBP AND CASING TO 1,000 PSI FOR 15 MINUTES, GOOD TEST, RELEASE PRESSURE
	9:00 - 10:30	1.50	WO/REP	30	J	P		RIG DOWN FLOOR, NIPPLE DOWN BOP AND 3K WELLHEAD, NIPPLE UP 5K WELL HEAD WITH (2) NEW 5K WORKING VALVES ON FLOWLINE SIDE AND OFF SIDE OF WELLHEAD, NIPPLE UP BOP, RIG UP FLOOR, PRESSURE TEST WELL HEAD TO 1,000 PSI FOR 15 MINUTES GOOD TEST, RELEASE PRESSURE
	10:30 - 11:45	1.25	WO/REP	31	I	P		TRIP IN HOLE WITH 2-3/8" TUBING STRING AS FOLLOWS (1) 2-3/8" NC (1) 2-3/8" X 1.791 XN (218) JTS. OF 2-3/8", 4.7, J-55, EUE TUBING (1) 7" x 2-3/8" TUBING HANGER PUT ON TUBING HANGER, LAND TUBING WITH 16' KB AT 6,780.11
	11:45 - 12:45	1.00	WO/REP	30	J	P		RIG DOWN FLOOR, NIPPLE DOWN BOP, NIPPLE UP UPPER TREE, 7-1/16" 5K FLANGED TUBING HEAD ADAPTOR WITH TWO NEW 2-1/16" 5K FLANGED MASTER VALVES
	12:45 - 13:30	0.75	WO/REP	52	J	P		PJSM WITH SWABBCO, SPOT IN AND RIG UP SWABBCO, TORQUE AND PRESSURE TEST WELLHEAD TO 500 PSI FOR 15 MINUTES AND 5,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE, SECURE WELL, RIG DOWN SWABBCO
	13:30 - 15:30	2.00	WO/REP	30	C	P		RIG DOWN UNIT, GROUND WORK, PUMP AND FLOWLINES, CHECK FOR SPILLS AND TRASH, NO INCIDENTS, WILL MOVE TO THE ZABKA 11-15