

**US ROCKIES REGION**  
**Operation Summary Report**

Well: DACONO STATE 22-36		Spud date: 10/25/2008	
Project: COLORADO-WELD-NAD83-UTM13	Site: DACONO STATE 6-36 PAD		Rig name no.: BASIC 1534/1534
Event: ABANDONMENT	Start date: 10/21/2019		End date:
Active datum: RKB @5,043.00usft (above Mean Sea Level)		UWI: 0/2/N/68/W/36/0/SENW/6/PM/N/2,062.00/W/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
7/9/2019	12:00 - 13:00	1.00	ABANDP	53	B	P		FORM 17 TEST
9/4/2019	9:00 - 10:00	1.00	ABANDP	53	B	P		FORM 17 TEST
10/4/2019	7:00 - 9:00	2.00	LOCPRP	53	B	P		LONE TREE SERVICES INSTALL A STRING FENCE FOR RIG OPS AND LEVEL FOR BASE BEAM.
10/16/2019	10:45 - 12:45	2.00	ABANDP	35	A	P		MIRUSL SITP = 1,200 PSI, SICP = 1,200 PSI, RIH WITH 2" JUC TO 7,738' ROH WITH PLUNGER, RIH WITH 2" JUC TO 7,739' ROH WITH STANDING VALVE, RIH WITH 1.5 BLIND BOX, TAGGED UP AT 7,883', ROH RDSL
10/21/2019	13:30 - 14:00	0.50	ABANDP	30	A	P		PJSM WITH BASIC ENERGY SERVICES, ROAD RIG AND MOVE EQUIPMENT FROM THE CHAMPLIN 86 AMOCO O #1 TO THE DAcono STATE 22-36, (7.6) MILE MOVE
	14:00 - 16:30	2.50	ABANDP	30	A	P		BLOW DOWN UPPER TREE, SPOT RIG AND EQUIPMENT, LEVEL RIG, RIG UP UNIT, GROUND WORK, PUMP AND FLOWLINES
	16:30 - 17:00	0.50	ABANDP	30	I	P		SECURE WELL, DRAIN PUMP, PICK UP TOOLS AND TRASH, DEBRIEF WITH RIG CREW, SHUT DOWN FOR THE NIGHT, NO INCIDENTS OR SPILLS
	17:00 - 18:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO YARD
10/22/2019	6:00 - 7:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO LOCATION
	7:00 - 7:15	0.25	ABANDP	48	B	P		SAFETY MEETING, REVIEW JSA FOR DAYS EVENTS, ALL ON LOCATION ATTENDING, SEE SAFETY REPORT ALSO
	7:15 - 7:30	0.25	ABANDP	47	C	P		LOOK RIG OVER, RIG SERVICE, START AND WARM UP RIG AND EQUIPMENT
	7:30 - 9:30	2.00	ABANDP	30	E	P		SITP = 1,160 PSI SICP = 1,180 PSI SISCP = 0.5 PSI, BLOW DOWN WELL, KILL WELL WITH 133 BBLS. OF FRESH WATER WITH BIOCID
	9:30 - 11:00	1.50	ABANDP	30	D	P		PJSM WITH SWABBCO, SPOT IN TESTER, FUNCTION TEST BOP ON RIGS TEST STUMP, RIG UP PRESSURE TEST EQUIPMENT, (SWABBCO FILLED OUT HOT WORK PERMIT) PRESSURE TEST BLIND RAMS LOW TEST TO 250 PSI FOR 5 MINUTES, HIGH TEST TO 5,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE, NIPPLE DOWN WELLHEAD 5K, INSTALL 2-3/8" X 6' PUP JOINT WITH TIW ON TUBING HANGER, STRIP ON AND NIPPLE UP BOP, PRESSURE TEST PIPE RAMS LOW TEST TO 250 PSI FOR 5 MINUTES, HIGH TEST TO 5,000 PSI FOR 15 MINUTES, GOOD TESTS RELEASE PRESSURE, RIG DOWN TESTER, RIG UP FLOOR

US ROCKIES REGION  
Operation Summary Report

Well: DACONO STATE 22-36		Spud date: 10/25/2008	
Project: COLORADO-WELD-NAD83-UTM13	Site: DACONO STATE 6-36 PAD		Rig name no.: BASIC 1534/1534
Event: ABANDONMENT	Start date: 10/21/2019		End date:
Active datum: RKB @5,043.00usft (above Mean Sea Level)		UWI: 0/2/N/68/W/36/0/SENW/6/PM/N/2,062.00/W/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	11:00 - 13:15	2.25	ABANDP	31	I	P		PULL TUBING HANGER UP TO FLOOR, REMOVE TUBING HANGER, TRIP OUT OF HOLE, VISUALLY INSPECTING AND TALLYING CURRENT 2-3/8" TUBING STRING AS FOLLOWS (246) JTS. OF 2-3/8", 4.7, J-55, EUE (1) 2-3/8" XN (1) 2-3/8" NOTCHED COLLAR VISUALLY TUBING LOOKED GOOD TOTAL TUBING TALLY WITH 14' KB = 7,753.33, JOINT COUNT WAS CORRECT
	13:15 - 14:45	1.50	ABANDP	34	I	P		PJSM WITH RELIANCE OILFIELD SERVICES, SPOT IN RIG UP WIRELINE, RUN IN HOLE WITH 4.5 (3.75) GUAGE RING TO 7,490', RUN OUT OF HOLE, RUN IN HOLE WITH 4.5 10K (3.50) OD CIBP AND SET CIBP AT 7,470', RUN OUT OF HOLE
	14:45 - 16:30	1.75	ABANDP					LOAD WELL WITH (76) BBLS. OF FRESH WATER WITH BIOCID, RUN IN HOLE WITH RCBL TO 4,000', LOGGING TOOLS CALIBRATED IN SHOP ON 10/21/2019, FREE PIPE CALIBRATION PERFORMED AT 1,600' ON 10/22/2019, 3' (249) TRAVEL TIME, RUN RCBL FROM 4,000' TO SURFACE, RIG DOWN WIRELINE , CEMENT FROM 4,000' TO 2,432', NO CEMENT FROM 2,432' TO SURFACE
	16:30 - 17:00	0.50	ABANDP	30	I	P		SECURE WELL, DRAIN UP, PICK UP TOOLS AND TRASH, DEBRIEF WITH RIG CREW, SHUT DOWN FOR THE NIGHT, NO INCIDENTS OR SPILLS
	17:00 - 18:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO YARD
10/23/2019	6:00 - 7:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO LOCATION
	7:00 - 7:15	0.25	ABANDP	48	B	P		SAFETY MEETING, REVIEW JSA FOR DAYS EVENTS, ALL ON LOCATION ATTENDING, SEE SAFETY REPORT ALSO
	7:15 - 7:30	0.25	ABANDP	47	C	P		LOOK RIG OVER, RIG SERVICE, START AND WARM UP RIG AND EQUIPMENT
	7:30 - 9:00	1.50	ABANDP	31	I	P		SICP = 33 PSI , OPEN WELL SISCP = 0.5 PSI PICK UP 2-3/8" MSC AND XN TRIP IN HOLE WITH 118 STANDS OF 2-3/8", 4.7, J-55, EUE TUBING, PICK UP ONE JOINT TAG CIBP AT 7,470', LAY DOWN TAG JOINT, EOT = 7,469'
	9:00 - 10:45	1.75	ABANDP	31	H	P		ESTABLISH CIRCULATION WITH 2 BBLS. OF FRESH WATER AND BIOCDE, CIRCULATE ALL GAS OUT OF WELL, PRESSURE TEST 4.5 CIBP AND 4.5 CASING TO 1,000 PSI FOR 15 MINUTES, GOOD TEST, RELEASE PRESSURE

US ROCKIES REGION  
Operation Summary Report

Well: DACONO STATE 22-36		Spud date: 10/25/2008	
Project: COLORADO-WELD-NAD83-UTM13	Site: DACONO STATE 6-36 PAD		Rig name no.: BASIC 1534/1534
Event: ABANDONMENT	Start date: 10/21/2019		End date:
Active datum: RKB @5,043.00usft (above Mean Sea Level)		UWI: 0/2/N/68/W/36/0/SENW/6/PM/N/2,062.00/W/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	10:45 - 11:45	1.00	ABANDP	51	D	P		PJSM WITH SCHLUMBERGER, SPOT IN RIG UP CEMENTERS, PRESSURE TEST LINES AND EQUIPMENT TO 2,500 PSI, GOOD TEST, RELEASE PRESSURE, MAX. ALLOWED PRESSURE ON JOB = 500 PSI EOT @ 7,469' (CIBP AT 7,470') PUMP NIOBRARA BALANCE PLUG PUMP 5 BBLS. OF FRESH WATER, 6.8 BBLS. (25) SACKS CLASS G CEMENT @ 15.8#, 1.53 YIELD, 6.350 GAL./ SK. WATER, 2.2 BBLS./MIN. AT 225 AVERAGE PSI, DISPLACE WITH 26 BBLS. OF FRESH WATER, RIG DOWN CEMENT LINE OFF OF TUBING, WASH UP, EST.CEMENT TOP AT 7,031'
	11:45 - 12:45	1.00	ABANDP	31	I	P		SLOWLY PULL OUT OF CEMENT, LAYING DOWN 2-3/8", 4.7, J-55, EUE TUBING, LAID DOWN 96 JOINTS, EOT = 4,410'
	12:45 - 13:00	0.25	ABANDP	31	H	P		ESTABLISH CIRCULATION WITH 5 BBLS. OF FRESH WATER AND BIOCID, CIRCULATE WELL, KICK OUT PUMP
	13:00 - 13:30	0.50	ABANDP	51	D			RIG UP CEMENT LINE ON TUBING, PRESSURE TEST LINES AND EQUIPMENT TO 2,500 PSI, GOOD TEST, RELEASE PRESSURE, MAX. ALLOWED PRESSURE ON JOB = 500 PSI EOT @ 4,410' PUMP SUSSEX PLUG PUMP 5 BBLS. OF FRESH WATER, 2.7 BBLS. (10) SACKS CLASS G CEMENT @ 15.8#, 1.53 YIELD, 6.350 GAL./ SK. WATER, 2.1 BBLS./MIN. AT 141 AVERAGE PSI, DISPLACE WITH 16 BBLS. OF FRESH WATER, RIG DOWN CEMENT LINE OFF OF TUBING, WASH UP TO MUD PIT, RIG DOWN CEMENTERS EST.CEMENT TOP AT 4,236'
	13:30 - 15:30	2.00	ABANDP	31	I	P		SLOWLY PULL OUT OF CEMENT, LAYING DOWN 2-3/8", 4.7, J-55, EUE TUBING, LAID DOWN 59 JOINTS TO 2,550', REVERSE CIRCULATE 11 BBLS. WITH FRESH WATER AND BIOCID, LAY DOWN ONE JOINT, TRIP OUT OF HOLE WITH 40 STANDS, LAY DOWN XN AND MULE SHOE COLLAR
	15:30 - 16:00	0.50	ABANDP	30	I	P		SECURE WELL, DRAIN UP, PICK UP TOOLS AND TRASH, DEBRIEF WITH RIG CREW, SHUT DOWN FOR THE NIGHT, NO INCIDENTS OR SPILLS
	16:00 - 17:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO YARD
10/24/2019	6:00 - 7:00	1.00	ABANDP	30	G	P		RIG CREW TRAVEL TO LOCATION
	7:00 - 7:15	0.25	ABANDP	48	B	P		SAFETY MEETING, REVIEW JSA FOR DAYS EVENTS, ALL ON LOCATION ATTENDING, SEE SAFETY REPORT ALSO
	7:15 - 7:30	0.25	ABANDP	47	C	P		LOOK RIG OVER, RIG SERVICE, START AND WARM UP RIG AND EQUIPMENT
	7:30 - 8:00	0.50	ABANDP	31	I	P		SICP = 0 PSI , OPEN WELL SISCP = 0.5 PSI PICK UP 2-3/8" NOTCHED COLLAR AND XN TRIP IN HOLE WITH 40 STANDS OF 2-3/8", 4.7, J-55, EUE TUBING, PICK UP ONE JOINT, PUT ON TUBING HANGER WITH NEW SEALS, LAND TUBING AT 2,565.00'

US ROCKIES REGION  
**Operation Summary Report**

Well: DACONO STATE 22-36		Spud date: 10/25/2008	
Project: COLORADO-WELD-NAD83-UTM13	Site: DACONO STATE 6-36 PAD		Rig name no.: BASIC 1534/1534
Event: ABANDONMENT	Start date: 10/21/2019		End date:
Active datum: RKB @5,043.00usft (above Mean Sea Level)		UWI: 0/2/N/68/W/36/0/SENW/6/PM/N/2,062.00/W/0/0/0/0	

Date	Time Start-End	Duration (hr)	Phase	Code	Sub Code	P/U	MD from (usft)	Operation
	8:00 - 10:00	2.00	ABANDP	30	J	P		RIG DOWN FLOOR, NIPPLE DOWN BOP, NIPPLE UP 5K FLANGED TUBING HEAD ADAPTOR WITH 2 NEW 2-1/16" 5K FLANGED MASTER VALVES, INSTALL 5K VALVES ON LOWER TREE WITH XXH NIPPLES, PJSM WITH SWABB CO, FILL OUT HOT WORK PERMIT, SPOT IN AND RIG UP TESTER, TORQUE & TEST WELLHEAD, 500 PSI LOW TEST FOR 15 MINUTES, 5000 PSI HIGH TEST FOR 15 MINUTES, GOOD TESTS, RELEASE PRESSURE, RIG DOWN TESTER, SECURE WELL
	10:00 - 12:00	2.00	ABANDP	30	C	P		RIG DOWN UNIT, GROUND WORK, PUMP AND FLOWLINES, CHECK FOR SPILLS AND TRASH, WILL MOVE TO THE DACONO STATE 6-36, SAME PAD, NO INCIDENTS (FINAL REPORT) THIS COMPLETE'S STEPS FOR PARTIAL P&A