

**FORM
INSP**

Rev
X/15

**State of Colorado
Oil and Gas Conservation Commission**

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Inspection Date:

05/21/2020

Submitted Date:

05/21/2020

Document Number:

699301787

FIELD INSPECTION FORM

Loc ID 318320 Inspector Name: Revas, Robbie On-Site Inspection 2A Doc Num: _____

Status Summary:

- THIS IS A FOLLOW UP INSPECTION
- FOLLOW UP INSPECTION REQUIRED
- NO FOLLOW UP INSPECTION REQUIRED

Operator Information:

OGCC Operator Number: 46290
Name of Operator: KP KAUFFMAN COMPANY INC
Address: 1675 BROADWAY, STE 2800
City: DENVER State: CO Zip: 80202

Findings:

- 7 Number of Comments
- 0 Number of Corrective Actions
- Corrective Action Response Requested

ANY CORRECTIVE ACTION(S) FROM PREVIOUS INSPECTIONS THAT HAVE NOT BEEN ADDRESSED ARE STILL APPLICABLE

Contact Information:

Contact Name	Phone	Email	Comment
,		rwatzman@kpk.com	All Inspections
,		cogcc@kpk.com	All Inspections

Inspected Facilities:

Facility ID	Type	Status	Status Date	Well Class	API Num	Facility Name	Insp Status
241100	WELL	PR	07/01/2017	OW	123-08888	CHAMPLIN 86 AMOCO B 3	PA

General Comment:

Location

Overall Good:

Signs/Marker:

Type	WELLHEAD		
Comment:			
Corrective Action:		Date:	

Emergency Contact Number:

Comment:		Date:	
Corrective Action:			

Overall Good:

Spills:

Type	Area	Volume		
------	------	--------	--	--

In Containment: No

Comment:

Multiple Spills and Releases?

Equipment:

Type		#		corrective date
Ancillary equipment		# 1		
Comment:	transformers, meter box and electric panel			
Corrective Action:			Date:	
Bradenhead		# 1		
Comment:	appears to be plumbed to surface			
Corrective Action:			Date:	
Pump Jack		# 1		
Comment:				
Corrective Action:			Date:	
Prime Mover		# 1		
Comment:	electric motor			
Corrective Action:			Date:	

Venting:

Yes/No	NO		
Comment:			
Corrective Action:		Date:	

Flaring:

Type			
Comment:			
Corrective Action:		Date:	

Inspected Facilities

Facility ID: 241100 Type: WELL API Number: 123-08888 Status: PR Insp. Status: PA

Cement

Cement Contractor

Contractor Name: Halliburton Contractor Phone: _____

Surface Casing

Cement Volume (sx): _____ Circulate to Surface: _____
 Cement Fall Back: _____ Top Job, 1" Volume: _____

Intermediate Casing

Cement Volume (sxs): _____ Good Return During Job: _____

Production Casing

Cement Volume (sx): _____ Good Return During Job: _____

Plugging Operations

Depth Plugs(feet range): 460 CICR Cement Volume (sx): 105

Good Return During Job: YES Cement Type: G 15.8 lb

Comment: Scout card shows the well as producing at the time of this inspection the well is being PA. i witnessed Nextier logging crew RU and RIH Perforated @ 610 ft. Set CICR at 460 ft. RU Haliburton cement crew mix and pump 65 sxs (13.31 bbl) type G 15.8 # cement with good returns, POOH LD tubing and stinger. Nextier logging truck PU and RIH with Perf. gun to set perfs @ 100 ft. POOH RD. Haliburton cement crew RU mix and pump 35 sxs plus 5 sxs over for top off 40 sxs total(9 bbl) type G 15.8# cement to surface, let settle and topped off.

Corrective Action: _____ Date: _____

COGCC Comments

Comment	User	Date
<p>COGCC Inspection Report Summary On Thursday 5/21/2020 at approximately 1230 hrs.-1500 hrs. I, Inspector Robbie Revas, Conducted an on-site inspection at a KP Kauffman location:</p> <p style="text-align: center;">Champlin 86 Amoco B 3 at Location or API #05-123-08993 in Weld County Colorado.</p> <p>While there, I observed Plug and Abandon job. I made contact with Rick Ramos Workover supervisor KP Kauffman representative and was in contact with him throughout P&A job. Nextier logging crew RU and RIH with Perf. gun and Perforated @ 610 ft. Set CICR at 460 ft. RU Haliburton cement crew mix and pump 65 sxs (13.31 bbl) type G 15.8 # cement with good returns, POOH LD tubing and stinger. Nextier logging truck PU and RIH with Perf. gun to set perfs @ 100 ft. POOH RD. Haliburton cement crew RU mix and pump 35 sxs mixing 5 sxs over for top off total 40 sxs (9 bbl) type G 15.8# cement to surface with good cement returns to the circ.tank, let settle and topped off.</p> <p>During this inspection no compliance issues were observed: Location is dry, weather is clear. No follow up on this site inspection needs to be conducted to ensure the Compliance issues have been corrected to comply with COGCC rules. Continuing education COGCC Inspection Report Summary. This is a summary of inspection report.</p>	revasr	05/21/2020

Attached Documents

You can go to COGCC Images (<https://cogcc.state.co.us/weblink/>) and search by document number:

Document Num	Description	URL
699301788	loc pics	http://ogccweblink.state.co.us/DownloadDocumentPDF.aspx?DocumentId=5157186

