


<div>  <div>Daily Operations</div> </div>				
Well Name: UHRICH E34-05				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
UHRICH E34-05	05-123-16118	PLUG AND ABANDON	4/16/2019	<p>IWP- 5 PSI ON SURFACE CASING 650 PSI ON TUBING 1000 PSI ON CASING</p> <p>ROAD RIG FROM LAST LOCATION TO UNRICH. HELD SAFETY MEETING IN DOG HOUSE. SPOTTED IN EQUIPMENT. RU SERVICE UNIT. RU HARDLINE. PRESSURE TESTED HARDLINE, PIPE AND BLIND RAMS. BLEW DOWN WELL. ROLLED HOLE WITH 80BBLS OF FRESH WATER. ND WELLHEAD. NU BOP'S. PRESSURE TESTED STACK. RU FLOOR. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
UHRICH E34-05	05-123-16118	PLUG AND ABANDON	4/17/2019	<p>IWP- 0 PSI ON SURFACE CASING 0 PSI ON TUBING 0 PSI ON CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. CHECKED PRESSURES. LAID DOWN 214 JOINTS OF 1 1/4 J-55 2.33# TUBING. WAITED ON CASED HOLE FROM 1000 TO 1200. HELD SAFETY MEETING WITH CASED HOLE. RU WIRELINE. SET CIBP#1 7024' (HAD ISSUES GETTING DOWN, 50 FT MIN). DUMP BAILED 2 SACKS. SET CIBP #2 AT 6700' (HAD ISSUES GETTING DOWN 50 FT MIN). DUMP BAILED 2 SACKS. LOADED HOLE WITH FRESH WATER. PRESSURE TESTED CASING/CIBP TO 1000 PSI FOR 15 MIN (HELD). SHOT HOLES (6SPF) AT 2500'. RD WIRELINE. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
UHRICH E34-05	05-123-16118	PLUG AND ABANDON	4/18/2019	<p>IWP- 0 PSI ON SURFACE CASING 100 PSI ON CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. CHECKED PRESSURE. BLEW DOWN WELL. ROLLED HOLE WITH 350BBLS OF FRESH WATER. HELD SAFETY MEETING WITH SPN CEMENT UNIT. RU CEMENT UNIT. PUMPED 10BBLS MUD FLUSH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 182 SACKS OF GAS CHECK CEMENT. PUMPED 9.9BBLS DISPLACEMENT. RD CEMENT UNIT. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
UHRICH E34-05	05-123-16118	PLUG AND ABANDON	4/22/2019	<p>IWP- 65 PSI ON SURFACE CASING 0 PSI ON CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. CHECKED PRESSURES. CALLED IN OFFICE. BLEW DOWN WELL. SHUT WELL IN FOR 30 MIN. SURFACE CAING BUILT BACK TO 50 PSI. CALLED INTO OFFICE. HELD SAFETY MEETING WITH CASED HOLE. RU WIRELINE. CUT CASING AT 1293'. RD WIRELINE. ROLLED HOLE WITH 150BBLS OF FRESH WATER. ND BOP'S. SPEARED CASING. NU BOP'S. RU FLOOR. WAITED ON SPN CEMENT (GAS CHECK). HELD SAFETY MEETING WITH SPN CEMENT UNIT. RU CEMENT UNIT. PUMPED 10BBLS MUD FLUSH FOLLOWED BY 5BBLS FRESH WATER. PUMPED 189 SACKS GAS CHECK CEMENT. PUMPED 3.9BBLS DISPLACEMENT. RD CEMENT UNIT. TOOH WITH -- JOINTS OF 2 7/8 8.7# CASING. SHUT WELL IN. CHANGED OVER TO 1 1/4 TUBING EQUIPMENT. DRIAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
UHRICH E34-05	05-123-16118	PLUG AND ABANDON	4/23/2019	<p>IWP- 0 PSI ON SURFACE CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. CHECKED PRESSURE. DIDN'T READ ON A GAUGE BUT HAD A SLIGHT BLOW. BLEW DOWN WELL. LOADED HOLE WITH FRESH WATER. CHECKED FOR BUBBLES/FLOW. NO FLOW/BUBBLES. CALLED INTO OFFICE. WANTED TO 2 STAGE SURFACE PLUG. TIH WITH 21 JOINTS OF 1 1/4 J-55 3.25# TUBING. EOT 702'. WAITED ON CEMENT FROM 0800-1200. HELD SAFETY MEETING WITH SPN CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 144 SACKS NEAT G CEMENT WITH 3% CaCl & FIBER @ .0125LB. PUMPED .59BBLS DISPLACEMENT. RD CEMENT UNIT. LAID DOWN 21 JOINTS OF 1 1/4 J-55 3.25# TUBING. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED OUT WELL, BOP'S AND TANKS. SHUT DOWN. CREW TRAVEL.</p>
<div> <div>Page 1/2</div> <div>Report Printed: 5/21/2020</div> </div>				



Well Name: UHRICH E34-05

Daily Operations

Well Name	API	Job Type	Start Date	Summary
UHRICH E34-05	05-123-16118	PLUG AND ABANDON	4/24/2019	<p>IWP-0 PSI ON SURFACE CASING</p> <p>CREW TRAVEL. HELD SAFETY MEETING IN DOG HOUSE. CHECKED PRESSURE. LOADED HOLE. NO FLOW/BUBBLES. TIH WITH 12 JOINTS OF 1 1/4 J-55 3.25# TUBING. TAGGED TOC AT 405'. CALLED INTO OFFICE (WANTED 3 % CaCl AND FIBER). WAITED ON SPN CEMENT. HELD SAFETY MEETING WITH SPN CEMENT UNIT. RU CEMENT UNIT. PUMPED 5BBLS FRESH WATER. PUMPED 177 SACKS NEAT G CEMENT WITH 3% CaCl W/ .125LB FIBER. TOOH WITH TUBING. RD FLOOR. ND BOP'S. TOPPED OFF WELL. RD CEMENT UNIT. SHUT WELL IN. DRAINED HARDLINE AND PUMP. LOCKED AND TAGEGD OUT WELL. RACKED PUMP AND TANK. RD SERVICE UNIT.</p>