

FORM

21

Rev
08/14

State of Colorado Oil and Gas Conservation Commission

1120 Lincoln Street, Suite 801, Denver, Colorado 80203
Phone: (303) 894-2100 Fax: (303) 894-2109



Document Number:

402406481

Date Received:

06/01/2020

MECHANICAL INTEGRITY TEST

1. Duration of the pressure test must be a minimum of 15 minutes.
2. An original pressure chart must accompany this report if this test was not witnessed by an OGCC representative.
3. For production wells, test pressures must be at a minimum of 300 psig.
4. New injection wells must be tested to maximum requested injection pressure.
5. For injection wells, test pressures must be at least 300 psig or average injection pressure, whichever is greater.
6. A minimum 300 psi differential pressure must be maintained between the tubing and tubing/casing annulus pressure.
7. Do not use this form if submitting under provisions of Rule 326.a(1)B. or C.
8. Written OGCC notification must be provided 10 days prior to the test via Form 42, Field Operations Notice
9. Packers or bridge plugs, etc., must be set within 100 feet of the perforated interval to be considered a valid test.

Complete the Attachment

Checklist

OP OGCC

OGCC Operator Number: 10110	Contact Name: Max Trehus	Pressure Chart		
Name of Operator: GREAT WESTERN OPERATING COMPANY LLC	Phone: (970) 364-2823	Cement Bond Log		
Address: 1001 17TH STREET #2000		Tracer Survey		
City: DENVER State: CO Zip: 80202 Email: mtrehus@gwp.com		Temperature Survey		
API Number: 05-123-36589	OGCC Facility ID Number: 431397	Inspection Number		
Well/Facility Name: Land JG	Well/Facility Number: 31-35D			
Location QtrQtr: LOT2	Section: 31 Township: 2N Range: 64W Meridian: 6			

☒ SHUT-IN PRODUCTION WELL ☐ INJECTION WELL Last MIT Date: 5/27/2015 12:00:00 AM

Test Type:

- ☒ Test to Maintain SI/TA status ☐ 5-Year UIC ☐ Reset Packer
☐ Verification of Repairs ☐ Annual UIC TEST
☐ Describe Repairs or Other Well Activities:

Wellbore Data at Time of Test				Casing Test Use when perforations or open hole is isolated by bridge plug or cement plug; use if cased-hole only with plug back total depth. Bridge Plug or Cement Plug Depth 7441
Injection Producing Zone(s)	Perforated Interval	Open Hole Interval		
	NP			
Tubing Casing/Annulus Test				
Tubing Size:	Tubing Depth:	Top Packer Depth:	Multiple Packers?	

Test Data (Use -1 for a vacuum)

Test Date	Well Status During Test	Casing Pressure Before Test	Initial Tubing Pressure	Final Tubing Pressure
05-21-2020	SHUT-IN	0		
Casing Pressure Start Test	Casing Pressure - 5 Min.	Casing Pressure - 10 Min.	Casing Pressure Final Test	Pressure Loss or Gain
407	406	406	406	-1

Test Witnessed by State Representative? ☐ OGCC Field Representative

OPERATOR COMMENTS:

Drilled uncompleted well, no tubing in hole.

I hereby certify all statements made in this form are, to the best of my knowledge, true, correct, and complete.

Signed:

Print Name: Max Trehus

Title: Field Prod. Eng. Tech

Email: mtrehus@gwp.com

Date: 6/1/2020

Based on the information provided herein, this Notice (Form 21) complies with COGCC Rules and applicable orders and is hereby approved.

COGCC Approved: Haverkamp, Curtis

Date: 6/3/2020

CONDITIONS OF APPROVAL, IF ANY:

Attachment Check List

Att Doc Num**Name**

402406481	FORM 21 SUBMITTED
402406485	PRESSURE CHART
402409905	FORM 21 ORIGINAL

Total Attach: 3 Files

General Comments

User Group**Comment****Comment Date**

Engineer	Form 42 given 10 days notice Form 7s are reporting TA status Good pressure test.	06/03/2020
----------	--	------------

Total: 1 comment(s)