



Great Western Operating Company, LLC

Seltzer LD 09-379HC

API # 05-001-10193

Surface

April 01, 2020

Quote #: QUO-43968-W0C6S9

Execution #: EXC-25571-X8G7M202



Great Western Operating Company, LLC

Great Western Operating Company, LLC | 1801 Broadway, Suite 500 | Denver, CO 80202

Dear Great Western Operating Company, LLC,

Thank you for the opportunity to provide cementing services on this well. BJ Services strives to achieve complete customer satisfaction. If you have any questions regarding the services or data provided, please contact BJ Services at any time.

Sincerely,
Jason Creel
Field Engineer I | (307) 256-0306 | Jason.Creel@BJServices.com

Field Office
1716 East Allison Rd., Cheyenne WY. 82007 | (307) 638-5585

Sales Office
999 18th St. Suite 1200, Denver, CO. 80202 | (281) 408-2361

BJ Cementing Treatment Report

SERVICE SUPERVISOR	Chad Johnson	RIG	Ikon 12
DISTRICT	Cheyenne, WY	COUNTY	ADAMS
SERVICE	Cementing	STATE / PROVINCE	CO

WELL GEOMETRY

TYPE	ID (in)	OD (in)	WEIGHT (lb/ft)	MD (ft)	TVD (ft)	EXCESS (%)	GRADE	THREAD
Casing	8.92	9.63	36.00	2,021.00	2,021.00		J-55	LTC
Open Hole	13.50	0.00	0.00	2,021.00	2,021.00	50.00		

HARDWARE

Bottom Plug Used?	No	Centralizers Type	Bow
Top Plug Used?	Yes	Landing Collar Depth (ft)	1,975.41
Top Plug Provided By	Non BJ	Pipe Movement	None
Top Plug Size	9.630	Job Pumped Through	Manifold
Centralizers Used	Yes	Top Connection Thread	LTC
Centralizers Quantity	19.00	Top Connection Size	9.63

CIRCULATION PRIOR TO JOB

Well Circulated By	Rig	Mud Density In (ppg)	8.40
Circulation Prior to Job	Yes	Mud Density Out (ppg)	8.40
Circulation Time (min)	30.00	Solids Present at End of Circulation	No
Circulation Rate (bpm)	8.00	Flare Prior to / during the Cement Job	No
Circulation Volume (bbls)	240.00	Gas Present	No
Lost Circulation Prior to Cement Job	Yes		

TEMPERATURE

Ambient Temperature (°F)	50.00	Mix Water Temperature (°F)	60.00
--------------------------	-------	----------------------------	-------

FLUID DETAILS

FLUID TYPE	FLUID NAME	DENSITY (ppg)	YIELD (Cu Ft/sk)	H ₂ O REQ (gals/sk)	PLN TOP FLD (ft)	LENGTH (ft)	VOL (sk)	VOL (Cu Ft)	VOL (bbls)
Spacer / Pre Flush / Flush	Water	8.3300			0.00				20.0000
Tail Slurry	BJCem S100.3.XC	14.5000	1.3902	6.81		2,000.00	1095	1521.6300	271.0800
Displacement Final	Water	8.3300			0.00			0.0000	151.4000

FLUID TYPE	FLUID NAME	COMPONENT	CONCENTRATION	UOM
Tail Slurry	BJCem S100.3.XC	CEMENT, ASTM TYPE III	100.0000	PCT

DISPLACEMENT AND END OF JOB SUMMARY

Displaced By	BJ	Amt of Cement Returned / Reversed	0.00
Calculated Displacement Vol (bbls)	153.00	Method Used to Verify Returns	Visual
Actual Displacement Vol (bbls)	153.00	Amt of Spacer to Surface	0.00
Did Float Hold?	Yes	Pressure Left on Casing (psi)	0.00
Bump Plug	Yes	Amt Bled Back After Job	1.00
Bump Plug Pressure (psi)	675.00	Total Volume Pumped (bbls)	407.00
Were Returns Planned at Surface	Yes	Top Out Cement Spotted	Yes - top-out done on 4/2/20
Cement Returns During Job	No	Lost Circulation During Cement Job	Yes

BJ Cementing Event Log

Surface - Cheyenne, WY - Chad Johnson

SEQ	START DATE / TIME	EVENT	DENSITY (ppg)	PUMP RATE (bpm)	PUMP VOL (bbls)	PIPE PRESSURE (psi)	COMMENTS
1	03/31/2020 16:00	Callout					Crew called out requested on location for 2200, rig had issues call out pushed to 0200
2	03/31/2020 21:00	Arrive on Location					Crew arrived on location
3	03/31/2020 21:10	STEACS Briefing					Safety meeting
4	03/31/2020 21:30	Spot Units					Spotted all units
5	03/31/2020 21:40	Rig Up					Rigged up all equipment
6	03/31/2020 22:30	Client					Waiting on rig to finish running casing and circulate the well
7	04/01/2020 02:00	STEACS Briefing					Safety meeting
8	04/01/2020 02:25	Prime Up	8.3400	3.00	5.00	100.00	Fill lines
9	04/01/2020 02:29	Pressure Test					Pressure test lines to 2500 psi
10	04/01/2020 02:34	Pump Spacer	8.3400	5.00	20.00	150.00	Pump water spacer
11	04/01/2020 02:38	Pump Tail Cement	14.5000	5.00	271.00	200.00	Pump cement (1095 sks, 1.39 Y, 6.81 gal/sk) (CTF-013 pods 3, 2 & 1, CTF-408 Pod 2) (slow rate on pods swaps and bulk truck)
12	04/01/2020 03:44	Other (See comment)					Shutdown
13	04/01/2020 03:50	Drop Top Plug					Drop top plug
14	04/01/2020 03:51	Pump Displacement	8.3400	5.00	140.00	700.00	Pump displacement
15	04/01/2020 04:20	Other (See comment)	8.3400	3.00	13.00	675.00	Slow pump rate
16	04/01/2020 04:23	Land Plug					Land plug at 675 psi, took to 1500 psi. 30 min csg test: start 1563 psi, end 1565 psi. No cmt to surface.
17	04/01/2020 04:53	Check Floats					Check floats, floats holding, 1 bbls back
18	04/01/2020 05:00	STEACS Briefing					Safety meeting
19	04/01/2020 05:15	Rig Down					Rigged down all equipment
20	04/01/2020 06:30	Leave Location					Crew departed location

Client: Great Western Operating Company, LLC

Well Name / API: SELTZER LD 09-379HC / 05-001-10193



Quote #: QUO-43968-W0C6S9

Plan #: ORD-25571-X8G7M2

Execution #: EXC-25571-X8G7M202



JobMaster Program Version 5.00C1

Job Number:

Customer: Great Western

Well Name: Seltzer LD 09-379HC

