

<div><div><div><div></div><div>noble</div><div>energy</div></div></div><div>Daily Operations</div></div>				
Well Name: MILLAGE C11-08				
Daily Operations				
Well Name	API	Job Type	Start Date	Summary
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/11/2020	PJSM. MIRU. Put BOP on stump for test. Blew air through lines to make sure they were clear. SDFN
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/12/2020	PJSM. Stump test BOP & hardlines. Kill well w/150 bbls. N.U. BOP & companion flange. Test flange. Pull & lay down 203 joints 2-3/8" tubing. R.U. Patriot Well Solutions. RIH w/CIBP & set @ 6400'. POOH. R.D. Patriot. Pressure test CIBP to 500 psi. Held. N.D. BOP & tubing head. N.U. Taylor valve. Test valve to 500 psi. No leaks. Drain pump & lines. Secure well. Winterize equipment. SDFN
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/12/2020	MIRU. TIH TO 6400' & SET CIBP. POOH. RDMO
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/13/2020	PJSM. Rig down. Secure well. Move out rig & equipment. (Rig move slow due to snow & icy roads.)
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/13/2020	JSA & Safety Meeting. MIRU. PU dump bailer & RIH. Dump bail 2 sks cement on top of CIBP @ 6400'. POOH. PU jet cutter & RIH. Cut casing @ 2500' while holding 600 psi on casing. Pressure dropped to 0 psi when cut. POOH. SI. RDMO.
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/14/2020	"MIRU CMT, TEST WATER, PH 7, CL BELOW 300 PPM, WATER TEMP 50, TEST LINES 1500 PSI, PUMP 10 BBLS MF, 5 BBLS FW, 2 BPM, 80 PSI, 182 SKS (37.27 BBLS) G W/2% CC, 15.8# 1.15FT3/SK, 5.00 GAL/SK, VERIFIED WITH SCALES 2 BPM , 80 PSI, FROM 2500'-EST TOC 2000', 38 SKS IN CSG, 144 SKS IN ANNULUS DISPLACE 31 BBLS FW, 2 BPM 20 PSI, BALANCE PLUG, BLOW DOWN PUMP AND LINES, SECURE WH, RDMO. 130 BBLS SENT WASTE FLUID SENT TO REPUBLIC. "
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/18/2020	JSA & Safety Meeting. MIRU. RIH TO 687', Shoot perfs, Verifiy perfs with CCL, RDMO
MILLAGE C11-08	05-123-23397	PLUG AND ABANDON	2/18/2020	"MIRU CMT, CHECK PRESSURES VERIFIED DEAD BY TYSON HAMACHER, TEST WATER, PH 7, CL BELOW 300 PPM, TEMP 52, TEST LINES 1500 PSI, PUMP FW TO ESTABLISH CIRCULATION, SI WELL FOR 10 MINUTES, VERIFIED NO PRESSURE, NO FLOW, NO BUBBLES, PUMP 10 BBLS MF, 5 BBLS FW, 240 SKS (49 BBLS) G W/2% CC, @ 15.8# 1.15FT3/SK, 5.00 GAL/SK VERIFIED WITH SCALES, FROM 687'-0', 51 SKS IN CSG, 189 SKS IN ANNULUS, CMT RETURNED TO SURFACE, CLEAN LINES THROUGH FLOW CROSS, SECURE WH, RDMO. 130 BBLS DIRTY FLUID HAULED TO REPUBLIC, "
Page 1/1				Report Printed: 7/22/2020