

Ground Level

4 sks cmt

<b>COMPANY</b> Public Service Company of Colorado					<b>DATE</b> 8/5/2020	
<b>LEASE</b> Storage Unit #33 API# 05-087-08006						
<b>Surface Casing</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>		
8-5/8"	24#	J-55	LT&C	317'		
<b>Prod Casing</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>		
5-1/2"	15.5#	K-55	LT&C	6550'		
<b>Tubing String</b>	<b>Size</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>	
	2 7/8	6.5#	J-55	8rd EUE	6423'	
<b>Second String</b>	<b>Size</b>	<b>Weight</b>	<b>Grade</b>	<b>Thread</b>	<b>Depth</b>	
<b>Prepared for:</b>			<b>Perforations:</b> J Sand 6420' to 6428'.			
<b>ITEM No#</b>	<b>Length</b>	<b>Description</b>	<b>ID</b>	<b>OD</b>	<b>Depth</b>	
1		285 sks of surface cement from 317' - 0'				
2		12-1/4" surface hole	12.25			
3		8-5/8" Surface Casing @ 317'.	7.972	8.625	317.00	
4		60 Sks of Cement Squeezed thru CICR				
5		40 sacks of cement on 30' to 267'.				
		<b>Pulged tagged on 8/3/20 @ 30'</b>				
6		Squeeze holes @ 367'			367.00	
7		60 sacks Squeeze (Same as #4)				
8		5 sacks of cement on top of CICR			2350.00	
9		CICR @ 2450'			2400.00	
10		Squeeze holes @ 2500'			2500.00	
11		55 sack squeeze.			2500.00	
12		Cement top 4760' CBL dated 7/24/1990			4760.00	
		W/250 sks 50/50 poz & 150 sks G.				
13		4 sacks of cement on top of CIBP.			5460.00	
		CIBP Set @ 5460'.				
14		4 sacks of cement on top of CIBP.				
15		CIBP Set @ 6370'.			6370.00	
16		J Sand Perfs 6420' to 6428'				
17		5-1/2" Casing landed @ 6550'.	4.825	5.5	6550.00	
<b>PREPARED BY</b> Jeff Schneider			<b>PHONE:</b> 970-381-9588			
<b>OFFICE</b> Fort Morgan, CO			<b>PHONE</b> 970-867-9437		<b>INVOICE #</b>	